

---

# Site Specific Environmental Management Plan

## – Peka to Ōtaki Project

SE1: Mary Crest to Te Kowhai Road

---

FCCL-EV-MPN-0032

---

May 2019 – Revision C.2

## Contents

<b>Authorisation and Revision Record .....</b>	<b>iv</b>
<b>Certification Record.....</b>	<b>iv</b>
<b>Authorisation and Revision Record .....</b>	<b>v</b>
<b>Certification Record.....</b>	<b>v</b>
<b>1 Introduction.....</b>	<b>1</b>
1.1 Location of works.....	2
1.2 Programme .....	2
<b>2 Plan implementation.....</b>	<b>3</b>
2.1 Responsibilities .....	3
2.2 SSEMP Changes.....	6
<b>3 General Site Management.....</b>	<b>7</b>
3.1 Site Access.....	7
3.2 Site Establishment.....	7
3.3 Construction Plant .....	7
3.4 Pre-works Requirements .....	8
3.5 Water Supply.....	9
<b>4 Works Methodology.....</b>	<b>9</b>
4.1 Culvert Construction .....	9
4.1.1 Cavallo Stream Diversion and Culvert’s 59 and 61 .....	9
4.1.2 Awatea Stream.....	10
4.2 Design Requirements.....	11
4.2.1 Permanent Culverts .....	11
4.2.2 Permanent Stream Diversions .....	11
4.3 Earthworks .....	12
4.3.1 Northern Local Arterial Road tie-in and Mary Crest Undercuts (Ch. 9500 – 10600).....	12
4.3.2 Mary Crest Preload and Te Hapua Undercut (Ch. 10600 – 11250).....	12

4.3.3	Awatea Preload (Ch. 11250 – 11680) .....	13
4.3.4	Te Kowhai Road Undercut (Ch. 11680 – 12300) .....	14
4.4	Disposal Sites .....	14
4.5	Dewatering.....	14
<b>5</b>	<b>Environmental requirements .....</b>	<b>15</b>
5.1	Contaminated Land.....	15
5.2	Erosion and Sediment Control .....	15
5.2.1	Installation and decommissioning .....	16
5.3	Ecological Requirements.....	16
5.3.1	Terrestrial Ecology .....	16
5.3.2	Aquatic Ecology.....	16
5.4	Water Quality Monitoring.....	17
5.5	Cultural Monitoring.....	18
5.6	Archaeology .....	18
5.7	Noise and Vibration .....	20
5.7.1	Pre-condition building surveys.....	21
5.8	Air Quality .....	21
5.9	Settlement Monitoring .....	21
5.9.1	Awatea Preload.....	21
5.9.2	Mary Crest Basin Preload.....	22
<b>6</b>	<b>Traffic .....</b>	<b>22</b>
	<b>Appendix A – SSEMP authors.....</b>	<b>23</b>
	<b>Appendix B – Consultation Record .....</b>	<b>24</b>
	<b>Appendix C – Drawings .....</b>	<b>25</b>
	Layout / Erosion and Sediment Control Plan.....	26
	Environmental Constraints Drawings .....	27
	Construction Drawings.....	28
	Landscape Plans.....	29

**Appendix D – Programme ..... 30**

**Appendix E: Archaeological Maps ..... 31**

**Appendix F: Settlement Monitoring ..... 32**

**Appendix G: Stormwater Requirements ..... 33**

**Appendix H: Site Specific Traffic Management Plan ..... 34**

## AUTHORISATION AND REVISION RECORD

Revision	Status	Author	Date	Description
A	Draft	Alice Naylor	29/05/18	For PA Review
A.1	Updated Draft	Alice Naylor	12/06/18	For PA Review
B	Updated Draft	Alice Naylor	5/7/18	For Review
B.1	Updated	Alice Naylor	31/08/18	For Final Review
C	Updated	Alice Naylor	10/09/18	For Council Certification
C.1	Updated	Alice Naylor	18/01/19	Including Settlement Monitoring Proposal and Additional Stockpile
C.2	Updated	Alice Naylor	01/05/19	Includes Awatea Preload Stage 2

### Certification Record

Revision	Action	Name	Position	Date	Signature
	Approved by:	RICHARD PERLY	PROJECT LEADER	9/5/19	
	On behalf of GWRC:				

## AUTHORISATION AND REVISION RECORD

Revision	Status	Author	Date	Description
A	Draft	Alice Naylor	29/05/18	For PA Review
A.1	Updated Draft	Alice Naylor	12/06/18	For PA Review
B	Updated Draft	Alice Naylor	5/7/18	For Review
B.1	Updated	Alice Naylor	31/08/18	For Final Review
C	Updated	Alice Naylor	10/09/18	For Council Certification
C.1	Updated	Alice Naylor	18/01/19	Including Settlement Monitoring Proposal and Additional Stockpile
C.2	Updated	Alice Naylor	01/05/19	Includes Awatea Preload Stage 2

### Certification Record

Revision	Action	Name	Position	Date	Signature
	Approved by:				
	On behalf of KDCDC:				

**CERTIFIED**  
**VIJAY SOMA**  
 Resource ConsentS & Compliance Manager  
 Kapiti Coast District Council  
 DATE: 9/5/2019



# 1 INTRODUCTION

This Site Specific Environmental Management Plan (SSEMP) provides the necessary information to demonstrate how the project team plan to avoid or mitigate potential adverse environmental effects relating to construction of the Peka Peka to Ōtaki Expressway.

This document covers construction of the new Expressway between Mary Crest and Te Kowhai Road at the southern end of the project. The priority for this section is to first complete full construction of the proposed local arterial road that runs along the western boundary of the site. This local arterial road will become live to State Highway One (SH1) traffic upon completion mid-2019. This will allow the main alignment earthworks to be carried out within the current SH1 footprint and allow for future access to the Mary Crest Rail Overpass (Bridge 9). Traffic will remain on the new local arterial road until final completion of the Expressway main alignment works.

The scope of work covered under this document is as follows:

- Installation of two permanent Culvert's 59 and 61 (Cavallo Stream)
- Construction of the permanent Cavallo Stream Diversion
- Installation of one temporary culvert to allow access across the Awatea Stream
- Peat replacement using locally sourced sand to backfill progressively
- Preload at Awatea (Stage One and Two) including removal of preload following required settlement period
- Mary Crest Basin Preload
- Local arterial road earthworks
- Local arterial road pavement and drainage
- Main alignment earthworks

The scope of works not covered under this document (and instead will be covered in subsequent SSEMPs) is as follows:

- Construction of the Mary Crest Rail Overpass (Bridge 9)
- Construction of Permanent Culvert's 50, 50A, 53, 64, and 66 (Jewell, Edwin, Awatea and Kumutoto Streams)
- Final tie-in works to Mackays to Peka Expressway at the southern end
- Final main alignment surfacing and landscaping (except for the Cavallo Stream Diversion mentioned above)<sup>1</sup>

---

<sup>1</sup> Condition G.35B requires that mitigation planting outside of the earthworks footprint be completed within one year of *commencement* of earthworks carried out under this SSEMP and that mitigation planting within the earthworks footprint must be completed within one year of *completion* of earthworks carried out under this SSEMP.

This SSEMP reflects the requirements of the Construction Environmental Management Plan (CEMP) and its appendices, and is intended to be utilised by the construction team to clearly identify any site specific environmental requirements that must be adhered to prior to, and during works. A suite of over-arching environmental management plans have been drawn from to inform the contents of this SSEMP. All works will be carried out in general accordance with these management plans.

Works are not to commence on site until certification of this SSEMP has been confirmed in writing by Kapiti Coast District Council (KCDC) and Greater Wellington Regional Council (GWRC).

## 1.1 Location of works

Works will take place between chainage 9500 and 12280 (Mary Crest to Te Kowhai Road), immediately west of existing SH1. This section is the most southern extent of the project footprint which will eventually tie into the existing Mackays to Peka Peka Expressway (M2PP).



**Figure 1:** Location of works outlined in yellow west of the existing State Highway.

## 1.2 Programme

Works are expected to commence in September 2018 and carry on into 2019. A detailed programme is included as Appendix D. Note that given the complexity and duration of works in this area, the detailed programme may adapt over the course of the works.



## 2 PLAN IMPLEMENTATION

### 2.1 Responsibilities

The following provides a summary of responsibilities relevant to the planning and implementation of this SSEMP.

**Table 2: Roles and responsibilities**

Role	Person	Contact Details	Responsibilities
Construction Manager	Steve Findlay	stevef@fcc.co.nz	<ul style="list-style-type: none"> <li>Ensures there is a system in place so that construction works do not proceed until required environmental sign-offs are completed.</li> <li>Overviews systems and processes to ensure consent requirements are captured for construction works.</li> <li>Ensures adequate resources are provided to ensure environmental issues are appropriately managed.</li> <li>Reviews environmental incidents and complaints with the Environmental Manager and acts to address issues where needed.</li> <li>Reviews and monitors construction work methods to ensure compliance with RMA conditions</li> </ul>
Environmental Manager	Alice Naylor	A.Naylor@Higgins.co.nz	<ul style="list-style-type: none"> <li>Develops, implements and reviews environmental management systems and environmental management plans.</li> <li>Coordinates all environmental auditing functions and ensures relevant records are maintained.</li> <li>Responds to and investigates all environmental complaints, issues or incidents.</li> <li>Coordinates the SSEMP implementation process and pre-works requirements to ensure that environmental requirements are adhered to.</li> <li>Provides training and briefings to site staff to ensure that there is sufficient</li> </ul>

			<p>knowledge of environmental requirements in the field.</p> <ul style="list-style-type: none"> <li>• Acts as the primary point of communication between regulatory bodies and the project.</li> <li>• Coordinates a team of experts in specialist disciplines such as contaminated land, ecology, groundwater, noise and vibration.</li> <li>• Communicates environmentally sensitive areas to the construction team.</li> </ul>
Environmental Coordinator	Sevasti Hartley	sevastih@fcc.co.nz	<ul style="list-style-type: none"> <li>• Supports the Environmental Manager and provides leadership to ensure all staff comply with environmental management systems.</li> <li>• Provides support in the formation of SSEMPs.</li> <li>• Undertakes as-building of environmental controls.</li> <li>• Undertakes regular site inspections and audits.</li> <li>• Coordinates all site monitoring including but not limited to groundwater, water quality, ecological, dust, noise, and vibration monitoring.</li> <li>• Manages maintenance and monitoring of Chemical Treatment Systems (if used).</li> <li>• Ensures spill kits are available and stocked and provides training on equipment use.</li> <li>• Conducts regular site inspections of erosion and sediment control devices and co-ordinates maintenance where necessary.</li> <li>• Monitors site controls during rain storms.</li> <li>• Trains staff in site specific environmental procedures.</li> </ul>
Stakeholder & Communications Manager	Ed Breese	ebreese@tonkintaylor.co.nz	<ul style="list-style-type: none"> <li>• Organises, co-ordinates and facilitates engagement with affected property holders and community prior to and during construction.</li> </ul>

			<ul style="list-style-type: none"> <li>Works in partnership with Environmental Manager on engagement and construction activities in accordance with RMA conditions</li> </ul>
Site Superintendent / Supervisors / Foreman	Simon Fifield	SimonF@fcc.co.nz	<ul style="list-style-type: none"> <li>Provides leadership to the site construction team.</li> <li>Ensures environmental controls including erosion and sediment control works are protected and maintained on a day to day basis.</li> <li>Ensures that the SSEMPs and Archaeological Authority requirements are implemented appropriately by the construction team.</li> <li>Maintains contactability 24/7 during construction and has authority to initiate immediate response actions.</li> <li>Reports all environmental incidents, compliance issues and complaints to the Environmental Manager.</li> <li>Reviews the need to use a water cart or sprinklers to control dust.</li> </ul>
Project Engineers	Richard Rakovics (Civil)  Craig Service (Structural)	RichardR@fcc.co.nz  CraigS@fcc.co.nz	<ul style="list-style-type: none"> <li>Responsible for ensuring environmental controls and erosion and sediment control works are installed and modified as appropriate for each stage of construction.</li> <li>Develop, implements and monitors construction methods and environmental protection measures to ensure compliance with the SSEMPs.</li> <li>Demonstrate understanding of major environmental and community issues and environmentally sensitive areas.</li> <li>Coordinate environmental interfaces with subcontractors and suppliers.</li> <li>Reports all environmental incidents, compliance issues and complaints to the Environmental Manager.</li> </ul>

Specialist support (contaminated land, ecology, noise and vibration)	Dean Miller (Principal Ecologist)	DCMiller@tonkintaylor.co.nz	<ul style="list-style-type: none"> <li>• Provide expert advice to the Environmental Manager and Environmental Coordinator regarding specific site requirements.</li> <li>• Submits reports to the Environmental Manager to fulfil requirements of consents relevant to their field.</li> <li>• Briefs the construction team of site specific requirements for environmentally 'sensitive areas'.</li> </ul>
Iwi	Te Waari Carkeek (Ngā Hapū o Ōtaki Kaiarahi)	TeWaariC@fcc.co.nz	<ul style="list-style-type: none"> <li>• Provide input into project documentation such as management plans, design processes, planning documents.</li> <li>• Reviews permits to work and coordinates the level of involvement of kaitiaki in site activities</li> <li>• Coordinates all aspects of iwi monitoring.</li> <li>• Key point of contact for Ngā Hapū o Ōtaki.</li> </ul>
	Caleb Royal (Ngā Hapū o Ōtaki Consents Processing Officer)		<ul style="list-style-type: none"> <li>• Reviews consent applications and coordinates cultural monitoring activities.</li> <li>• Provides specialist advice to Ngā Hapū o Ōtaki</li> </ul>
Iwi	Muaupoko Tribal Authority		<ul style="list-style-type: none"> <li>• Point of contact for any archaeological discoveries in accordance with the agreed accidental discovery protocols and MTA agreement.</li> </ul>

## 2.2 SSEMP Changes

In the event that changes in works scope or methodology are required, changes may need to be made to this document in accordance with resource Consent Condition's DC.18B and / or G.21A. Any changes that are considered minor in accordance with SSEMP 'Project Minor Changes' FCCL-EV-MPN-

0037 will be submitted for information to the respective Manager 2 working days prior to implementation of that change. Any change that is not covered by the Project Minor Changes SSEMP must be submitted to the respective Manager for certification prior to implementation of that change.

## 3 GENERAL SITE MANAGEMENT

### 3.1 Site Access

Access to the site will be via Te Kowhai Road from the southern end of the site (approved Site Access Point SAP-1), Te Hapua Road North and South (SAP-2), SH1 (SAP-3), and Mary Crest (SAP-4).

The access/egress points will be stabilised using clean aggregate or sealed to avoid any construction related material leaving the site.

### 3.2 Site Establishment

Various areas of the site will be allocated for parking, sign-in sheds, and storage of miscellaneous materials (refer to Appendix C drawing for indicative laydown areas). The site will be maintained in a tidy state with redundant materials removed off-site once no longer required.

### 3.3 Construction Plant

The plant items to be used are generally as follows:

#### Earthworks:

- 6 – 20T excavators
- Motor scrapers
- Dump trucks
- Dozers
- Water cart as required
- Light vehicles
- Water pumps

#### Culvert Construction:

- 6 – 20T excavators
- Dump trucks
- Concrete trucks
- Concrete pumps
- 50T crane
- Truck and trailers for deliveries

**Pavement construction:**

- Grader
- Water cart
- 14t Single Smooth Drum Oscillating Roller
- 14t Single Smooth Padfoot Vibrating Roller
- 2.4m Hoe Stabiliser
- Cement Spreader Truck
- Large Loader
- Bottom Dump Truck and Trailer

Plant will remain outside of watercourses at all times during the works and where practicable, refrain from working within 10m of a live watercourse to minimise any risk of causing bank instability or spills to the receiving environment.

All plant is required to be inspected prior to commencing works and during construction activities at regular intervals. Unwanted vegetation, seeds or contaminants will be cleared prior to plant entering the site to avoid the introduction or spread of weeds or pest species.

Plant inspections will be recorded on daily plant inspection forms to demonstrate that all plant used on this project are in good working order and have been cleared of unwanted weeds and pest species. Any faulty equipment will be stood down until the necessary repairs are carried out and the given plant is fit for purpose.

Spill control kits will be available on site in areas where heavy machine is working. Refuelling activities will take place using a mini-tanker at least 10m away from any watercourse to prevent additional risk of spillage to water. Plant and machinery will not enter any waterway at any stage of works.

## 3.4 Pre-works Requirements

Prior to works commencing on site the following mitigation measures will be implemented to avoid or minimise adverse environmental effects:

- Site specific information, including environmental constraints and requirements, will be discussed at the relevant pre-construction site meetings with input from specialists as required.
- Prior to works commencing in this area, the project surveyors will use GPS to identify the extent of works. The works area will be clearly marked-out with regular input from the survey team throughout works as required.
- Areas identified as 'retained vegetation' as per the approved vegetation retention plans will be clearly delineated using physical markers on site.
- Environmental requirements for any given area will be noted on each project 'Permit to Work'. These permits are required for any activity on site and must be in place and signed off by the environmental team prior to works commencement.

- Signage and safety fencing will be erected to clearly discourage the public from entering the site. Regular updates will be provided to the community regarding upcoming works and changes to works sequencing.

## 3.5 Water Supply

Water may be required to prevent dust discharge from site during works. Water required for these works will be collected from off-site.

Any water supply bores required on site must be constructed in accordance with BC.1 – 4 with any water take done so in accordance with GT. 4-7.

It is likely that a lined pond will be constructed within this section to provide for storage of water to be used for dust suppression as required. Water will be sourced from offsite, from within sediment control devices, or from dewatering activities during culvert construction. The location of this pond is shown in Appendix C Layout Drawings.

# 4 WORKS METHODOLOGY

## 4.1 Culvert Construction

Two permanent culverts (Culvert 59 and 61) are to be constructed between Chainage 10800 and 11000 to convey the Cavallo Stream flow beneath the Expressway and Local Arterial Road. The permanent Cavallo Stream Diversion will also be constructed as part of this package of works.

Culvert and stream diversion construction will typically be carried out as follows:

### 4.1.1 Cavallo Stream Diversion and Culvert's 59 and 61

#### 4.1.1.1 Culvert 59

- Install necessary erosion and sediment controls to allow access across the site and certify in accordance with Condition E.6.
- Construct Culvert 59 and the Cavallo Permanent Stream Diversion) offline of the existing Cavallo Stream, leaving 2m earth plugs in place downstream of the diversion channel and upstream of the culvert inlet.
- Ensure that the necessary erosion and sediment controls have been installed and certified in accordance with Condition E.6.
- Ensure that the project ecologist has inspected and approved the culvert and stream diversion. Kaitiaki representing Ngā Hapu o Ōtaki must also be present on site prior to and during livening.
- Liven Culvert 59 by removing the downstream plug, followed by the upstream plug.
- Block off the existing section of Cavallo Stream between Culvert 59 and Culvert 61.
- Allow fish salvage and relocation to be undertaken (refer to section 5.3.2.1 for further details).

- Backfill the redundant stream section upon completion of fish salvage and relocation procedures (to be determined by Ngā Hapu o Ōtaki and the project Ecologists).

#### **4.1.1.2 Culvert 61**

- Construct majority of Culvert 61 offline of the existing Cavallo Stream, leaving 2m earth plugs at the inlet and outlet.
- Approximately 10m of the new culvert overlaps the existing culvert at the upstream end.
- Attach a 'flow-through stream plug' within the existing culvert to allow the stream to continue to flow if water is present.
- Complete the final upstream section of the culvert in the dry.
- Ensure that the project ecologist has inspected and approved the culvert. Kaitiaki representing Ngā Hapu o Ōtaki must also be present on site prior to and during livening.
- Liven the section of culvert by removing the downstream plug, followed by the upstream flow through plug.
- Block the original stream channel at the upstream and downstream end. Allow fish salvage and relocation to be undertaken (refer to section 5.3.2.1 for further details).
- Backfill the redundant stream section upon completion of fish salvage and relocation procedures (to be determined by Ngā Hapu o Ōtaki and the project Ecologists).

### **4.1.2 Awatea Stream**

#### **4.1.2.1 Un-named Drain Decommissioning**

The upstream section of an un-named tributary of the Awatea Stream at chainage 11340 is to be decommissioned as follows:

- Block the drain at the Designation boundary and carry out fish salvage and relocation methods (refer to section 5.3.2.1 for details).
- Upon approval from Nga Hapu o Ōtaki and the project ecologists, backfill the redundant channel.

#### **4.1.2.2 Awatea Stream Temporary Culvert – Stage 1 Preload**

Prior to the placement of material along the Local Arterial Road for the Awatea Stage One Preload, access will be required across the Awatea Stream by undertaking the following:

- Install the necessary erosion and sediment control measures to protect the existing Awatea Stream channel.
- Construct a temporary culvert immediately to the south, offline of the existing stream leaving existing earth plugs in at the inlet and outlet. Dimensions as follows:
  - Temporary PE Culvert
  - 1 x 1050 diameter PE - to convey 2 y ARI flow ~ 2.3m<sup>3</sup>/s.
- Any minor sections of open channel required to tie into the existing stream will be constructed as follows (based on advice from the Project Stormwater Lead Engineer):



- Minimum base width of 2m, 2H:1V side slopes, and minimum depth of 1.0m (sufficient to convey
- If the in situ material exposed by excavation for the channel comprises relatively clean in-situ cobbles and shingles, erosion control lining will not be required. However, if the bed materials are erodible (finer than gravel), a suitable geotextile lining will be required.
- Ensure that the necessary erosion and sediment controls have been installed and certified in accordance with Condition E.6.
- Block the original stream channel at the upstream and downstream end between the Designation. Allow fish salvage and relocation to be undertaken (refer to section 5.3.2.1 for further details).
- Backfill the redundant stream section upon completion of fish salvage and relocation procedures (to be determined by Ngā Hapu o Ōtaki and the project Ecologists).

## 4.2 Design Requirements

### 4.2.1 Permanent Culverts

Culvert design details have been included in Appendix C 'Construction Drawings'. The following table provides a summary of relevant information:

Culvert no.	Location	Chainage	Type	Size	Fish Passage	Additional Requirements
59	Cavallo Stream	10,830	Concrete Pipe	1.2m dia	Yes – 0.15 embedment	Mudfish survey – complete with nil results
61	Cording Stream	10,970	Concrete Pipe	0.75m dia	No	Nil

### 4.2.2 Permanent Stream Diversions

Stream diversion design details have been included in Appendix C 'Construction Drawings'.

The geometry of the Cavallo Stream diversion channel has generally been developed to mimic the existing stream in terms of conveyance capacity, longitudinal grade, cross-sectional shape, tightness (bend radius) and frequency of meanders.

The final design details for the Cavallo Stream Diversion are as follows:

- 4m section of rip-rap armouring at the inlet and outlet of Culvert 59 and 3m at the outlet of Culvert 61.

- Voids in the rip-rap armouring will be filled with natural substrate material sourced from the existing stream bed excavation. The hyporheic zone within the channel will therefore comprise a mix of rip-rap and existing stream bed material thereby avoiding flows being consumed by the rip-rap voids.
- To achieve the proposed hyporheic zone the construction method will require rip-rap to be placed in a layer followed by natural material to fill voids progressively, and the process completed to the desired thickness as outlined on the attached drawing.
- The diversion channel will be formed with a cross fall to focus low flows.
- The remainder of the channel will not be lined and instead native riparian planting will be present along the stream banks (refer to the landscape details outlined in Appendix C).
- Planting will take place either prior to or as soon as practicable following livening.
- Hessian or coconut matting will be placed on the upper banks down to the water line as additional erosion protection.

## 4.3 Earthworks

The scope of earthworks covered under this SSEMP is diverse and therefore has been broken down into key stages of works as follows:

### 4.3.1 Northern Local Arterial Road tie-in and Mary Crest Undercuts (Ch. 9500 – 10600)

Earthworks will generally be carried out as follows:

- Topsoil will be stripped and used to form erosion and sediment controls (refer to section 5.2 below).
- Peat will be undercut from the Mary Crest approach, Mary Crest basin, and Valentine basin and stockpiled on site, typically along the main alignment footprint.
- Sand will be sourced locally from sand dunes within the Designation and used to backfill undercut areas, as well as build up the local arterial road, followed by the main alignment footprint at a later date.
- Longitudinal drainage will be installed as works progress.
- Any groundwater dewatering required during peat replacement will be carried out in accordance with section 4.5 below.

### 4.3.2 Mary Crest Preload and Te Hapua Undercut (Ch. 10600 – 11250)

- Topsoil will be stripped and used to form erosion and sediment controls (refer to section 5.2 below).
- Sand will be sourced from the main dunes to be used as preload surcharge material between Ch. 10600 – 10800). This will be left for the required settlement period prior to removal and use elsewhere across the site.
- Peat will be undercut from the Te Hapua Road undercut (leaving the existing Te Hapua Road section until a later date) and stockpiled on site, typically along the main alignment footprint initially.

- Any groundwater dewatering required during peat replacement will be carried out in accordance with section 4.5 below.
- Longitudinal drainage will be installed as works progress.

### 4.3.3 Awatea Preload (Ch. 11250 – 11680)

#### 4.3.3.1 Stage 1 – Local Arterial Road Preload

Note that this SSEMP covers Stage 1 preload only across the local arterial road footprint. Stage 2 preload will be covered under a separate SSEMP or SSEMP change at a later date.

- Topsoil will be stripped and used to form erosion and sediment controls (refer to section 5.2 below).
- Following the installation and livening of the temporary Awatea Stream diversion, approximately 60,000m<sup>3</sup> of sand will be sourced from the sand dunes between chainage 10250 – 10650 (within Designation) and use as preload surcharge along the local arterial road footprint.
- Temporary traffic management will be required at Te Hapua Road to allow for the safe carting of bulk materials across Te Hapua Road from north to south.
- Following the required settlement period of approximately 3 – 4 months, surplus material will be removed and temporarily stockpiled on site.
- The local arterial road will be fully constructed to allow traffic to switch onto the new road between Mary Crest and Te Kowhai Road.
- Longitudinal drainage will be installed as works progress.

#### 4.3.3.2 Stage 2 – Main Expressway Alignment Preload

- Drainage metal will be placed in the location of the Stage 2 preload.
- Additional traffic safety measures will be implemented along existing SH1.
- Sand will then be stripped from Stage 1 to be placed directly into Stage 2 Preload alongside existing SH1 (extending onto the road shoulder).
- A gap in the preload will remain in the location of the Awatea Stream until the actual settlement effects of the Stage 2 preload can be assessed. The open section of Awatea Stream between SH1 and the temporary culvert inlet beneath the Stage 1 preload will therefore continue to be protected by the existing dirty water diversion bunds.
- As the preload progresses, a polymer / mulch mix will be applied to reduce the risk of dust discharge and erosion.
- Due to the levels of the existing SH1, it is anticipated that any potential sediment runoff from the preload will fall back into the site (albeit potentially via the road shoulder for a short distance first).
- If it is noted in any areas that additional erosion and sediment control measures are required then a dirty water diversion channel or bund >400mm will be installed at the toe of the batter to prevent any discharge across SH1. If space restrictions prove problematic then the 1m concrete barriers currently placed along SH1 will be used as an alternative measure, provided that they are sealed using appropriate materials to ensure they are watertight.

- Following the required settlement period of approximately 3 – 4 months, surplus material will be removed and main alignment earthworks can progress.

#### 4.3.4 Te Kowhai Road Undercut (Ch. 11680 – 12300)

- Topsoil will be stripped and used to form erosion and sediment controls (refer to section 5.2 below).
- Peat will be undercut from the Te Kowhai Road Undercut and stockpiled on site, typically along the main alignment footprint.
- Sand will be sourced from further north to backfill the peat undercut areas, as well as build up the local arterial road and main alignment footprint at a later date.
- Any groundwater dewatering required during peat replacement will be carried out in accordance with section 4.5 below.
- Longitudinal drainage will be installed as works progress.

### 4.4 Disposal Sites

Temporary stockpile locations have indicatively been marked on the drawing in Appendix C. Stockpiles will typically be located greater than 50m distance away from all watercourses. However, in instances where this is not practical due to space restraints then in accordance with D.C 25(g), appropriate treatment of stormwater runoff from this stockpile will be managed by use of dirty water diversion bunds to prevent sediment laden stormwater entering the adjacent watercourses. This level of protection is considered appropriate to provide sufficient treatment.

### 4.5 Dewatering

Groundwater dewatering may be required during culvert construction to maintain a dry working area. Groundwater will typically be pumped from a sump lined with drainage metal or similar to ensure that water remains as clean as possible prior to discharge offsite.

All discharge of groundwater offsite must meet the following discharge standards:

- The discharge must not result in a change of >20% NTU difference between upstream and downstream levels, measured using a calibrated hand-held NTU monitor.
- The discharge must not cause obvious visual discolouration of the downstream environment beyond 'reasonable mixing' (deemed as 30m from initial discharge point unless otherwise specified due to access restrictions).
- Permit to pump documentation must be available for inspection by GWRC upon request.

In the event that discharge standards cannot be met, additional controls may need to be set up such as dewatering tanks or ponds to allow for sediment to settle out prior to discharge. Any additional controls required will be submitted to the Manager in accordance with Condition G.21A.

The proposed lined water storage pond at chainage 10200 may also be used to discharge groundwater to, following which it can be used to spread across the site as a dust suppression measure.

## 5 ENVIRONMENTAL REQUIREMENTS

### 5.1 Contaminated Land

As part of the AEE for the Project, a Phase One Contaminated Land Assessment was prepared by URS. This report identified land parcels within the Project boundary that had the potential to be contaminated and required further investigation. The works proposed under this SSEMP do not encroach on any contaminated land sites at this time. However, site investigations have been undertaken at one site located immediately west of the site where contaminated soils may be present as a result of an historical 'sheep dip'. This contaminated area will be physically cordoned off on site until the level of contamination has been determined and associated mitigation requirements confirmed. Until this time, works will not commence in this location. Refer to Appendix C 'ESC / Layout Plans Sheet 1'.

### 5.2 Erosion and Sediment Control

- Location and heights of erosion and sediment control measures are outlined on Appendix C 'ESC / Layout' drawings.
- In some areas of the site, clean water will be accepted into the site and contained on the site within dirty water diversion bunds along the western extent.
- Dirty water diversion bunds have been sized in accordance with the project ESCP to convey the 5% AEP rainfall event.
- Floating T-Bar decants may need to be installed at the low points of dirty water diversion bunds with a stabilised emergency spillway in accordance with the ESCP to ensure that site runoff is sufficiently treated prior to discharge. The exact location of the floating T-Bar will be determined on site. Any decants will be held up using a pulley system or suitable alternative as the default position and be lowered as required following sufficient treatment. Any lowering of decants will be carried out under an approved permit to pump as specified in the project ESCP, and as a minimum must adhere to the following general conditions:
  - The discharge must not increase the downstream water quality within the receiving watercourse by >20% (compared to upstream levels if applicable).
  - The discharge does not cause obvious visual discolouration of the downstream environment beyond 'reasonable mixing' (deemed as 30m from initial discharge point unless otherwise specified due to access restrictions).
  - Permit to pump documentation must be available for inspection by GWRC upon request.
- In instances where it is not required to fit a decant at the low point (i.e. if ground soakage proves to be adequate) then this will be identified and documented through the Condition E.6 certification process.
- Silt fences will be utilised to isolate permanent culvert headwalls and permanent open stream diversions in some areas where space is restricted and where dirty water catchments are minor (less than 0.5 ha).




Figure 2: Typical cross section of dirty water diversion bund in accordance with the project ESCP.

### 5.2.1 Installation and decommissioning

ESCs will be installed prior to and during all construction activities. Upon completion of the installation of all approved structural ESCs as-built certification plans will be provided to Council in writing prior to the activity commencing. The Project will submit certification documentation 2 Working Days prior to the commencement of construction in that area of work as per condition E.6 and will retain the as-built record on site.

## 5.3 Ecological Requirements

Project ecological requirements are set out in the Ecological Management Plan (EMP) which outlines a number of locations that have specific requirements in regards to terrestrial and aquatic species that need to be considered prior to and during works. These have been further refined following input from the project ecologists to ensure that potential effects are minimised as far as practicable.

### 5.3.1 Terrestrial Ecology

All pre-works terrestrial surveys are now complete in this area. No further surveys are required prior to works under this SSEMP.

Existing vegetation to be retained (EVR) is identified in Appendix C 'Environmental Constraints Drawings'. Changes may be made and re-certified by KCDC in instances where design changes. The master EVR drawing set (FCCL-EV-MPN-0043) outlines the most up to date EVR plans which reflects any changes as works progress.

### 5.3.2 Aquatic Ecology

#### 5.3.2.1 Fish salvage and relocation methods

Fish salvage and relocation procedures will be required within a number of watercourses as outlined in the Appendix C ESC / Layout drawings. All fish salvage and relocation procedures will take place under the guidance of Ngā Hapu o Ōtāki and the project Ecologists.

The primary methods for capturing fish will be netting with baited nets set overnight, and electric fishing if appropriate. Fish salvage and relocation will typically take place as follows:

- A stop net will be deployed across the channel at the upstream and downstream ends of the works area at the commencement of the fish rescue operation to prevent fish from re-

colonising the works areas. Alternatively, this first step will be removed and the channel blocked with earth plugs upstream and downstream.

- Fyke nets and gee minnow traps will be placed throughout the isolated section of water course. Nets will be left over night and cleared the next morning. If high numbers of fish are encountered following the second night of trapping further trapping may be required. Subsequent nights netting will be undertaken until the catch rate is below 50% of the previous pass or less than 10 individual fish captured (or as otherwise agreed with Ngā Hapu o Ōtaki).
- If appropriate, the length of stream will be electric fished by qualified technicians with repeat passes undertaken until the catch rate is below 50% of the previous pass or less than 10 individual fish captured.
- A freshwater ecologist and kaitiaki will be present on site at the time of dewatering the stream to ensure that any remaining fish are captured and relocated.
- All indigenous fish recovered will be transported and released to an appropriate relocation site (with input from Nga Hapu o Ōtaki regarding preferable locations).
- Appropriate handling methods will be used to minimise stress to the fish. Fish will be held in covered bins that will be regularly refreshed with stream water and transferred and released typically within 1 hour of being caught. Bubblers will be used if necessary to prevent asphyxiation.
- Exotic species captured through fish rescue exercises will not be transferred. Any exotic fish species captured will be euthanized humanely and disposed of appropriately.

Records of all fish relocated will be kept and provided in the written statement along with details on monitoring methodology, release location and monitoring dates.

### **5.3.2.2 Culvert and Stream Diversion Monitoring**

The following monitoring is required by the Project Ecologists:

- Mudfish survey to take place within the Cavallo Stream and Cording Stream (now complete with no mudfish recorded)
- Culvert installation shall be supervised through construction and signed off by the Project Ecologist prior to livening
- Stream diversion construction shall be supervised and signed off by the Project Ecologist prior to livening
- Fish passage check to take place 1 year and 4 years post livening of the Culverts and diversion channel in accordance with WS.9.

## **5.4 Water Quality Monitoring**

During livening of the temporary Awatea Culvert and livening of the permanent culverts / stream diversion, turbidity monitoring will be undertaken upstream and downstream of the work site. In accordance with the EMP, if the turbidity level downstream of the works has not returned to levels within 10% of upstream levels within 48 hours of livening then GWRC will be notified and an investigation will be carried out to address the source of sediment release. All practicable measures will be taken to reduce the turbidity downstream.

The following method will be applied for the livening of temporary diversion:

- Roaming turbidity loggers will be installed upstream and approximately 30m downstream of the temporary diversion / new culvert at least 24 hours prior to livening.
- The loggers will record continuously throughout the livening process to record to the peak discharge and the duration of increased turbidity.
- The loggers will continue to record turbidity until it can be demonstrated that downstream levels are within 10% of upstream levels.
- If downstream levels are elevated above 10% after 48 hours from livening then GWRC will be notified and an investigation will be carried out to address the source of sediment release.
- Monitoring results will be sent to GWRC within 10 working days of livening the diversion / culvert.

## 5.5 Cultural Monitoring

Pre-works baseline monitoring is to be undertaken by Ngā Hapu o Ōtāki in accordance with the Cultural Monitoring Plan (CMP) within selected watercourses.

A Kaiarahi (iwi guide / leader) is the key point of contact and coordination for Ngā Hapū o Ōtāki. The Kaiarahi will be involved in the design process, construction supervision and environmental monitoring. The Kaiarahi will be supported by Pūkenga (specialists / experts) and Kaitiaki (guardians) who provide support in supervision, monitoring activities and provision of specialist advice in regards to cultural monitoring. Ngā Hapū o Ōtāki will be informed of all works on site and invited to be present for all works with particular emphasis placed on initial topsoil stripping and streamworks.

Contact must also be maintained with Muaupoko Tribal Authority (MTA) in accordance with MTA agreement and confirmed accidental discovery protocols.

## 5.6 Archaeology

All works under this SSEMP will be carried out in accordance with the approved archaeological authority and the Archaeological Site Management Plan. The Archaeological Site Management Plan outlines high, medium, and low probability archaeological areas across the project footprint.

Appendix E demonstrates the locations where monitoring by the Project Archaeologist is required. The following will be followed during works in these monitoring areas:

- The Project Archaeologist will be on site to monitor topsoil stripping in the areas highlighted for monitoring in Appendix E.
- If *in situ* archaeological features are encountered during monitoring or site visits, the Archaeologist will stop works immediately within that area.
- The archaeological site will be investigated, sampled and recorded in accordance with accepted best practice and in line with the Archaeological Authority.
- If koiwi tangata (human bone) or taonga are unearthed the protocols outlined in the Archaeological Site Management Plan will be followed.



In all other areas in instances where the Project Archaeologist is not present, the on-call protocols outlined in the Archaeological Site Management Plan must be adhered to.

Refer to Appendix E for the monitoring locations.

## 5.7 Noise and Vibration

The Construction Noise and Vibration Management Plan (CNVMP) identifies the noise and vibration performance standards that must, where practicable, be complied with. It also sets out best practicable options for noise and vibration management for the Project, including mitigation measures, monitoring requirements, and communication and complaint procedures. All works under this SSEMP will be carried out in general accordance with the CNVMP.

High-risk areas in regards to potential noise and vibration effects as a result of works have been identified in Appendix C. Individual dwellings located within the high risk areas have also been listed below.

In accordance with the CNVMP, works carried out under this SSEMP will generally be restricted to take place between the hours of:

- 0630 and 2000hrs on weekdays; and
- 0730 and 1800hrs on Saturdays.

As far as practicable, works will be scheduled to avoid noisy activities in areas identified as sensitive receivers on the attached drawings between 0630 – 0730hrs in the morning, and between 1800 – 2000hrs in the evening to align with noise level criteria outlined in the CNVMP.

It is not anticipated that works will be required to take place outside of normal working hours for works outlined in this SSEMP. In the event that this changes, the procedures outlined in the CNVMP will be followed. Any works outside of the hours of 7am to 7pm require written approval from the Project Engineer.

The primary mitigation measure in regards to reducing the impacts from construction noise and vibration will be ongoing effective community consultation, particularly when transitioning from one works phase to another.

Noise and vibration monitoring will take place throughout the works to assess the impacts on adjacent properties at various locations. In the event that noise or vibration criteria is exceeded, mitigation options will be reassessed in an effort to comply with the construction limits, and a site specific noise 'schedule' will be submitted to Kapiti Coast District Council in accordance with the CNVMP.

Dwellings located within the noise and vibration boundary are as follows:

- 635 SH1, Te Horo (CNVMP ID R94/R95)

Dwellings within the vibration boundary only are as follows:

- 551 SH1, Te Horo (CNVMP ID R97)

### 5.7.1 Pre-condition building surveys

Section 7 of the CNVMP outlines activities that are expected to generate vibration that will potentially cause medium and high level vibration and therefore must be assessed to determine whether a pre-condition building survey is required.

One property (635 SH1, Te Horo – CNVMP ID R94/95) is located in close proximity to the works. This property is owned by NZTA and therefore is not required to undergo a pre-condition building survey.

## 5.8 Air Quality

There is potential for works to generate dust discharge if the site is not managed effectively. The Construction Air Quality Management Plan (CAQMP) outlines methods to be used to prevent dust and odour nuisance during construction from the site. All works under this SSEMP will be carried out in general accordance with the CAQMP.

To ensure that dust does not become an issue across the boundary of the site, the following measures will be implemented as a minimum:

- Use of water carts as required, particularly around public interface points such as site entry/exits to local roads
- Imposing a speed limit if required
- Use of stabilising agents such as polymers if required
- Assessing wind speed and direction on a daily basis

Certain properties fall within the 'high risk air quality' zone as identified in Appendix C drawings. Provided that the site is managed effectively, it is not anticipated that these works will cause an adverse impact in these locations.

## 5.9 Settlement Monitoring

Settlement monitoring will be undertaken in accordance with DC.43 – 48. A series of settlement monitoring marks are required to monitor potential settlement that might occur as a result of the works. Monitoring locations have been included in Appendix F. settlement monitoring associated with Preload activities in the vicinity of existing SH1 for Awatea Preload and the Mary Crest Preload will be undertaken as follows:

### 5.9.1 Awatea Preload

Settlement will be monitored along SH1 prior to Stage 1 preload as the preload is approximately 5m from the road. Settlement Stations at every 20m intervals along the verge of SH1 are proposed. Settlement of the NIMT will also be monitored prior to Stage 2 preload. Rail settlement pins at every 20m interval are proposed. Refer to Appendix F for location details. Monitoring is to commence at least 4 weeks prior to preload activities in accordance with condition DC.45.

In the event that the alert, action or alarm levels outlined in the attached memo are reached, the owner and occupier of the site and the Manager (Kapiti Coast District Council Resource Consents and Compliance) must be notified within 72 hours. This notification will outline which trigger levels have been reached and any remedial or preventative action undertaken.

### 5.9.2 Mary Crest Basin Preload

The attached memo in Appendix F summarises required monitoring associated with the Mary Crest Basin Preload which is located further from SH1 and therefore poses low risk of settlement along SH1.

In the event that the alert, action or alarm levels outlined in the attached memo are reached, the owner and occupier of the site and the Manager (Kapiti Coast District Council Resource Consents and Compliance) must be notified within 72 hours. This notification will outline which trigger levels have been reached and any remedial or preventative action undertaken.

## 6 TRAFFIC

Existing site access points will be utilised for these works from Te Kowhai Road (SAP-1) and Te Hapua Road (SAP-2). Temporary traffic management will be set up at Te Hapua Road to allow for safe passage of dumpers crossing between the north and south, as well as temporary traffic management and reduced speed limits associated with the Awatea Stage Two Preload which interfaces with existing SH1. A Site Specific Traffic Management Plan is included as Appendix H.

Final works within the Te Hapua Road corridor will require a more specific TMP to be submitted and approved by KCDC prior to works.

## APPENDIX A – SSEMP AUTHORS

Name	Role	Company	Input
Alice Naylor	Environmental Manager	Higgins	All
Richard Rakovics	Project Civils Manager	Fletcher Construction	General sequencing and works methodology
Macu Waqa	Site Engineer	Fletcher Construction	General sequencing and works methodology
Dewi Knappstein	Stormwater Lead Engineer	Tonkin & Taylor	Temporary stormwater design
Dean Miller	Lead Ecologist	Tonkin & Taylor	Ecological input
Stu Dunn	Landscape Architect	Studio Pacific	Landscape Drawings (Cavallo Stream Diversion)

## APPENDIX B – CONSULTATION RECORD

Group	Date
Community Liaison Group	Distributed to CLG Group for comment
Nga Hapu o Ōtaki	Distributed and meeting held to discuss

### Outstanding Queries

*The following outlines any queries (relevant to works covered under this SSEMP) that have not been resolved through the SSEMP preparation process, but will instead be closed out via alternative project stakeholder and communication channels:*

NIL

## APPENDIX C – DRAWINGS

Layout / Erosion and Sediment Control Plans

Environmental Constraints Drawings


Construction Drawings

Landscape Plans

## Layout / Erosion and Sediment Control Plan




Section 1: North Arterial Road Tie-in and Mary Crest Undercuts



Section 2: Mary Crest Preload and Te Hapua Undercuts

**Staging Culvert's 59 and 61:**

1. Install sediment controls to protect the existing stream.
2. Construct the permanent Cavallo Stream Diversion along the western boundary and Culvert 59.
3. Divert Cavallo Stream into Culvert 59 and the Permanent Stream Diversion.
4. Block the redundant stream channel and carry out fish salvage and relocation prior to full decommissioning.
5. Construct and live Culvert 61 and associated drainage linking to the inlet (note temporary over-pumping may be required to allow final inlet tie-in works).
6. Block the redundant stream channel and carry out fish salvage and relocation prior to full decommissioning.
7. Continue earthworks



Sediment control configuration following culvert construction / livening





**Legend:**

Existing dirty water diversion bunds	
Proposed dirty water diversion bunds	
Existing Watercourse	
Permanent Stream Diversion	
Culvert	
Haul road prior to culverts	

Section 3: Awatea Preload

**Partial Online Temporary Culvert Placement (Dam and Divert)**

1. Lay majority of the temporary culvert offline of the existing stream channel.
2. Set up 6 inch pump with fish exclusion at inlet.
3. Plug the existing stream immediately upstream of the temporary culvert location,
4. Pump stream water to downstream of the temporary culvert location.
5. Allow Ecologists and iwi to carry out fish relocation if required.
6. Plug immediately downstream of the temporary culvert location to isolate the works.
7. Pump remaining water from the temporary culvert location in accordance with a Permit to Pump.
8. Lay the remaining section of pipe and backfill.
9. Remove the downstream plug to allow water to backflow up the new temporary culvert.
10. Remove the upstream plug to fully liven the temporary culvert.
11. Progress Stage One Preload across the temporary culvert
12. Progress Stage Two Preload either side of the open channel between existing SH1 and the temporary culvert.



**Legend:**

Existing dirty water diversion bunds	
Proposed dirty water diversion bunds	
Existing Watercourse	
Permanent Stream Diversion	
Culvert	
Haul road prior to culverts	

Section 4: Te Kowhai Undercut



Dig and replace for 'Te Kowhai Undercut'

Management of clean water catchment will be confirmed prior to works commencing along the existing State Highway corridor. Clean water to initially be allowed to inundate the site during construction of the local road.

Dirty water diversion bunds >700mm with stabilised spillways







Temporary stockpile

Tie into high point or carry along southern boundary

Sign-in area / worker conveniences

SAP 1

**Legend:**

- Existing dirty water diversion bunds 
- Proposed dirty water diversion bunds 
- Existing Watercourse 
- Permanent Stream Diversion 
- Culvert 
- Haul road prior to culverts 

## Environmental Constraints Drawings

**ECOLOGY LEGEND:**

-  TERRESTRIAL ECOLOGY REQUIREMENTS:
-  LIZARD SURVEYS, SALVAGING AND MONITORING
-  NATIVE TREE LOG SALVAGE
-  PERIPATUS MANAGEMENT
-  POWELLIPHANTA TRAVERSI OTAKI SURVEY
-  BIRD SURVEY
-  PIPIT SURVEY
-  BANDED DOTTEREL SURVEY

**NOISE VIBRATION LEGEND:**

-  VIBRATION - LOW RISK (RESIDENTIAL)
-  VIBRATION - LOW RISK (COMMERCIAL)
-  COMMERCIAL STRUCTURES WITHIN VIBRATION BOUNDARY
-  DWELLINGS WITHIN VIBRATION BOUNDARY
-  DWELLINGS WITHIN BOTH NOISE AND VIBRATION BOUNDARIES

**AIR QUALITY:**

-  AIR QUALITY SENSITIVE RECEIVERS

**DRAINAGE LEGEND:**

-  DESIGNATION
-  RAILWAY DESIGNATION
-  EXISTING STREAMS
-  STORMWATER WETLAND/POND

**SITE COMPOUNDS:**

-  HARD STAND AREA
-  SITE ENTRY AND EXIT

**LANDSCAPE:**

-  EXISTING VEGETATION RETAINED

ORIGINAL IN COLOUR

**FOR INFORMATION  
NOT FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
B	SSEMP FOR INFORMATION	WW			14.08.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17

Scale (A1)	1:1000
Design	AN 13.07.17
Drawn	AK 13.07.17
Approved For Construction	
Scale (A3)	
Design Verifier	
Dwg Check	
Date	

\* Refer to Original Handcopy for Signature








Subject	SSEMP PW2
Title	LEGENDS

Discipline	CIVIL
Drawing No.	SSEMP PW2-00
Rev	B



MATCHLINE - REFER SHEET 13

MATCHLINE - REFER SHEET 15

ORIGINAL IN COLOUR

**FOR INFORMATION  
NOT FOR CONSTRUCTION**

No.	Revision	By	CHK	Appd.	Date
B	SSEMP FOR INFORMATION	WW			14.09.17
A	SSEMP FOR INFORMATION	AK	GD	AN	30.07.17

Scale (A1)	Design	AN	13.07.17	Approved For Construction
1:1000	Drawn	AK	13.07.17	
Scale (A3)	Dwg Verifier			
	Dwg Check			
	* Refer to Original Handcopy for Signature			

**NZ TRANSPORT AGENCY**  
WAIWA KAITIHI

**Peka Peka to Ōtaki Expressway**

**HIGGINS**


**BECA**

**Tonkin+Taylor**

Subject:	ECOLOGY	Discipline:	CIVIL
Title:	LAYOUT PLAN SHEET 14 OF 18	Drawing No.:	PP20-DR-CE-0814

Rev:	B
------	---

I:\2017\PP20\PP20-DR-CE-0814\2017-06-26-STANDARD\PP20-DR-CE-0814-25-06-SET.DWG



**LEGEND:**

- DESIGNATION
- RAILWAY DESIGNATION
- EXISTING STREAMS
- PROPOSED STREAMS DIVERSIONS
- EXISTING CULVERTS
- PROPOSED CULVERTS
- STORMWATER WETLAND/POND

**ECOLOGICAL PLANTING:**

- RIPARIAN PLANTING
- TERRESTRIAL MITIGATION PLANTING
- WETLAND BUFFER PLANTING
- SWAMP FOREST PLANTING
- LOW STATURE WETLAND PLANTING
- EXISTING VEGETATION RETAINED

EXISTING CULVERT No.48  
SIZE: 0.91m x 0.9 (WxD)

EXISTING CULVERT No.49  
SIZE: 0.9m DIA

EXISTING CULVERT No.51  
SIZE: 1.2m x 1.3m (WxD)

EXISTING CULVERT No.52  
SIZE: 1.2m DIA

CULVERT No.53  
SIZE: TWIN 2.5m x 2m

PROPOSED VALENTINE WETLAND  
(TREATMENT & ATTENUATION)

CULVERT No.50  
SIZE: 2.5m DIA  
IL US = 2.5m  
IL DS = 20.2m

EDWIN STREAM DIVERSION

SWALE CROSSES OVER CULVERT

EXISTING STREAM TO BE REMOVED

JEWEL STREAM DIVERSION

ORIGINAL IN COLOUR

**FOR INFORMATION  
NOT FOR CONSTRUCTION**

B	SSEMP FOR INFORMATION	WW		14.09.17
A	SSEMP FOR INFORMATION	SH	GD	AN
No.	Revision	By	Chk	Appd

Scale (A1)	1:1000	Design	AN	13.07.17	Approved For Construction
Scale (A3)		Drawn	SHH	10.08.17	
		Dag Verifier			
		Dwg Check			



**Peka Peka to Ōtaki Expressway**




Subject:	ECOLOGY
Title:	LAYOUT PLAN SHEET 15 OF 18

Discipline:	CIVIL
Drawing No.:	PP20-DR-CE-0815
Rev.:	B

Document No. WPPSP-FCC-INTERNAL\DWG\ROOT\2020\2017\SECTOR GENERAL\PRECAS\WORKING SHOP DRAWINGS\PP20\DR-CE-0815-0818-29-09-SET2.DWG





**FOR INFORMATION  
NOT FOR CONSTRUCTION**

B	SSEMP FOR INFORMATION	WW			14.09.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17
No.	Revision	By	Chk	Appd	Date

Scale (A1)	1:1000	Design	AN	13.07.17	Approved For Construction
Scale (A3)		Drawn	AK	13.07.17	
		Dag Verifier			
		Dag Check			
					Date

\* Refer to Original Handcopy for Signature




**Peka Peka to Ōtaki Expressway**



Subject:	ECOLOGY
Title:	LAYOUT PLAN SHEET 16 OF 18

Discipline:	CIVIL
Drawing No:	PP20-DR-CE-0816
Rev:	B

Document No. WPPSP-FCC-INTERNAL\DA\WWW\ROOT\2002\2170 SECTOR GENERAL\PRECAST WORKING SHOP DRAWINGS\PP20\FOR ALICE\PP20-DR-CE-0816-0818-29-09-SET2.DWG



TE HAPUA ROAD BUSH (K324)

ORIGINAL IN COLOUR

**FOR INFORMATION  
NOT FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
B	SSEMP FOR INFORMATION	WW			14.09.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17

Scale (A1)	Design	AN	15.07.17	Approved For Construction
1:1000	Drawn	AK	15.07.17	
Scale (A3)	Dag Verifier			
	Dag Check			

\* Refer to Original Handcopy for Signature




**Peka Peka to Ōtaki Expressway**



Subject:	ECOLOGY
Title:	LAYOUT PLAN SHEET 17 OF 18

Discipline:	CIVIL
Drawing No.:	PP20-DR-CE-0817
Rev:	B

Document No. WPPSP-FCC-INTERNAL\DA\WWW\ROOT\2002\2017\SECTOR GENERAL\PRECAST WORKING SHOP DRAWINGS\PP20\FOR ALICE\PP20-DR-CE-0817-0818-29-09-SET2.DWG



MATCHLINE - REFER SHEET 17

ORIGINAL IN COLOUR

**FOR INFORMATION  
NOT FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
B	SSEMP FOR INFORMATION	WW			14.09.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17

Scale (A1)	1:1000
Design	AN 13.07.17
Drawn	AK 13.07.17
Dag Verifier	
Dtg Check	
Scale (A3)	
Approved For Construction	
Date	

\* Refer to Original Handcopy for Signature



**Peka Peka to Ōtaki Expressway**





Subject:	ECOLOGY
Title:	LAYOUT PLAN SHEET 18 OF 18

Discipline:	CIVIL
Drawing No.:	PP20-DR-CE-0818
Rev.:	B

Document No. WPPSP-FCC-INTERNAL\DA\W\W\ROOT\2020\2170 SECTOR GENERAL PRECAST WORKING SHOP DRAWINGS\PP20\FOR ALICE\PP20-DR-CE-0818-29-09-SET2.DWG

## Construction Drawings


**NOTE:**  
 1. STORMWATER FEATURES AND SUBSOIL DRAINS ARE SHOWN FOR CLARITY AND ARE NOT ISSUED FOR CONSTRUCTION. THESE DRAWINGS SHOULD NOT BE RELIED ON FOR CONSTRUCTING STORMWATER FEATURES AND SUBSOIL DRAIN. REFER TO STORMWATER AND SUBSOIL DRAINAGE DRAWINGS FOR DETAILS.



IF POTENTIAL DISPOSAL AREAS FOR UNSUITABLE MATERIALS ARE TO BE USED, ADDITIONAL SURFACE DRAINAGE MAY BE REQUIRED. FORMATION SLOPE AND SURFACE DRAINAGE TO BE AGREED WITH DESIGNER PRIOR TO PLACING UNSUITABLE MATERIAL. POTENTIAL UNSUITABLE DISPOSAL TO REMAIN OUTSIDE 100 YEAR FLOOD LEVEL.

**LEGEND:**

	STRUCTURE		TEMPORARY RETAINING WALL
	UNDERCUT PEAT AND REPLACE WITH STRUCTURAL FILL		BARRIER RETAINING WALL
	UNDERCUT BENEATH MSE BRIDGE ABUTMENTS		EXTENT OF PEAT
	GEOGRID REINFORCED SLOPE		RAIL EXISTING
	PRELOAD AREA		RAIL PROPOSED
	RAIL TIE-IN		DESIGNATION BOUNDARY
	ROCKFILL TERRAMESH SYSTEM		RAIL DESIGNATION
	DISPOSAL AREA / BORROW AREA		PROPERTY BOUNDARY
	RETAINING WALL		EXISTING STREAM
	FILL SLOPE		PROPOSED CULVERTS
	CUT SLOPE		EXISTING CULVERTS
	CUT AND FILL SLOPE		PAVEMENT SUB-SOIL DRAINS
	GROUNDWATER MONITORING STANDPIPES		GEOTECHNICAL SUB-SOIL DRAINS
			SWALE SUB-SOIL DRAINS



VERIFICATION TEST PITTING TO UNDERTAKEN TO CONFIRM THE EXTENT OF SOFT GROUND/PEAT

**NOTE:**  
 DATUM: NZVD 2009

**FOR CONSTRUCTION**

1	ISSUED FOR CONSTRUCTION	AK	RC	BS	1.03.18
No.	Revision	By	Chk	Appd	Date

Design	R.Ramilo	22.08.17	Approved For Construction
Drawn	A.Kochar	22.08.17	B.Symmans
Dwg Verifier	R.Hillier	1.03.18	
Dwg Check	G.Down	1.03.18	Date 1.03.18

Scale (A1) 1:1000  
 Scale (A3) 1:2000  
 \* Refer to Original Hardcopy for Signature

**NZ TRANSPORT AGENCY** WAIKATO REGION

**Peka Peka to Ōtaki Expressway**



**Fletcher HIGGINS**  
**BECA** **Tonkin+Taylor**

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GENERAL ARRANGEMENT PLAN	Drawing No.:	PP20-DR-GE-0014
	SHEET 14 OF 18	Rev.:	1

Document No. PP20-DR-GE-0014 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/GE/UPDATES/PP20-DR-GE-0014-0018.DWG


LEGEND:	
	STRUCTURE
	UNDERCUT PEAT AND REPLACE WITH STRUCTURAL FILL
	UNDERCUT BENEATH MSE BRIDGE ABUTMENTS
	GEOGRID REINFORCED SLOPE
	PRELOAD AREA
	RAIL TIE-IN
	ROCKFILL TERRAMESH SYSTEM
	DISPOSAL AREA / BORROW AREA
	RETAINING WALL
	FILL SLOPE
	CUT SLOPE
	CUT AND FILL SLOPE
	TEMPORARY RETAINING WALL
	BARRIER RETAINING WALL
	EXTENT OF PEAT
	RAIL EXISTING
	RAIL PROPOSED
	DESIGNATION BOUNDARY
	RAIL DESIGNATION
	PROPERTY BOUNDARY
	EXISTING STREAM
	PROPOSED CULVERTS
	EXISTING CULVERTS
	PAVEMENT SUB-SOIL DRAINS
	GEOTECHNICAL SUB-SOIL DRAINS
	SWALE SUB-SOIL DRAINS
	GROUNDWATER MONITORING STANDPIPES

**NOTE:**  
 1. STORMWATER FEATURES AND SUBSOIL DRAINS ARE SHOWN FOR CLARITY AND ARE NOT ISSUED FOR CONSTRUCTION. THESE DRAWINGS SHOULD NOT BE RELIED ON FOR CONSTRUCTING STORMWATER FEATURES AND SUBSOIL DRAIN. REFER TO STORMWATER AND SUBSOIL DRAINAGE DRAWINGS FOR DETAILS.



MATCHLINE - REFER SHEET 14

MATCHLINE - REFER SHEET 16



VERIFICATION TEST PITTING TO BE UNDERTAKEN TO CONFIRM THE EXTENT OF SOFT GROUND/PEAT

VERIFICATION TEST PITTING TO BE UNDERTAKEN TO CONFIRM THE EXTENT OF SOFT GROUND/PEAT

PEAT UNDERCUT (DEPTH AND EXTENT OF UNDERCUT TO BE CONFIRMED BY GEOTECH DESIGNER)

**NOTE:**  
 DATUM: NZVD 2009

**FOR CONSTRUCTION**  
 ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	AK	RC	BS	1.03.18





























Scale	Design	Drawn	Dwg Verifier	Dwg Check	Date
A1 1:1000	R. Ramilo	A. Kochar	R. Hillier	G. Down	22.08.17
A3 1:2000					1.03.18

**Peka Peka to Otaki Expressway**

Subject:	EARTHWORKS
Title:	GENERAL ARRANGEMENT PLAN SHEET 15 OF 18




Discipline:	GEOTECHNICAL
Drawing No.:	PP20-DR-GE-0015
Rev.:	1

LEGEND:

- |   |  |   |                                   |
|---|--|---|-----------------------------------|
|  | STRUCTURE                                      |  | TEMPORARY RETAINING WALL          |
|  | UNDERCUT PEAT AND REPLACE WITH STRUCTURAL FILL |  | BARRIER RETAINING WALL            |
|  | UNDERCUT BENEATH MSE BRIDGE ABUTMENTS          |  | EXTENT OF PEAT                    |
|  | GEOGRID REINFORCED SLOPE                       |  | RAIL EXISTING                     |
|  | PRELOAD AREA                                   |  | RAIL PROPOSED                     |
|  | RAIL TIE-IN                                    |  | DESIGNATION BOUNDARY              |
|  | ROCKFILL TERRAMESH SYSTEM                      |  | RAIL DESIGNATION                  |
|  | DISPOSAL AREA / BORROW AREA                    |  | PROPERTY BOUNDARY                 |
|  | WETLAND  |  | EXISTING STREAM                   |
|  | FILL SLOPE                                     |  | PROPOSED CULVERTS                 |
|  | CUT SLOPE                                      |  | EXISTING CULVERTS                 |
|  | CUT AND FILL SLOPE                             |  | GROUNDWATER MONITORING STANDPIPES |
|   |  |  | PROPOSED STREAM DIVERSION         |
|   |  |  | TIMBER RETAINING WALL             |
|   |  |  | L-SHAPED RETAINING WALL           |
|   |  |  | GABION RETAINING WALL             |

NOTE:

- STORMWATER FEATURES ARE SHOWN FOR CLARITY AND ARE NOT ISSUED FOR CONSTRUCTION. THESE DRAWINGS SHOULD NOT BE RELIED ON FOR CONSTRUCTING STORMWATER FEATURES AND SUBSOIL DRAIN. REFER TO STORMWATER AND SUBSOIL DRAINAGE DRAWINGS FOR DETAILS.



NOTE:  
DATUM: NZVD 2009

**FOR CONSTRUCTION**  
ORIGINAL IN COLOUR

No.	Revision	By	CHK	Appd	Date
2	AREA OF PRELOAD MODIFIED	GD	RC	BS	13.04.18
1	ISSUED FOR CONSTRUCTION	AK	RC	BS	01.03.18

Scale	Design	Drawn	Dwg Verifier	Dwg Check	Date	Approved For Construction
Scale (A1) 1:1000	R.Ramilo	A.Kochar	R.Hillier	G.Down	22.08.17	B.Symmans
Scale (A3) 1:2000					1.03.18	

\* Refer to Original Hardcopy for Signature

**NZ TRANSPORT AGENCY** WAIKAŌTIRI

**Peka Peka to Ōtaki Expressway**



























**Fletcher HIGGINS**

**BECA** **Tonkin+Taylor**


Subject:	EARTHWORKS
Title:	GENERAL ARRANGEMENT PLAN SHEET 16 OF 18

Discipline:	GEOTECHNICAL
Drawing No.:	PP20-DR-GE-0016
Rev.:	2

LEGEND:

- |   |  |   |                                   |
|---|--|---|-----------------------------------|
|  | STRUCTURE                                      |  | TEMPORARY RETAINING WALL          |
|  | UNDERCUT PEAT AND REPLACE WITH STRUCTURAL FILL |  | BARRIER RETAINING WALL            |
|  | UNDERCUT BENEATH MSE BRIDGE ABUTMENTS          |  | EXTENT OF PEAT                    |
|  | GEOGRID REINFORCED SLOPE                       |  | RAIL EXISTING                     |
|  | PRELOAD AREA                                   |  | RAIL PROPOSED                     |
|  | RAIL TIE-IN                                    |  | DESIGNATION BOUNDARY              |
|  | ROCKFILL TERRAMESH SYSTEM                      |  | RAIL DESIGNATION                  |
|  | DISPOSAL AREA / BORROW AREA                    |  | PROPERTY BOUNDARY                 |
|  | RETAINING WALL                                 |  | EXISTING STREAM                   |
|  | FILL SLOPE                                     |  | PROPOSED CULVERTS                 |
|  | CUT SLOPE                                      |  | EXISTING CULVERTS                 |
|  | CUT AND FILL SLOPE                             |  | PAVEMENT SUB-SOIL DRAINS          |
|   |  |  | GEOTECHNICAL SUB-SOIL DRAINS      |
|   |  |  | SWALE SUB-SOIL DRAINS             |
|   |  |  | GROUNDWATER MONITORING STANDPIPES |

NOTE:  
1. STORMWATER FEATURES AND SUBSOIL DRAINS ARE SHOWN FOR CLARITY AND ARE NOT ISSUED FOR CONSTRUCTION. THESE DRAWINGS SHOULD NOT BE RELIED ON FOR CONSTRUCTING STORMWATER FEATURES AND SUBSOIL DRAIN. REFER TO STORMWATER AND SUBSOIL DRAINAGE DRAWINGS FOR DETAILS.





FOR PRELOAD AREA ONLY:  
1. RATE OF FILLING AT MAXIMUM OF 0.25M THICKNESS PER DAY, TO BE MONITORED DAILY.  
2. REFER TO GEOTECHNICAL INSTRUMENTATION AND MONITORING PLAN FOR MONITORING.  
3. REMOVAL OF PRELOAD TO BE CONFIRMED BY GEOTECH DESIGNER.

STAGE 2 - AWATEA STREAM PRELOAD  
MAINLINE CH 11240 TO CH 11670  
FILL HEIGHT = 4m (MAXIMUM)  
PRELOAD HEIGHT = 3m  
PRELOAD DURATION = 6 MONTHS

STAGE 1 - AWATEA STREAM PRELOAD  
LOCAL ARTERIAL ROAD CH 1730 TO CH 2145  
FILL HEIGHT = 3m (MAXIMUM)  
PRELOAD HEIGHT = 5m  
PRELOAD DURATION = 3 TO 4 MONTHS

PEAT UNDERCUT (DEPTH AND EXTENT OF UNDERCUT TO BE CONFIRMED BY GEOTECH DESIGNER)

VERIFICATION TEST PITTING TO BE UNDERTAKEN PRIOR TO FILLING WORKS TO CONFIRM THE EXTENT OF SOFT GROUND/PEAT



NOTE:  
DATUM: NZVD 2009

ORIGINAL IN COLOUR **FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	AK	RC	BS	1.03.18

Design	R.Ramilo	22.08.17	Approved For Construction
Drawn	A.Kochar	22.08.17	B.Symmans
Dwg Verifier	R.Hillier	1.03.18	
Dwg Check	G.Down	1.03.18	Date 1.03.18



\* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY  
Peka Peka to Ōtaki Expressway

Fletcher HIGGINS  
BECA TTT Tonkin+Taylor


Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GENERAL ARRANGEMENT PLAN	Drawing No.:	PP20-DR-GE-0017
	SHEET 17 OF 18	Rev.:	1





**NOTE:**  
 1. STORMWATER FEATURES AND SUBSOIL DRAINS ARE SHOWN FOR CLARITY AND ARE NOT ISSUED FOR CONSTRUCTION. THESE DRAWINGS SHOULD NOT BE RELIED ON FOR CONSTRUCTING STORMWATER FEATURES AND SUBSOIL DRAIN. REFER TO STORMWATER AND SUBSOIL DRAINAGE DRAWINGS FOR DETAILS.

LEGEND:			
	STRUCTURE		TEMPORARY RETAINING WALL
	UNDERCUT PEAT AND REPLACE WITH STRUCTURAL FILL		BARRIER RETAINING WALL
	UNDERCUT BENEATH MSE BRIDGE ABUTMENTS		EXTENT OF PEAT
	GEOGRID REINFORCED SLOPE		RAIL EXISTING
	PRELOAD AREA		RAIL PROPOSED
	RAIL TIE-IN		DESIGNATION BOUNDARY
	ROCKFILL TERRAMESH SYSTEM		RAIL DESIGNATION
	DISPOSAL AREA / BORROW AREA		PROPERTY BOUNDARY
	RETAINING WALL		EXISTING STREAM
	FILL SLOPE		PROPOSED CULVERTS
	CUT SLOPE		EXISTING CULVERTS
	CUT AND FILL SLOPE		PAVEMENT SUB-SOIL DRAINS
			GEOTECHNICAL SUB-SOIL DRAINS
			SWALE SUB-SOIL DRAINS
			GROUNDWATER MONITORING STANDPIPES



**NOTE:**  
 DATUM: NZVD 2009

**FOR CONSTRUCTION**  
 ORIGINAL IN COLOUR


No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	AK	RC	BS	1.03.18

Scale (A1)	Design	Drawn	Checked	Date	Approved For Construction
1:1000	R. Ramilo	A. Kochar	R. Hillier	22.08.17	B. Symmans
1:2000	G. Down			1.03.18	


\* Refer to Original Hardcopy for Signature

**NZ TRANSPORT AGENCY** **Peka Peka to Ōtaki Expressway** **Fletcher HIGGINS** **BECA** **Tonkin+Taylor**

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GENERAL ARRANGEMENT PLAN	Drawing No.:	PP20-DR-GE-0018
	SHEET 18 OF 18	Rev.:	1




SECTION 41 CHAINAGE 9530-9780 (NORTH OF MARY CREST RAIL OVERPASS) TYPICAL CROSS SECTION  
0034 1:100 AT A1, 1:200 AT A3



SECTION 41 CHAINAGE 9520-9780 (NORTH OF MARY CREST RAIL OVERPASS) TYPICAL CROSS SECTION CONTINUED  
0034 1:100 AT A1, 1:200 AT A3

**NOTES:**

1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



ORIGINAL IN COLOUR **FOR CONSTRUCTION**


No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Design	R. Ramilo	31.05.17	Approved For Construction
Drawn	J. Libeau	13.09.17	B. Symmans
Dwg Verifier	R. Hillier	1.03.18	
Dwg Check	G. Down	1.03.18	Date 1.03.18


\* Refer to Original Hardcopy for Signature

**NZ TRANSPORT AGENCY** WAIKATO  
**Peka Peka to Otaki Expressway**  
**Fletcher HIGGINS**  
**BECA** **TFT** **Tonkin+Taylor**

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 41	Drawing No.:	PP20-DR-GE-0169
		Rev.:	1




SECTION 42 CHAINAGE 9750-10,000 (SOUTH OF MARY CREST RAIL OVERPASS) TYPICAL CROSS SECTION  
 0035 1:100 AT A1, 1:200 AT A3



SECTION 42 CHAINAGE 9750-10,000 (SOUTH OF MARY CREST RAIL OVERPASS) TYPICAL CROSS SECTION CONTINUED  
 0035 1:100 AT A1, 1:200 AT A3

NOTES:

1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



ORIGINAL IN COLOUR **FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Design	R. Ramilo	31.05.17	Approved For Construction
Drawn	J. Libeau	13.09.2017	B. Symmans
Design Checker	R. Hillier	1.03.18	
Design Check	G. Down	1.03.18	Date 1.03.18

\* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY WAIKA TĪKĪMA

**Peka Peka to Ōtaki Expressway**



Fletcher HIGGINS

BECA

Tonkin+Taylor


Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 42	Drawing No.:	PP20-DR-GE-0170
		Rev.:	1

Document No. R3000 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/GEOTECHNICAL/PP20-DR-GE-0170-0171\_UPDATED.DWG



**NOTES:**

1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



ORIGINAL IN COLOUR **FOR CONSTRUCTION**


No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Design	R. Ramilo	31.05.17	Approved For Construction
Drawn	J. Libeau	13.09.2017	B. Symmans
Design Checker	R. Hillier	1.03.18	
Design Check	G. Down	1.03.18	Date 1.03.18


\* Refer to Original Hardcopy for Signature

**NZ TRANSPORT AGENCY** **Peka Peka to Ōtaki Expressway** **Fletcher HIGGINS** **BECA** **Tonkin+Taylor**

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 43	Drawing No.:	PP20-DR-GE-0171
		Rev.:	1




SECTION 44 CHAINAGE 10100 - 10225 TYPICAL CROSS SECTION  
0035 1:100@A1, 1:200@A3



SECTION 44 CHAINAGE 10100 - 10225 TYPICAL CROSS SECTION  
0035 1:100@A1, 1:200@A3

NOTES:

1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



ORIGINAL IN COLOUR **FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Scale (A1)	Design	R. Ramilo	31.05.17	Approved For Construction
1:100	Drawn	A. Kochar	18.08.17	B. Symmans
1:200	Dwg Verifier	R. Hillier	1.03.18	
	Dwg Check	G. Down	1.03.18	Date 1.03.18


\* Refer to Original Hardcopy for Signature




Peka Peka to Ōtaki Expressway



Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 44	Drawing No.:	PP20-DR-GE-0172
		Rev.:	1




SECTION 45 CHAINAGE 10225 - 10350 TYPICAL CROSS SECTION  
 0035 1:100@A1, 1:200@A3



SECTION 45 CHAINAGE 10225 - 10350 TYPICAL CROSS SECTION CONTINUED  
 0035 1:100@A1, 1:200@A3

NOTES:

1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



ORIGINAL IN COLOUR **FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18



Scale (A1)	Design	Drawn	Dwg Verifier	Dwg Check	Date	Approved For Construction
1:100	R. Ramilo	A. Kochar	R. Hillier	G. Down	1.03.18	B. Symmans
1:200					1.03.18	

\* Refer to Original Hardcopy for Signature


NZ TRANSPORT AGENCY WAIKATO  
**Peka Peka to Otaki Expressway**  
 Fletcher HIGGINS  
 BECA TTT Tonkin+Taylor

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 45	Drawing No.:	PP20-DR-GE-0173
		Rev.:	1

Document No. R3000 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/GEOTECH/PP20-DR-GE-0173-0177 UPDATED.DWG



- NOTES:**
1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
  2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
  3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
  4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
  5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
  6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



**FOR CONSTRUCTION**  
ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Design	R. Ramilo	31.05.17	Approved For Construction
Drawn	A. Kochar	18.08.17	B. Symmans
Dwg Verifier			
Dwg Check			
Date		1.03.18	

\* Refer to Original Hardcopy for Signature


**NZ TRANSPORT AGENCY** WAIKATO REGION

**Peka Peka to Ōtaki Expressway**


**Fletcher HIGGINS**

**BECA** **TFT** **Tonkin+Taylor**

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 46	Drawing No.:	PP20-DR-GE-0174
		Rev.:	1




SECTION 47 CHAINAGE 10600 - 10830 TYPICAL CROSS SECTION  
0036 1:100@A1, 1:200@A3



SECTION 47 CHAINAGE 10600 - 10830 TYPICAL CROSS SECTION CONTINUED  
0036 1:100@A1, 1:200@A3

NOTES:

1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



FOR CONSTRUCTION ORIGINAL IN COLOUR



No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Scale	Design	Drawn	Drawn Date	Approved For Construction	Approved For Construction Date
Scale (A1) 1:100	R. Ramilo	A. Kochar	31.05.17	B. Symmans	18.08.17
Scale (A3) 1:200		R. Hillier	1.03.18		1.03.18
		G. Down	1.03.18		1.03.18

NZ TRANSPORT AGENCY  
Peka Peka to Ōtaki Expressway  
Fletcher HIGGINS  
BECA  
Tonkin+Taylor


Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 47	Drawing No.:	PP20-DR-GE-0175
		Rev.:	1





- PROPOSED CONSTRUCTION SEQUENCE**
1. INSTALL GEOTECHNICAL INSTRUMENTATION
  2. SW STAGE 1 DIVERSION
  3. CONSTRUCT STAGE 1 PRELOAD
  4. 3 MONTH SETTLEMENT PERIOD. MONITOR SETTLEMENT.
  5. REMOVE PRELOAD AND CONSTRUCT CULVERT BENEATH LOCAL ARTERIAL ROAD.
  6. CONSTRUCT LOCAL ARTERIAL ROAD AND DIVERT TRAFFIC
  7. SW STAGE 2 DIVERSION
  8. CONSTRUCT STAGE 2 PRELOAD
  9. 6 MONTH SETTLEMENT PERIOD. MONITOR SETTLEMENT.
  10. REMOVE PRELOAD AND EXTEND CULVERT UNDER EXPRESSWAY.
  11. CONSTRUCT EXPRESSWAY

- NOTES:**
1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
  2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
  3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
  4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
  5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
  6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



SECTION 49 CHAINAGE 11240 - 11670 TYPICAL CROSS SECTION  
0037 1:100@A1, 1:200@A3

No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Design	R. Ramilo	31.05.17	Approved For Construction
Drawn	A. Kochar	18.08.17	B. Symmans
Dwg Verifier	R. Hillier	1.03.18	
Dwg Check	G. Down	1.03.18	Date 1.03.18

\* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY WAIKA TĪKĪMA

Peka Peka to Ōtaki Expressway



Fletcher HIGGINS

BECA TTT Tonkin+Taylor

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL CROSS SECTIONS SECTION 48 AND 49	Drawing No.:	PP20-DR-GE-0176
		Rev.:	1


**FOR CONSTRUCTION**  
ORIGINAL IN COLOUR

Document No. R3000 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/GEOTECH/PP20-DR-GE-0176-0177 UPDATED.DWG



**NOTES:**

1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
2. SCALA PENETROMETER TESTING OF SUBGRADE AND PROOF ROLL TO BE UNDERTAKEN BY CONTRACTOR TO IDENTIFY ANY LOOSE OR SOFT MATERIAL. REFER TO BULK EARTHWORKS SPECIFICATION FOR TESTING REQUIREMENT. PROOF ROLLING TO BE OBSERVED BY GEOTECHNICAL ENGINEER.
3. IF REQUIRED, TEMPORARY SHORING IS TO BE PROVIDED 500mm FROM NZTA DESIGNATION BOUNDARY TO AVOID TEMPORARY EXCAVATION EXTENDING ACROSS BOUNDARY. THE CONTRACTOR SHALL PROVIDE TO THE GEOTECHNICAL ENGINEER DETAILS OF ANY PROPOSED SHORING.
4. ON COMPLETION OF THE UNDERCUT THE SURFACE SHALL BE SHAPED, TRIMMED AND COMPACTED SO AS NOT TO POND WATER.
5. ADDITIONAL SUBSOIL DRAINAGE TO BE CONSTRUCTED IN ANY AREAS OF WET SUBGRADE AS DIRECTED BY THE GEOTECHNICAL ENGINEER. SUBSOIL DRAINS TO BE CONNECTED TO STORMWATER SYSTEM VIA SUMPS. IF SUBSOIL DRAINAGE CANNOT BE CONNECTED TO STORMWATER SYSTEM (I.E. LEVEL IS BELOW SUMP INVERT LEVEL) THEN CLEAN GRANULAR FILL TO BE PLACED AND COMPACTED IN BASE OF EXCAVATION.
6. REFER TO BULK EARTHWORKS SPECIFICATION FOR ADDITIONAL REQUIREMENTS FOR PAVEMENT SUBGRADE AND RAIL FORMATION TESTING.



**FOR CONSTRUCTION**


No.	Revision	By	Chk	Appd	Date
1	ISSUED FOR CONSTRUCTION	RMT	RC	BS	1.03.18

Scale (A1)	Design	Drawn	Drawn Date	Approved For Construction
1:100	R. Ramilo	A. Kochar	31.05.17	B. Symmans
1:200		R. Hillier	18.08.17	
		G. Down	1.03.18	

\* Refer to Original Hardcopy for Signature

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL	
Title:	GEOTECHNICAL CROSS SECTIONS SECTIONS 50 AND 51		Drawing No.:	PP20-DR-GE-0177
			Rev.:	1

## Landscape Plans



1 Stream Diversion Treatment - Cavallo  
Scale 1:1000

No.	Revision	By	Chk	Appd	Date
A	For Information	MB	SD/SH		28/06/18


Scale (A1) DOUBLE SHOWN	Design	Approved For Construction
Scale (A3) AS SHOWN	Drawn	Date
	Design Verifier	
	Dwg Check	

\* Refer to Original Hardcopy for Signature

Subject:	STREAM DIVERSION TREATMENTS
Title:	CAVALLO STREAM


**CONCEPT DESIGN**  
NOT FOR CONSTRUCTION

Discipline:	GENERAL
Drawing No.:	PP20-SK-GN-0283
Rev.:	A




**1 TYPICAL PLANTING PLAN - RIPARIAN PLANTING**

Scale 1:250



**2 TYPICAL PLANTING SECTION - RIPARIAN PLANTING**

Scale 1:250



**3 TYPICAL PLANTING DETAIL PLAN - RIPARIAN PLANTING**

Scale 1:100

**KEY:**

- RPA - RIPARIAN PLANTING STANDING WATER/WATERS EDGE MIX
- RPB - RIPARIAN PLANTING LOWER BANK MIX
- RPC - RIPARIAN PLANTING UPPER BANK MIX

**NOTES:**

1. DRAWINGS TO BE READ IN CONJUNCTION WITH PLANTING PLANS, PLANTING SCHEDULES, TYPICAL PLANTING DETAILS AND LANDSCAPE SPECIFICATIONS
2. CONFIRM SETOUT WITH LANDSCAPE ARCHITECT PRIOR TO PLANTING
3. PLANT IN NATURAL CLUSTERS OF ODD NUMBERS (3-11) OF A SINGLE SPECIES UNLESS SPECIFIED WITHIN PLANTING SCHEDULES OR ON PLANTING PLANS
4. GENERALLY PLANT LOWER GROWING SPECIES TOWARD THE FRONT
5. AVOID STRAIGHT LINES
6. SETOUT FROM FRONT TO BACK
7. REFER TO PP20-DR-SW-1151 FOR STREAM DIVERSION TREATMENT

No.	Revision	By	Chk	Appd	Date
A	For Information	MB	SD/SH		28/06/18

Design	Drawn	Checked	Approved For Construction
Scale (A1) SHOWN	Scale (A3) SHOWN	AS SHOWN	Date

Subject:	STREAM DIVERSION TREATMENTS	Discipline:	GENERAL
Title:	TYPICAL PLANTING SETOUT RIPARIAN PLANTING	Drawing No.:	PP20-SK-GN-0284

**CONCEPT DESIGN**  
NOT FOR CONSTRUCTION

Rev:	A
------	---

**Riparian Planting - C (RPC-01): Upper Bank**

Botanical Name	Common Name	Percentage Mix	Grade	Density (x/m2)	Notes
<i>Carex dipsacea</i>	Autumn Sedge	5%	PB2	1.8	Front
<i>Carex geminata</i>	Rautahi	5%	0.5L	1.8	Mid
<i>Coprosma propinqua</i>	Mingimingi	5%	PB2	1	Mid
<i>Cordyline australis</i>	Cabbage Tree	3%	PB2	1	Mid
<i>Cortaderia fulvida</i>	Toetoe	10%	PB2	1	Front/mid
<i>Hebe stricta</i>	Koromiko	10%	PB2	1	Mid
<i>Olearia paniculata</i>	Akiraho	12%	PB2	1	Mid
<i>Phormium tenax</i>	NZ Swamp Flax	15%	PB2	1	Mid
<i>Pittosporum eugenioides</i>	Lemonwood	10%	PB2	1	Mid/Back
<i>Pittosporum tenuifolium</i>	Kohuhu	15%	PB2	1	Mid/Back
<i>Plagianthus regius</i>	Ribbonwood	10%	PB2	1	Back
<i>Pseudopanax crassifolius</i>	Lancewood	5%	PB2	1	Back
<i>Sophora macrophylla</i>	Kowhai	5%	PB2	1	Back

**Riparian Planting - C (RPC-01): Tree Enrichment Species**

<i>Alectryon excelsus</i>	Titoki	20%	5L	0.1	Enrich
<i>Knightia excelsa</i>	Rewa Rewa	20%	5L	0.1	Enrich
<i>Podocarpus totara</i>	Totara	20%	5L	0.1	Enrich
<i>Prumnopitys taxifolia</i>	Matai	20%	5L	0.1	Enrich
<i>Syzygium maire</i>	Swamp Maire	20%	5L	0.1	Enrich

**Riparian Mitiation Planting - C (RMPC-01): Upper Bank**

Botanical Name	Common Name	Percentage Mix	Grade	Density (x/m2)	Notes
<i>Carex dipsacea</i>	Autumn Sedge	5%	PB2	1.8	Front
<i>Carex geminata</i>	Rautahi	5%	0.5L	1.8	Mid
<i>Coprosma propinqua</i>	Mingimingi	5%	PB2	1	Mid
<i>Cordyline australis</i>	Cabbage Tree	3%	PB2	1	Mid
<i>Cortaderia fulvida</i>	Toetoe	10%	PB2	1	Front/mid
<i>Hebe stricta</i>	Koromiko	10%	PB2	1	Mid
<i>Olearia paniculata</i>	Akiraho	12%	PB2	1	Mid
<i>Phormium tenax</i>	NZ Swamp Flax	15%	PB2	1	Mid
<i>Pittosporum eugenioides</i>	Lemonwood	10%	PB2	1	Mid/Back
<i>Pittosporum tenuifolium</i>	Kohuhu	15%	PB2	1	Mid/Back
<i>Plagianthus regius</i>	Ribbonwood	10%	PB2	1	Back
<i>Pseudopanax crassifolius</i>	Lancewood	5%	PB2	1	Back
<i>Sophora macrophylla</i>	Kowhai	5%	PB2	1	Back

**Riparian Planting - C (RPC-01): Tree Enrichment Species**

<i>Alectryon excelsus</i>	Titoki	20%	5L	0.1	Enrich
<i>Knightia excelsa</i>	Rewa Rewa	20%	5L	0.1	Enrich
<i>Podocarpus totara</i>	Totara	20%	5L	0.1	Enrich
<i>Prumnopitys taxifolia</i>	Matai	20%	5L	0.1	Enrich
<i>Syzygium maire</i>	Swamp Maire	20%	5L	0.1	Enrich

No.	Revision	By	Chk.	Appd	Date
B	For Information - Updated RPC mix	AN			02/04/19
A		MB	SD/SH		18/02/19
		MB	SD/SH		28/08/18

Scale (A1) DOUBLE SHOWN	Design Drawn	Approved For Construction
Scale (A3)	Design Verifier	Date
AS SHOWN	Dwg Check	

\* Refer to Original Hardcopy for Signature




Peka Peka to Ōtaki Expressway



Subject:	STREAM DIVERSION TREATMENTS
Title:	RIPIARIAN PLANT MIXES

Discipline:	GENERAL
Drawing No.:	PP20-SK-GN-0285
Rev.:	B

## APPENDIX D – PROGRAMME




**Peka Peka to Otaki  
Mary Crest Area Programme**

■ Actual Work     ■ Critical Remaining ...  
■ Remaining Work     ▼ Milestone  
▼ Milestones







**Peka Peka to Otaki  
Mary Crest Area Programme**

■ Actual Work     ■ Critical Remaining ...  
■ Remaining Work     ▼ Milestone  
▼ Milestones



Activity Name	Orig Dur	Rem Dur	Start	Finish	2018												2019												2020												2021											
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar												
Rip and Remove Existing SH1	5d	5d	21-Jan-20	28-Jan-20																																																
Trim / Test Subgrade Te Hapua to Peka Peka (26,400m3) [Ch 11100-12200]	6d	6d	29-Jan-20	06-Feb-20																																																
Place Subbase Te Hapua to Peka Peka (14,572T) [Ch 11100-12200]	8d	8d	07-Feb-20	20-Feb-20																																																
Stabilise Subbase Te Hapua to Peka Peka (26,400m3) [Ch 11100-12200]	7d	7d	21-Feb-20	03-Mar-20																																																
Kerb and Channel 500m Te Hapua to PP	2d	2d	04-Mar-20	05-Mar-20																																																
Cure / Test Subbase Te Hapua to Peka Peka (26,400m3) [Ch 11100-12200]	3d	3d	04-Mar-20	06-Mar-20																																																
Place Basecourse Te Hapua to Peka Peka (12,038T) [Ch 11100-12200]	8d	8d	09-Mar-20	19-Mar-20																																																
Stabilise Basecourse Te Hapua to Peka Peka (26,400m3) [Ch 11100-12200]	7d	7d	20-Mar-20	31-Mar-20																																																
Cure / Test Basecourse Te Hapua to Peka Peka (26,400m3) [Ch 11100-12200]	7d	7d	01-Apr-20	07-Apr-20																																																
Prime Coat Te Hapua to Peka Peka (26,400m3) [Ch 11100-12200]	1d	1d	08-Apr-20	08-Apr-20																																																
M2PP Temporary Tie In to PP20	5d	5d	09-Apr-20	17-Apr-20																																																
<b>Local Roads</b>	<b>333d</b>	<b>333d</b>	<b>03-Sep-18</b>	<b>21-Jan-20</b>																																																
<b>Mary Crest to Peka Peka (Ch 9500-12250)</b>	<b>333d</b>	<b>333d</b>	<b>03-Sep-18</b>	<b>21-Jan-20</b>																																																
Mary Crest Temp Road Open to Traffic	0d	0d		06-Nov-18																																																
Earthworks Complete - Te Hapua to PP	0d	0d		13-Dec-18																																																
Earthworks Complete - Mary Crest to Te Hapua	0d	0d		13-Dec-18																																																
Overlay existing SH1 Pavement Southbound Expressway Lanes - Te Hapua to PP	0d	0d	21-Jan-20																																																	
<b>Mary Crest Tie-ins to SH1</b>	<b>114d</b>	<b>114d</b>	<b>03-Oct-18</b>	<b>28-Mar-19</b>																																																
Construct Tie-in Between Mary Crest Temp Rd and Existing SH1	10d	10d	03-Oct-18	16-Oct-18																																																
Construct North Tie-in Between New Mary Crest Local Rd and Existing SH1	10d	10d	24-Oct-18	06-Nov-18																																																
Construct South Tie-in Between New Mary Crest Local Rd and Existing SH1	10d	10d	15-Mar-19	28-Mar-19																																																
Switch Existing SH1 Traffic to Local Rd (Mary Crest to Te Kowhai Rd)	0d	0d		28-Mar-19																																																
<b>Mary Crest North of Temp Rd</b>	<b>21d</b>	<b>21d</b>	<b>24-Sep-18</b>	<b>23-Oct-18</b>																																																
Trim / Test Subgrade Mary Crest to Temp Road (5,000m2) [Ch 9500-10000]	1d	1d	24-Sep-18	24-Sep-18																																																
Place Subbase Mary Crest to Temp Road (3,300T) [Ch 9500-10000]	2d	2d	25-Sep-18	26-Sep-18																																																
Stabilise Subbase Mary Crest to Temp Road (5,000m2) [Ch 9500-10000]	2d	2d	01-Oct-18	02-Oct-18																																																
Cure / Test Subbase Mary Crest to Temp Road (5,000m2) [Ch 9500-10000]	3d	3d	03-Oct-18	05-Oct-18																																																
Place Basecourse Mary Crest to Temp Road (2,100T) [Ch 9500-10000]	2d	2d	08-Oct-18	09-Oct-18																																																
Stabilise Basecourse Mary Crest to Temp Road (5,000m2) [Ch 9500-10000]	2d	2d	10-Oct-18	15-Oct-18																																																
Cure / Test Basecourse Mary Crest to Temp Road (5,000m2) [Ch 9500-10000]	7d	7d	16-Oct-18	22-Oct-18																																																
Prime Coat Mary Crest to Temp Road (5,000m2) [Ch 9500-10000]	1d	1d	23-Oct-18	23-Oct-18																																																
<b>Mary Crest Temp Road</b>	<b>22d</b>	<b>22d</b>	<b>03-Sep-18</b>	<b>02-Oct-18</b>																																																
Trim / Test Subgrade Mary Crest Temp Road (3,000m2) [Ch 10080-10320]	1d	1d	03-Sep-18	03-Sep-18																																																
Place Subbase Mary Crest Temp Road (1,080T) [Ch 10080-10320]	2d	2d	04-Sep-18	10-Sep-18																																																
Stabilise Subbase Mary Crest Temp Road (3,000m2) [Ch 10080-10320]	1d	1d	11-Sep-18	11-Sep-18																																																
Cure / Test Subbase Mary Crest Temp Road (3,000m2) [Ch 10080-10320]	3d	3d	12-Sep-18	14-Sep-18																																																
Place Basecourse Mary Crest Temp Road (1,080T) [Ch 10080-10320]	2d	2d	17-Sep-18	18-Sep-18																																																
Stabilise Basecourse Mary Crest Temp Road (3,000m2) [Ch 10080-10320]	1d	1d	24-Sep-18	24-Sep-18																																																
Cure / Test Basecourse Mary Crest Temp Road (3,000m2) [Ch 10080-10320]	7d	7d	25-Sep-18	01-Oct-18																																																
Prime Coat Mary Crest Temp Road (3,000m2) [Ch 10080-10320]	1d	1d	02-Oct-18	02-Oct-18																																																
<b>Mary Crest Temp Road to Te Hapua</b>	<b>30d</b>	<b>30d</b>	<b>20-Dec-18</b>	<b>15-Feb-19</b>																																																
Trim / Test Subgrade Temp Road to Te Hapua Local Rd (11,000m2) [Ch 10000-11100]	3d	3d	20-Dec-18	07-Jan-19																																																
Place Subbase Temp Road to Te Hapua Local Rd (7,260T) [Ch 10000-11100]	5d	5d	08-Jan-19	15-Jan-19																																																
Stabilise Subbase Temp Road to Te Hapua Local Rd (11,000m2) [Ch 10000-11100]	3d	3d	17-Jan-19	22-Jan-19																																																
Cure / Test Subbase Temp Road to Te Hapua Local Rd (11,000m2) [Ch 10000-11100]	3d	3d	23-Jan-19	25-Jan-19																																																
Place Basecourse Temp Road to Te Hapua Local Rd (4,620T) [Ch 10000-11100]	5d	5d	28-Jan-19	01-Feb-19																																																
Stabilise Basecourse Temp Road to Te Hapua Local Rd (11,000m2) [Ch 10000-11100]	3d	3d	04-Feb-19	07-Feb-19																																																
Cure / Test Basecourse Temp Road to Te Hapua Local Rd (11,000m2) [Ch 10000-11100]	7d	7d	08-Feb-19	14-Feb-19																																																
Prime Coat Temp Road to Te Hapua Local Rd (11,000m2) [Ch 10000-11100]	1d	1d	15-Feb-19	15-Feb-19																																																
<b>Te Hapua to Peka Peka</b>	<b>28d</b>	<b>28d</b>	<b>04-Feb-19</b>	<b>14-Mar-19</b>																																																
Trim / Test Subgrade Te Hapua to Peka Peka Local Rd (12,000m2) [Ch 11100-12300]	3d	3d	04-Feb-19	07-Feb-19																																																
Place Subbase Te Hapua to Peka Peka Local Rd (5,760T) [Ch 11100-12300]	4d	4d	08-Feb-19	13-Feb-19																																																
Stabilise Subbase Te Hapua to Peka Peka Local Rd (12,000m2) [Ch 11100-12300]	3d	3d	14-Feb-19	20-Feb-19																																																
Cure / Test Subbase Te Hapua to Peka Peka Local Rd (12,000m2) [Ch 11100-12300]	3d	3d	21-Feb-19	23-Feb-19																																																
Place Basecourse Te Hapua to Peka Peka Local Rd (5,760T) [Ch 11100-12300]	4d	4d	25-Feb-19	28-Feb-19																																																
Stabilise Basecourse Te Hapua to Peka Peka Local Rd (12,000m2) [Ch 11100-12300]	3d	3d	01-Mar-19	06-Mar-19																																																
Cure / Test Basecourse Te Hapua to Peka Peka Local Rd (12,000m2) [Ch 11100-12300]	7d	7d	07-Mar-19	13-Mar-19																																																
Prime Coat Te Hapua to Peka Peka Local Rd (12,000m2) [Ch 11100-12300]	1d	1d	14-Mar-19	14-Mar-19																																																



**Peka Peka to Otaki  
Mary Crest Area Programme**

■ Actual Work      ■ Critical Remaining ...  
■ Remaining Work    ▼ Milestone  
▼ Milestones



## APPENDIX E: ARCHAEOLOGICAL MAPS



Figure 9: Areas of pre-investigation and monitoring based on underlying geological deposits in the section between Te Kowhai Road and Mary Crest.

# APPENDIX F: SETTLEMENT MONITORING

# Memo

**To:** Richard Rakovics, Alice Naylor      **Job No:** 85985.007  


---

**From:** Razel Ramilo      **Date:** 27 September 2018  


---

**cc:** Richard Cole, Stuart Waters, Andrew Goldie, Emma Boon  


---

**Subject:** Peka Peka to Otaki Expressway - Mary Crest Basin Preload Geotechnical Instrumentation and Monitoring  


---

## 1 Introduction

This memo relates to the proposed geotechnical instrumentation and monitoring at Mary Crest Basin preload. The Mary Crest Basin preload is approximately 25m from SH1.

Details of the proposed preload is summarised in Table 1.

**Table 1: Details of Mary Crest Basin preload**

Maximum Fill height (m)	Depth to top of peat (m bgl)	Peat thickness (m)	Preload height (m)	Expected Preload duration (months)	Proposed solution
3	0	4.5	2.5	6	Use high strength geotextile basal reinforcement and preload peat

## 2 Ground conditions

The preload footprint is underlain by Inter-dune deposits and Holocene dune sand. Inter-dune deposits typically consists of saturated woody, silty / sandy PEAT (3 to 4.5m thick in this area). Dune deposits can be described as fine to medium size SAND.

## 3 Groundwater monitoring

A water standpipe has been installed in borehole BH219 near SH1 during the previous stages of investigations completed by Opus<sup>1</sup>. Groundwater level within this standpipe will be monitored during preload activity.

Summary of measured groundwater levels are presented in Table 2.

<sup>1</sup> OPUS (2016) "PP20 Specimen Design Stage - Geotechnical Investigation (Factual Report)".

**Table 2: Water standpipe results**

Borehole ID	Groundwater (metres below ground level)	Groundwater RL (NZVD2009)
BH219	0 - 1	10.8 - 11.9

#### 4 Ground instrumentation and monitoring

The preload will be monitored during construction to monitor temporary stability of the embankment fill, the magnitudes of settlement and the degree of consolidation settlement that has been completed. The proposed instrumentation and monitoring during preload includes:

- Site inspections by geotechnical designer or engineering geologist;
- Settlement monitoring using 2 profilometers, 10 settlement plates, and 10 settlement stations. These will be installed within the preload embankment.
- Groundwater and pore pressure monitoring using 2 vibrating wire piezometers. The piezometer will be installed at the centre of the preload embankment.
- Lateral ground displacement monitoring using 4 inclinometers and 2 shear probes. The inclinometers and shear probes will be installed within 1.5m from toe of preload embankment.

Refer to Table 1 for the instrumentation monitoring frequency. The frequency of monitoring will be regularly reviewed (at least monthly) to ensure the data gathered is appropriate and reflects the level of potential risk throughout various stages of preload. Alert, action and alarm trigger levels have also been prepared.

- Alert levels shall require an increase in monitoring frequency, design review and change in construction method and/or programme as necessary.
- Action level requires normal work in the area affected will cease immediately and not resume until successful implementation of corrective works.
- Alarm level requires all normal and corrective work in the area affected shall cease and emergency works undertaken to bring the situation under control to an Alert status.

In the event that the alert, action or alarm levels are reached, the owner and occupier of the site and the Manager (Kapiti Coast District Council Resource Consents and Compliance) must be notified within 72 hours. This notification will outline which of the trigger levels have been reached and any remedial or preventative action undertaken.

**Table 3: Mary Crest Basin preload geotechnical instrumentation schedule**

Construction Stage	Instrumentation Type	
	Settlement plates, settlement stations	Profilometers, vibrating wire piezometers, stand pipe piezometers, inclinometers, shear probes
Base line readings (1 month before start)	3 sets of consistent readings (at least 24 hrs apart)	3 sets of consistent readings (at least 24 hrs apart)
4 weeks prior to preload	Weekly	Weekly
During preload	Twice weekly	Twice weekly

Removal of preload	1 reading 24 hours prior 1 reading 24 hours following	1 reading 24 hours prior 1 reading 24 hours following
	Weekly for 1 month then monthly	Monthly

## 5 Temporary Drainage

A 300mm thick subsoil gravel fill blanket will be placed on the existing ground before the preload material is applied, water discharged from the peat during preload will be collected by the subsoil gravel fill blanket and the temporary drainage around the perimeter of the preload will collect displaced water and drain to the nearby stream.

## 6 Risk to existing SH1

The distance of preload from SH1 is approximately 25m. We have completed a slope stability and settlement analysis. This indicates that the influence zone of preload will be less than 10m. Based on this assessment, we do not expect that the preload will have an adverse effect to SH1. We consider the risk of settlement of SH1 due to the preload activity to be low. We consider that survey monitoring of SH1 is not necessary. However, regular inspections of SH1 during preloading will be undertaken. If the instrumentation at the preload (Refer Table 1 above) indicates that large or unexpected deformations have occurred during preloading or the regular inspections identify any damage or movement of SH1 the designer will investigate further and may propose to undertake instrument monitoring on SH1.

## 7 Applicability

This report has been prepared for the exclusive use of Fletcher Construction, with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose, or by any person other than our client, without our prior written agreement.

Tonkin & Taylor Ltd

Prepared by:

.....

Razel Ramilo

Senior Geotechnical Engineer

Reviewed by:


.....

Richard Cole

Geotechnical Design Lead




# Settlement Monitoring Locations - Mary Crest Basin Preload



**LEGEND:**

- PRELOAD AREA
- SETTLEMENT PLATE (SP)
- SETTLEMENT STATION (SS)
- SETTLEMENT PIN (PIN)
- INCLINOMETER (INC)
- PROFILOMETER (PRO)
- VIBRATING WIRE PIEZOMETER (VWP)
- SHEAR PROBE (SH)
- RAIL SETTLEMENT PINS (RP)
- PROPOSED CULVERT
- MSE WALL



**FOR CONSTRUCTION**

ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
3	HOLDS REMOVED FROM CULVERTS	RMT	RR	BS	29.03.19
2	SOME INSTRUMENTS RENAMED AND ONE RELOCATED, PRELOAD MODIFIED	RMT	RC	BS	18.04.18
1	FOR CONSTRUCTION	JL	TH	BS	09.03.18

Scale	Design	Drawn	Dwg Check	Date
Scale (A1) 1:1000	R. RAMLO	31.01.17	G. DOWN	31.01.17
Scale (A3) 1:2000	R. HILLIER	09.03.18	G. DOWN	09.03.18


\* Refer to Original Handcopy for Signature

NZ TRANSPORT AGENCY  
Peka Peka to Otaki Expressway

Fletcher HIGGINS  
BECA  
Tonkin+Taylor

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL INSTRUMENTATION PLAN	Drawing No.:	PP20-DR-GE-0116
SHEET 16		Rev.:	3

# Settlement Monitoring Locations - Awatea Preload



FOR DETAILS OF AWATEA STREAM PRELOAD REFER TO PP20-DR-GE-0188

MAINLINE EXPRESSWAY

LOCAL ARTERIAL ROAD

AWATEA STREAM STAGE 1 PRELOAD

AWATEA STREAM


AWATEA STREAM STAGE 2 PRELOAD

MATCHLINE - REFER SHEET 16

MATCHLINE - REFER SHEET 18

### LEGEND:

- PRELOAD AREA
- SETTLEMENT PLATE (SP)
- SETTLEMENT STATION (SS)
- SETTLEMENT PIN (PIN)
- INCLINOMETER (INC)
- PROFILOMETER (PRO)
- VIBRATING WIRE PIEZOMETER (VWP)
- SHEAR PROBE (SH)
- RAIL SETTLEMENT PINS (RP)
- PROPOSED CULVERT
- MSE WALL



**FOR CONSTRUCTION**  
ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
3	RAIL SETTLEMENT PINS ADDED TO THE EAST OF THE PRELOAD AREA AND HOLDS REMOVED FROM CULVERTS	RMT	RR	BS	29.03.19
2	SOME INSTRUMENTS RENAMED AND OTHERS RELOCATED, PRELOAD MODIFIED	GD	RC	BS	13.04.18
1	FOR CONSTRUCTION	JL	TH	BS	09.03.18

Scale	Drawn	Design	Checked	Date	Approved For Construction
Scale (A1) 1:1000	G. DOWN	R. RAMLO	G. DOWN	31.01.17	B. SYMMANS
Scale (A3) 1:2000	R. HILLIER	R. HILLIER	G. DOWN	09.03.18	
	G. DOWN			09.03.18	

\* Refer to Original Handcopy for Signature

**Peka Peka to Ōtaki Expressway**

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GEOTECHNICAL INSTRUMENTATION PLAN	Drawing No.:	PP20-DR-GE-0117
	SHEET 17	Rev.:	3


# APPENDIX REQUIREMENTS

# G:

# STORMWATER

**LEGEND:**

- STRUCTURE
- UNDERCUT PEAT AND REPLACE WITH STRUCTURAL FILL
- UNDERCUT BENEATH MSE BRIDGE ABUTMENTS
- GEOGRID REINFORCED SLOPE
- PRELOAD AREA
- RAIL TIE-IN
- ROCKFILL TERRAMESH SYSTEM
- DISPOSAL AREA / BORROW AREA
- TEMPORARY RETAINING WALL
- PAVEMENT SUBSOIL DRAIN
- BARRIER RETAINING WALL
- EXTENT OF PEAT
- RAIL EXISTING
- RAIL PROPOSED
- DESIGNATION BOUNDARY
- RAIL DESIGNATION
- PROPERTY BOUNDARY
- EXISTING STREAM
- FILL SLOPE
- CUT SLOPE
- CUT AND FILL SLOPE
- PROPOSED CULVERTS
- EXISTING CULVERTS



FOR PRELOAD AREA ONLY:  
 1. RATE OF FILLING AT 0.25M/DAY. TO BE MONITORED DAILY.  
 2. REFER TO GEOTECHNICAL INSTRUMENTATION AND MONITORING PLAN FOR MONITORING.  
 3. REMOVAL OF PRELOAD TO BE CONFIRMED BY GEOTECH DESIGNER.

EXISTING CULVERT

PRELOAD AREA 3: CH 11260 TO CH 11520  
 FILL HEIGHT = 3m (MAXIMUM)  
 PRELOAD HEIGHT  
 PRELOAD DURATION

Temporary PE Culvert @ Awatea Stream  
 1 x 1050 diameter PE - to take 2 y ARI flow ~ 2.3m<sup>3</sup>/s.

Stage 1 Preload  
 5m surcharge.  
 3 months


Assumed construction sequence  
 2. SW Stage 1 Diversion  
 3. Construct Stage 1 Preload  
 4. 3 month settlement period. Monitor settlement.

REVISED CULVERT LOCATIONS

PEAT UNDERCUT (DEPTH AND EXTENT OF UNDERCUT TO BE CONFIRMED BY GEOTECH DESIGNER)

MATCHLINE - REFER SHEET 16

MATCHLINE - REFER SHEET 18



NOTE:  
 DATUM: NZVD 2009

ORIGINAL IN COLOUR **FOR INFORMATION NOT FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
B	100% DESIGN SOUTH	GD	RC	BS	15.12.17
A	80% DESIGN	AK	RC	BS	22.08.17

Scale (A1)	Design	Drawn	22.08.17	Approved For Construction
1:1000	R.RAMLO	A.KOCHAR	22.08.17	
Scale (A3)	Design	Drawn	22.08.17	Approved For Construction
	R.RAMLO	A.KOCHAR	22.08.17	

**NZ TRANSPORT AGENCY** **Peka Peka to Ōtaki Expressway** **Fletcher HIGGINS** **BECA** **Tonkin+Taylor**

Subject:	EARTHWORKS	Discipline:	GEOTECHNICAL
Title:	GENERAL ARRANGEMENT PLAN SHEET 17 OF 18	Drawing No.:	PP20-DR-GE-0017
		Rev.:	B

# APPENDIX H: SITE SPECIFIC TRAFFIC MANAGEMENT PLAN

---

# Site Specific Traffic Management Plan – Peka to Ōtaki Project

Mary Crest to Te Kowhai Road

---

June 2018

# Contents

1 INTRODUCTION .....	3
1.1 The SSTMP and TMP Process .....	4
2 SSTMP CONSENT CONSIDERATIONS .....	5
2.1 Proposed Temporary Traffic Management Measures - BOI condition 34 b (i).....	5
2.2 Assessment of delays - BOI condition 34 b (ii).....	5
2.3 Detour Routes - BOI condition 34 b (iii) .....	5
2.4 Existing Accesses - BOI condition 34 b (iv) .....	5
2.5 Pedestrian and Cyclist Access - BOI condition 34 b (v) .....	5
2.6 Maintaining Existing Transport Services - BOI condition 34 b (vi) .....	5
2.7 Temporary Speed Limits (TSL) - BOI condition 34 b (vii).....	6
2.8 Access to & From the Construction Site - BOI condition 34 b (viii) .....	6
2.9 Communications and Stakeholders - BOI condition 34 b (ix) .....	6
3 ADDITIONAL CTMP CONSIDERATIONS.....	6
3.1 Kiwirail NIMTR - CTMP section 2.1.2.....	6
3.2 Emergency Action Plan(s) – CTMP section 3.2.3.8.....	6
3.4 Monitoring, Auditing & Reporting – CTMP sections 3.3 & 3.4 .....	7
3.5 Complaints – CTMP sections 3.5 .....	7

# 1 INTRODUCTION

This Site Specific Traffic Management Plan (SSTMP) provides the necessary information to demonstrate how the project team plan to avoid or mitigate potential construction traffic effects from activities associated with works due to take place between Mary Crest and Te Kowhai Road.

This SSTMP reflects the requirements of the Construction Traffic Management Plan (CTMP) including sections 1.3 (Performance Standards) and section 3.2.1 - specifically the need to interface with TTM on other networks. This plan is also consistent with the requirements set out in the over-arching Construction Environmental Management Plan (CEMP).

This document is intended to be utilised by the construction team to clearly identify any site specific traffic management requirements that must be adhered to prior to, and during works in any given area.

The temporary traffic management required to carry out these works across the site will consist of various types of Temporary Closures including, but not limited to, Site Access, Shoulder, Footpath, Stop/Go, Contra Flow and Temporary Concrete Barrier installations with works undertaken on Local Roads as covered by this SEMP.

Specific Traffic Management methodologies will be finalised and submitted to the relevant Road Controlling Authority as the construction programme is finalised and becomes more detailed. These more specific Traffic Management Plans (TMPs) will cover specific mitigation for each individual temporary traffic management requirement. This document will be a living document that will have multiple stages and traffic layouts that will be amended as and when required to suit varying construction stages and required traffic management.



## 1.1 The SSTMP and TMP Process

This SSTMP provides the necessary information from a project level on how the effects of construction traffic related to the site activities will be avoided or mitigated across the two roading networks in the location of the expressway works i.e. the State Highway Network (NZTA) and the local road network (KCDC)

Each of the two Road Controlling Authorities (RCA's) has its own processes and procedures for the approvals (TMP's) and implementation of temporary Traffic management within their respective networks which is separate to the SSTMP process.

It is recognised that approval / implementation of TMPs associated with this SSTMP will be staged and implemented at differing times over the course of the works. In addition, it is recognised that the TMP's themselves may alter due to both project and surrounding community requirements.

The purpose of this SSTMP is to provide the base (minimum) standard of service / maximum practical level of mitigation to be incorporated into the development of the respective TMP's all the while ensuring that the BOI consent conditions and subsequent CTMP requirements are met during the construction process.

## 2 SSTMP CONSENT CONSIDERATIONS

Reference should also be made to section 3.2 of the CTMP.

### 2.1 Proposed Temporary Traffic Management Measures - BOI condition 34 b (i)

Each of the work areas will have the required (CoPTTM) signage and early warning delineation provided by a combination of cones and line marking – all in accordance with the respective RCA TMP requirements. Each Traffic Management Plan will be submitted to the relevant RCA and Approved prior to implementation. Until site specific construction plans are finalised a location specific Traffic Management Plan cannot be prepared. Once methodologies are finalised location specific Traffic Management plans will be prepared and submitted to KCDC for approval.

### 2.2 Assessment of delays - BOI condition 34 b (ii)

Each Traffic Management plan will incorporate an assessment of expected delays and will also provide delay calculations where any are expected to occur. It is not envisaged that any significant delays will occur at any time.

Any oversized loads will be escorted with Pilot Vehicles again with no anticipated delays with their operations covered by Oversized Vehicle Permits. These oversized movements will be of an occasional nature only to move large plant in and off site.

### 2.3 Detour Routes - BOI condition 34 b (iii)

As the works progress, the necessary TMPs will be submitted to KCDC for approval.

### 2.4 Existing Accesses - BOI condition 34 b (iv)

The proposed Temporary Traffic Management measures do not knowingly affect existing accesses to private or commercial properties. Should this occur consultation will be undertaken with affected parties to ensure they retain access at all times.

### 2.5 Pedestrian and Cyclist Access - BOI condition 34 b (v)

Detours may be required during various phases of works in this area. As the works progress, the necessary TMPs will be submitted to the relevant RCA for approval.

### 2.6 Maintaining Existing Transport Services - BOI condition 34 b (vi)

The proposed Temporary Traffic Management measures for implementation of the work areas will not affect any existing public transport services and facilities such as bus stops.

## 2.7 Temporary Speed Limits (TSL) - BOI condition 34 b (vii)

The use of TSL's will be kept to a minimum and will be identified as and when required in Site Specific Traffic Management Plans submitted to and approved by the relevant RCA. It is expected that a Temporary Speed Limit of 30km/h will only be used during Stop Go operations or should an unsealed surface be required to be left trafficked.

## 2.8 Access to & From the Construction Site - BOI condition 34 b (viii)

The primary objective of this SSTMP is the planning (TMP's), approvals (RCA's) and incorporation of Site Access Points (SAP's) as outlined in this SSTMP appended to **SSEMP SLR1** to ensure the safe and efficient access to and from site of construction related traffic.

The operating hours of the SAP's will be in accordance with the proposed hours of work included within the **CNVMP i.e.**

- Monday to Friday 6.30am to 8pm
- Saturday 7.30am to 6pm

Operation outside those hours will be at the approval of the Engineer and in accordance with the provisions of the **CNVMP**.

## 2.9 Communications and Stakeholders - BOI condition 34 b (ix)

As the effects of the proposed measures are as yet unknown, implementation and operation of the SSTMP's will be communicated to stakeholders, road users and the community via the methods and processes as included within the project Stake Holder and Communications Management Plan, with particular emphasis on the key groups identified in Section 3.1 of the CTMP as required.

# 3 ADDITIONAL CTMP CONSIDERATIONS

## 3.1 Kiwirail NIMTR - CTMP section 2.1.2

The implementation and operation of some SSTMP's may involve the need to collaborate with Kiwirail as sites may cross the NIMT Railway or existing at grade carriageway crossings. Traffic Management strategies will include having no delays created for Kiwirail and the NIMT.

## 3.2 Emergency Action Plan(s) – CTMP section 3.2.3.8

All emergency services shall have unimpeded access along all State Highway and local roads 24 hrs. per day. Should any roads be affected by temporary traffic management any likely delays will be communicated prior to works to all Emergency Service Providers by way of weekly Road Works Reporting procedures as required by both RCA's. All major works that impact the roading network will have SSTMP's developed with consultation of Emergency Services.

### **3.3 Access to KCDC Owned and Operated Water and Waste Water Assets – CTMP section 3.2.1.1.7**

Access to existing KCDC water and waste water assets will not be impeded by any SSTMP's.


### **3.4 Monitoring, Auditing & Reporting – CTMP sections 3.3 & 3.4**

Monitoring, Auditing and Reporting of the Traffic Management Measure (once implemented) shall be in accordance with the CTMP and CoPTTM guidelines.

### **3.5 Complaints – CTMP sections 3.5**

Feedback including complaints received related to the implementation of Temporary Traffic Management measures covered within this SSTMP shall be recorded and processed in line with the CTMP.

SAP 1



SAP 1	Revision: 1
	Drawing By: Chris Hammar
Site Access Point 1 - Te Kowhai Rd	Checked: TMC
	Date: 17/07/17
Approved: TMC	




SAP 2


Signature: Site Access Point 2 - Te Hapua Rd Drawing Title:	Drawing No: SAP2	Revision: 1 Drawing By: Chris Harmer Checked: TMC Approval Date: 17/07/17
--	------------------	--


SAP 3 & SAP 4

Situation: Site Access Point 3 & 4 - SH1 Mary Crest Drawing Title:	Drawing No: SAP3 & 4 Revision: 1 Drawing By: Chris Hamner Checked: TMC Approval Date: 17/07/17	
---	--	--

**Legend:**

Live Work Site 

Haul Route 



SITUATION : Pre Load Stage 2 Works	REVISION : 1.0
DRAWING TITLE : New Road Layout Contraflow Site Access Point 2	DRAWING BY : Travis Medhurst
DRAWING No : P2O - 049SAP2 Sheet 1	CHECKED :
	DATE : 19.02.2019
	TMC APPROVAL :


## Peka Peka to Ōtaki Expressway






**Legend:**

Live work site



Haul Route



SITUATION : Pre Load Stage 2 Works	REVISION :
DRAWING TITLE : New Road Layout Contraflow SAP 2	DRAWING BY : Travis Medhurst
DRAWING No : P20 - 049SAP2 Sheet 2	CHECKED :
	DATE : 19.02.2019
	TMC APPROVAL :

**APPROVED**

CAR E569054  
Kerry Smith  
STMS Number 62236  
TMA - Wellington



22 February 2019

## Peka Peka to Ōtaki Expressway



**Legend:**

- Live Work Site 
- Haul Route 




SITUATION : Pre Load Stage 2 Works	REVISION : 1.0
DRAWING TITLE : New Road Layout Contraflow Site Access Point 2	DRAWING BY : Travis Medhurst
DRAWING No : P2O - 049SAP2 Sheet 3	CHECKED :
	DATE : 19.02.2019
	TMC APPROVAL :


# Peka Peka to Ōtaki Expressway



SITUATION : Pre Load
DRAWING TITLE : New
DRAWING No : P2O -

**Legend:**

- Live Work Site 
- Haul Route 



SITUATION : Pre Load Stage 2 Works	REVISION : 1.0
DRAWING TITLE : New Road Layout Contraflow Site Access Point 2	DRAWING BY : Travis Medhurst
DRAWING No : P20 - 049SAP2 Sheet 4	CHECKED :
	DATE : 19.02.2019
	TMC APPROVAL :


## Peka Peka to Ōtaki Expressway



**Legend:**

Live Work Site 

Haul Route 



SITUATION : Pre Load Stage 2 Works	REVISION : 1.0
DRAWING TITLE : New Road Layout Contraflow Site Access Point 2	DRAWING BY : Travis Medhurst
DRAWING No : P2O - 049SAP2 Sheet 5	CHECKED :
	DATE : 19.02.2019
	TMC APPROVAL :

# Peka Peka to Ōtaki Expressway

