
Site Specific Environmental Management Plan

– Peka Peka to Ōtaki Project

SLR1: Southern Local Roads

FCCL-EV-MPN-0026

May 2018 – Revision C

Contents

Authorisation and Revision Record	iii
Certification Record.....	iii
1 Introduction.....	1
1.1 Location of works.....	1
1.2 Description of works	2
2 Plan implementation.....	5
2.1 Responsibilities	5
2.2 SSEMP amendments	8
3 Site Management.....	9
3.1 Site access	9
3.2 Construction plant	9
3.3 Disposal sites.....	10
3.4 Water supply	11
3.5 General pre-works requirements	11
4 Environmental requirements.....	11
4.1 Contaminated Land.....	11
4.1.1 15-19 Otaki Gorge Road.....	12
4.1.2 Otaki Gorge Road to Old Hautere Road (34, 36, 38 Otaki Gorge Road and 9 Old Hautere Road) 13	
4.2 Erosion and Sediment Control	13
4.3 Ecological requirements.....	15
4.4 Water quality monitoring	15
4.5 Cultural monitoring.....	15
4.6 Archaeology	15
4.7 Noise and vibration.....	16
4.7.1 Pre-condition building surveys.....	17
4.8 Air quality.....	17

5 Traffic	18
Appendix A – SSEMP authors.....	18
Appendix B – Consultation Record	19
Appendix C – Drawings	20
Works Methodology / Layout Plan	21
Environmental Constraints Drawing	22
Contaminated Land Summary	23
Construction Drawings.....	24
Appendix D – Programme	25
Appendix E – Accidental Discovery Protocols	26
Appendix F – Site Specific Traffic Management Plan.....	27

AUTHORISATION AND REVISION RECORD

Revision	Status	Author	Date	Description
A	Draft	Alice Naylor	20/03/18	For Review
A.1	Draft	Alice Naylor	29/03/18	For Review
A.2	Draft	Alice Naylor	8/5/18	For Review
C	Final	Alice Naylor	17/05/18	For Certification

Revision	Action	Name	Position	Date
A	Internal Review	Sevasti Hartley	Environmental Coordinator	29/03/17

Certification Record


Revision	Action	Name	Position	Date	Signature
	Approved by:	<i>Richard Percy</i>	<i>Project Leader</i>	<i>13/5/18</i>	<i>[Signature]</i>
	On behalf of GWRC:				
	Approved by:				
	On behalf of KCDC:				

AUTHORISATION AND REVISION RECORD

Revision	Status	Author	Date	Description
A	Draft	Alice Naylor	20/03/18	For Review
A.1	Draft	Alice Naylor	29/03/18	For Review
A.2	Draft	Alice Naylor	8/5/18	For Review
C	Final	Alice Naylor	17/05/18	For Certification

Revision	Action	Name	Position	Date
A	Internal Review	Sevasti Hartley	Environmental Coordinator	29/03/17

Certification Record

Revision	Action	Name	Position	Date	Signature
	Approved by:				
	On behalf of GWRC:				
	Approved by:	Vijay Soma	Resource consents and compliance manager	18/5/18	
	On behalf of KCDC:				

1 INTRODUCTION

This Site Specific Environmental Management Plan (SSEMP) provides the necessary information to demonstrate how the project team plan to avoid or mitigate potential adverse environmental effects relating to construction of the Peka Peka to Ōtaki Expressway.

This document covers works relating to construction of four sections of new local road including:

- Ōtaki Gorge Road
- Old Hautere Road
- School Road (partial)
- Gear Road

To enable the construction of these local roads, the wider Expressway designation footprint will be utilised to provide a suitable haul road, stockpile areas and potential source of fill material if required.

This SSEMP reflects the requirements of the Construction Environmental Management Plan (CEMP) and its appendices, and is intended to be utilised by the construction team to clearly identify any site specific environmental requirements that must be adhered to prior to, and during works. A suite of over-arching environmental management plans have been drawn from to inform the contents of this SSEMP. All works will be carried out in general accordance with these management plans.

Works are not to commence on site until certification of this SSEMP has been confirmed in writing by Kapiti Coast District Council (KCDC) and Greater Wellington Regional Council (GWRC).

1.1 Location of works

Works will take place in three main areas, spanning across four separate new local roads as follows:

- Ōtaki Gorge Road to Old Hautere Road (chainage 4320 – 5220)
- School Road tie-in (chainage 7520 – 7860)
- Gear Road (chainage 7860 – 8600)

The proposed work area is mainly comprised of terrace alluvial material with an overlying layer of moderately thick soft silt / topsoil.




Figure 1: General location of works covered under this SSEMP (outlined in yellow)

1.2 Description of works

Works will generally be sequenced as follows:

Ōtaki Gorge Road

- Topsoil will be stripped from the new Ōtaki Gorge Road footprint, east of the existing local road.
- Construction of Ōtaki Gorge road will commence through to final surfacing with aggregates sourced from the Winstones Quarry in Ōtaki.
- The local road tie-in to the existing Ōtaki Gorge Road will take place under temporary traffic management.
- A temporary road diversion will be constructed (sealed road) to allow traffic to be diverted from the existing local road once the new section of road is complete.
- Works can then progress to complete the final sections of Ōtaki Gorge Road offline of live traffic.

Old Hautere Road

- Topsoil will be stripped from within the footprint of the new Old Hautere Road alignment, the location of the landscape bund, and the general Expressway alignment.
- Topsoil will be stockpiled within the landscape bund footprint (between the new local road and the main alignment footprint).
- Once the main alignment has been cut down to subgrade level, this will be utilised as a haul road, removing the need for bulk haulage along the existing State Highway and local road network.
- The new local road will be constructed including required drainage with fill sourced from the adjacent main alignment footprint or the existing aggregate crushing site immediately south of the existing Ōtaki Gorge Road.
- Pavement construction will then commence through to final surfacing with aggregates sourced from the Winstones Quarry in Ōtaki.

School Road Tie-in

Note that the full section School Road will not be completed until a later date. A temporary road diversion will link traffic to the existing highway via a temporary road diversion.

- Topsoil will be stripped north of existing School Road within the new School Road footprint and will be used to construct dirty water diversion bunds around the work site (refer to Appendix C).
- The new local road will be constructed including required drainage with fill sourced from the main alignment footprint if necessary.
- Pavement construction will then commence through to final surfacing with aggregates sourced from the Winstones Quarry in Ōtaki.
- A temporary road diversion is to be constructed to divert traffic onto the new section of School Road.
- Surplus topsoil and unsuitable materials will be stockpiled on site to be used at a later date.

Gear Road

- Topsoil will be stripped south of existing School Road within the new Gear Road footprint and be used to construct a combination of clean water and dirty water diversion bunds around the work site (refer to Appendix C).
- The new local road will be constructed including required drainage with fill sourced from the main alignment footprint if necessary.
- Pavement construction will then commence through to final surfacing with aggregates sourced from the Winstones Quarry in Ōtaki.
- Surplus topsoil and unsuitable materials will be stockpiled on site to be used at a later date.

NOTE: One culvert 'Culvert 35' is to be constructed prior to the final tie-in to the existing Gear Road to the south. This culvert will be installed in accordance with SSEMP SC1 'Southern Transverse Culverts'.

The expected programme for the activities covered by this SSEMP are as follows:

Activity	Commencement	Duration
Ōtaki Gorge Road	May 2018	Carried out in stages through to late 2019
Old Hautere Road	May 2018	4 weeks
School Road	June 2018	6 weeks
Gear Road	June 2018	4 weeks

A detailed programme can be found in Appendix D.

2 PLAN IMPLEMENTATION

2.1 Responsibilities

The following provides a summary of responsibilities relevant to the planning and implementation of this SSEMP.

Role	Person	Contact Details	Responsibilities
Construction Manager	Steve Findlay	stevef@fcc.co.nz 029 770 3128	<ul style="list-style-type: none"> Ensures there is a system in place so that construction works do not proceed until required environmental sign-offs are completed. Overviews systems and processes to ensure consent requirements are captured for construction works. Ensures adequate resources are provided to ensure environmental issues are appropriately managed. Reviews environmental incidents and complaints with the Environmental Manager and acts to address issues where needed. Reviews and monitors construction work methods to ensure compliance with RMA conditions
Environmental Manager	Alice Naylor	A.Naylor@Higgins.co.nz 027 297 6055	<ul style="list-style-type: none"> Develops, implements and reviews environmental management systems and environmental management plans. Coordinates all environmental auditing functions and ensures relevant records are maintained. Responds to and investigates all environmental complaints, issues or incidents. Coordinates the SSEMP implementation process and pre-works requirements to ensure that environmental requirements are adhered to. Provides training and briefings to site staff to ensure that there is sufficient knowledge of environmental requirements in the field.

			<ul style="list-style-type: none"> • Acts as the primary point of communication between regulatory bodies and the project. • Coordinates a team of experts in specialist disciplines such as contaminated land, ecology, groundwater, noise and vibration. • Communicates environmentally sensitive areas to the construction team.
Environmental Coordinator	Sevasti Hartley	sevastih@fcc.co.nz 0278078400	<ul style="list-style-type: none"> • Supports the Environmental Manager and provides leadership to ensure all staff comply with environmental management systems. • Provides support in the formation of SSEMPs. • Undertakes as-building of environmental controls. • Undertakes regular site inspections and audits. • Coordinates all site monitoring including but not limited to groundwater, water quality, ecological, dust, noise, and vibration monitoring. • Manages maintenance and monitoring of Chemical Treatment Systems (if used). • Ensures spill kits are available and stocked and provides training on equipment use. • Conducts regular site inspections of erosion and sediment control devices and co-ordinates maintenance where necessary. • Monitors site controls during rain storms. • Trains staff in site specific environmental procedures.
Stakeholder & Communications Manager	Ed Breese	ebreese@tonkintaylor.co.nz 021 333 726	<ul style="list-style-type: none"> • Organises, co-ordinates and facilitates engagement with affected property holders and community prior to and during construction. • Works in partnership with Environmental Manager on engagement and construction

			activities in accordance with RMA conditions
Site Superintendent / Supervisors / Foreman	Simon Fifield	SimonF@fcc.co.nz 027 209 2295	<ul style="list-style-type: none"> • Provides leadership to the site construction team. • Ensures environmental controls including erosion and sediment control works are protected and maintained on a day to day basis. • Ensures that the SSEMPs and Archaeological Authority requirements are implemented appropriately by the construction team. • Maintains contactability 24/7 during construction and has authority to initiate immediate response actions. • Reports all environmental incidents, compliance issues and complaints to the Environmental Manager. • Reviews the need to use a water cart or sprinklers to control dust.
Project Engineers	Richard Rakovics (Civil) Craig Service (Structural)	RichardR@fcc.co.nz CraigS@fcc.co.nz	<ul style="list-style-type: none"> • Responsible for ensuring environmental controls and erosion and sediment control works are installed and modified as appropriate for each stage of construction. • Develop, implements and monitors construction methods and environmental protection measures to ensure compliance with the SSEMPs. • Demonstrate understanding of major environmental and community issues and environmentally sensitive areas. • Coordinate environmental interfaces with subcontractors and suppliers. • Reports all environmental incidents, compliance issues and complaints to the Environmental Manager.
Specialist support (contaminated land, ecology, noise and vibration)	Liz Deakin (Terrestrial Ecologist)	LDeakin@tonkintaylor.co.nz 027 568 1995	<ul style="list-style-type: none"> • Provide expert advice to the Environmental Manager and Environmental Coordinator regarding specific site requirements. • Submits reports to the Environmental Manager to fulfil requirements of consents relevant to their field.

	Dean Miller (Principal Ecologist)	DCMiller@tonkintaylor.co.nz 021542396	<ul style="list-style-type: none"> Briefs the construction team of site specific requirements for environmentally 'sensitive areas'.
	Kathryn Longstaff (Avian Ecologist)	KLongstaff@tonkintaylor.co.nz	
	Genevieve Smith – Contaminated land	Genevieve.Smith@beca.co.nz	
	Brendon Shanks – Noise and Vibration	Brendon.Shanks@marshallday.co.nz	
Iwi	Te Waari Carkeek (Ngā Hapū o Ōtaki)	TeWaariC@fcc.co.nz	<ul style="list-style-type: none"> Provide input into project documentation such as management plans, design processes, planning documents. Reviews permits to work and coordinates the level of involvement of kaitiaki in site activities Coordinates all aspects of iwi monitoring. Key point of contact for Ngā Hapū o Ōtaki.
Iwi	Muaupoko Tribal Authority		<ul style="list-style-type: none"> Point of contact for any archaeological discoveries in accordance with the agreed accidental discovery protocols and MTA agreement.

2.2 SSEMP amendments

In the event that changes in works scope or methodology are required, changes may need to be made to this document in accordance with resource Consent Condition's DC.18B and / or G.21A. Any 'major' changes will be submitted to the respective Manager for certification at least 5 working days prior to implementation of that change.

In accordance with Condition G.21A, a 'minor change' may be submitted to the Manager for certification at least 2 working days prior to implementation of that change, unless an alternative process of approving a 'minor change' is agreed to by the Manager, Greater Wellington Regional Council.

3 SITE MANAGEMENT

3.1 Site access

Existing site access points will be utilised for these works from Ōtaki Gorge Road (SAP-9 and SAP-10), Old Hautere Road (SAP-8), School Road (SAP-6) and Gear Road (SAP-5) as originally identified through SSTMP PW2 'Vegetation Clearance and Enabling Works' and highlighted on the drawings in Appendix C.

The access/egress point will be stabilised using clean aggregate or sealed to avoid any construction related material leaving the site.

The following aggregate fill volume will be imported to site from the Winstones Quarry in Ōtaki to enable construction of the local roads:

Activity	Subbase (T)	Basecourse (T)
Ōtaki Gorge Road	8100	4300
Old Hautere Road	3600	2800
School Road	2500	1200
Gear Road	2800	1400

3.2 Construction plant

The plant items to be used to undertake each of the activities will generally be as follows:

Earthworks

- 6 – 20T excavators
- Dozers
- 12T rollers
- Dump trucks
- Water carts as required

- Light vehicles

Pavement Works

- Machine control grader
- Water cart
- 14t Single Smooth Drum Oscillating Roller
- 14t Single Drum Padfoot Vibrating Roller
- Pneumatic Tyred Roller
- Double Smooth Drum Oscillating Roller
- 2.4m Hoe Stabiliser
- Cement Spreader Truck
- Large Loader
- Bottom Dump Truck and Trailer

All plant is required to be inspected prior to start of works and during construction activities at regular intervals. Unwanted vegetation, seeds or contaminants will be cleared prior to plant entering the site to avoid the introduction or spread of weeds or pest species.

Plant inspections will be recorded on daily plant inspection forms to demonstrate that all plant used on this project are in good working order and have been cleared of unwanted weeds and pest species. Any faulty equipment will be stood down until the necessary repairs are carried out and the given plant is fit for purpose.

Spill control kits will be available on site in areas where heavy machine is working. Refuelling activities will take place using a mini-tanker at least 10m away from any watercourse to prevent additional risk of spillage to water. Plant and machinery will not enter any waterway at any stage of works.

3.3 Disposal sites

A number of temporary stockpile sites will be required to cater for the excess topsoil / unsuitable material that is not temporarily disposed of into dirty or clean water diversion bunds. Temporary stockpiles that consist of the top 300mm of topsoil stripped from contaminated land areas (refer to Appendix C drawings) will remain within the current property parcel. The top 300mm of topsoil from these areas will not be used in water diversion bunds. As a precautionary measure, if soft unsuitable material is discovered below 300mm, this will be stockpiled separately and remain within the same land parcel to be tested for levels of contamination prior to final disposal. A proposal will be submitted to GWRC for approval prior to final placement of this material, summarising the level of contaminants within this surplus material and will outline final disposal sites. All Stockpile sites have indicatively been marked on the drawings in Appendix C and will be located at least 50m from any watercourses. Temporary stockpiling of pavement aggregates will also be required along the alignment footprint, however the majority of material will be progressively spread as it is carted to site to reduce the amount of double handling of materials.

3.4 Water supply

Water may be required to prevent dust discharge from site during works. Water required for these works will be collected from off-site.

Any water supply bores required on site must be constructed in accordance with BC.1 – 4 with any water take done so in accordance with GT. 4-7.

3.5 General pre-works requirements

As part of the site preparation and establishment works the following mitigation measures will be implemented to avoid or minimise adverse environmental effects:

- Site specific information, including environmental constraints and requirements, will be discussed at the relevant pre-construction site meetings with input from specialists as required.
- Prior to works commencing in this area, the project surveyors will use GPS to identify the extent of works. The works area will be clearly marked-out with regular input from the survey team throughout works as required.
- Areas identified as 'retained vegetation' as per the approved vegetation retention plans will be clearly delineated using physical markers on site.
- Environmental requirements for any given area will be noted on each project 'Permit to Work'. These permits are required for any activity on site and must be in place and signed off by the environmental team prior to works commencement.
- Clear areas of the site will be set up to deal with rubbish, construction materials and other miscellaneous materials to ensure that the site is maintained in a tidy and organised state. Majority of required supplies will be located at the main project site compound at Bridge Lodge.

4 ENVIRONMENTAL REQUIREMENTS

4.1 Contaminated Land

There are multiple properties within this stretch of works that have been identified as land requiring controls regarding low level contaminated soils (15-19 Otaki Gorge Road and all land south of Otaki Gorge Road to Old Hautere Road). These are identified in Appendix C.

The Bulk Earthworks Contaminated Land Management Plan (BECLMP) provides a framework and general procedures for the management of contaminated soil and other contaminated materials/structures potentially present in ground that may be disturbed or require removal to complete the Project.

The BECLMP includes:

- A summary of human health controls for health and safety planning/training requirements, personal protective equipment, and personal monitoring;
- A summary of responsible parties to the land disturbance works;
- A summary of environmental controls for odour, dust, spoil stockpiling, soil disposal, groundwater, disposal; and
- Procedures for encountering unknown contamination.

The controls regarding topsoils at the following locations are as follows:

4.1.1 15-19 Otaki Gorge Road

During construction

- Topsoil stripped to approximately 300mm for construction purposes from these properties will be stockpiled within the current property parcel from where it was sourced. There are no surface water bodies in the vicinity of these properties and all site runoff during construction will remain on site until full site stabilisation is achieved (and therefore allows the livening of the stormwater network).
- Any deeper soil to be stockpiled will be separated from these topsoils and clearly delineated to minimise the likelihood of cross contamination. This material will also remain within the same land parcel from where it was sourced. This deeper soil below 300mm will be re-tested to determine the level of contaminants, following which a proposal will be submitted to GWRC for approval outlining the level of contaminants and intended final placement of this material.
- If any unexpected contamination is found, the processes set out in the certified BECLMP will be followed, including removal of material to a licenced landfill authorised to accept such material (if disposal is required).

Final placement of material

- Topsoil stripped to approximately 300mm for construction purposes from these properties will remain within the current property parcel.
- The top 300mm of topsoil will be used to construct the local road embankments and will not be placed in any watercourse diversion, wetland, or stormwater pond. Any topsoil required in these locations will be imported from a suitable source (including other sites within the designation). Topsoil will also not be placed in the base of swales.
- The final placement of deeper soils will be determined following re-testing of the material and subsequent approval by GWRC regarding final placement of this material.
- To manage the risk of erosion of the topsoil, the topsoil will be stabilised through mulching and/or planting progressively.

4.1.2 Otaki Gorge Road to Old Hautere Road (34, 36, 38 Otaki Gorge Road and 9 Old Hautere Road)

During construction

- Topsoil stripped to approximately 300mm for construction purposes from these properties will be stockpiled in the landscape bund footprint between the Expressway and local road alignments (see Appendix C), and will be stockpiled within the property parcel from where it was sourced.
- There are no surface water bodies in the vicinity of these properties and all site runoff during construction will remain on site until full site stabilisation is achieved (and therefore allows the livening of the stormwater network).
- Any deeper soil to be stockpiled will be separated from the topsoil and clearly delineated to minimise the likelihood of cross contamination. This material will also remain within the same land parcel from where it was sourced. This deeper soil below 300mm will be re-tested to determine the level of contaminants, following which a proposal will be submitted to GWRC for approval outlining the level of contaminants and intended final placement of this material.
- If any unexpected contamination is found, the processes set out in the certified BECLMP will be followed, including removal of material to a licenced landfill authorised to accept such material (if disposal is required).

Final placement of material

- Topsoil stripped to approximately 300mm for construction purposes from these properties will remain within the current property parcel from where it was sourced.
- This material will be used in the construction of the landscape bund between the local road and the Expressway alignment or placed on local road and main alignment embankments.
- The topsoil will not be placed in any watercourse diversion, wetland, or stormwater pond. Any topsoil required in these locations will be imported from a suitable source (including other sites within the designation). Topsoil will also not be placed in the base of swales.
- The final placement of deeper soils will be determined following re-testing of the material and subsequent approval by GWRC regarding final placement of this material.
- To manage the risk of erosion of the topsoil, the topsoil will be stabilised through mulching and/or planting progressively.

4.2 Erosion and Sediment Control

- Erosion and sediment control measures are outlined on Appendix C drawings.
- Prior to full topsoil stripping, a combination of dirty water and clean water diversion bunds will be installed around the School Road and Gear Road work sites as shown in Appendix C.
- Diversion bunds will be constructed to a minimum height of 650mm to cater for catchment sizes of up to 4ha (note in some areas clean water is to be accepted into the site).
- Floating T-Bar decants may need to be installed at the low point of dirty water diversion bunds with a stabilised emergency spillway in accordance with the ESCP to ensure that site runoff is sufficiently treated prior to discharge. The exact location of the floating T-Bar will be

determined on site. Any decants will be held up using a pulley system or suitable alternative as the default position and be lowered as required following sufficient treatment. Any lowering of decants will be carried out under an approved permit to pump as specified in the project ESCP, and as a minimum must adhere to the following general conditions:

- The discharge must not increase the downstream water quality at the nearest watercourse by >20% (compared to upstream levels if applicable).
- The discharge does not cause obvious visual discolouration of the downstream environment beyond 'reasonable mixing' (deemed as 30m from initial discharge point unless otherwise specified due to access restrictions).
- Permit to pump documentation must be available for inspection by GWRC upon request.
- Stockpile areas will be controlled within the diversion bunds, or be located such that runoff is contained by existing ground topography.
- Following initial topsoil stripping down to subgrade (approximately 300mm deep), the local road footprints will be built up to approximately existing ground level with aggregate fill, essentially stabilising majority of the site as works progress.
- Between Ōtaki Gorge Road and Old Hautere Road, the existing ground topography is very flat with a slight fall from east to west (refer to Appendix C for existing ground levels), with a natural high ridge along the western and southern boundaries. Given that the site will be cut down to subgrade level and either left this way (i.e. main alignment / haul road), or built back up with aggregate (local road footprint), additional sediment controls are not required in this area. As a contingency, a T-bar decant may be fitted at the northern end at Ōtaki Gorge Road (low point) within the eastern local road swale as indicated on Appendix C drawings.
- To allow for additional storage of site runoff associated with the temporary stockpile location (landscape bund footprint), it's likely that the stockpile will be day-lighted out in sections to allow runoff to fall towards the main alignment area to the west.




Figure 2: Typical cross section of dirty water diversion bund in accordance with the project ESCP.




Figure 3: Typical cross section of clean water diversion bund.

4.3 Ecological requirements

Project ecological requirements are set out in the Ecological Management Plan (EMP) which outlines a number of locations that have specific requirements in regards to terrestrial and aquatic species that need to be considered prior to and during works.

In the area of works covered by this SSEMP, there are no specific ecological requirements that need to be implemented.

4.4 Water quality monitoring

Routine NTU monitoring is not proposed for these works given that works will not directly impact any watercourses. Triggered NTU monitoring will be carried out in accordance with Section 6.3 and Section 6.6 of the EMP.

4.5 Cultural monitoring

A Kaiarahi (iwi guide / leader) is the key point of contact and coordination for Ngā Hapū o Ōtaki. The Kaiarahi will be involved in the design process, construction supervision and environmental monitoring. The Kaiarahi will be supported by the Kaitiaki (guardians) who provide support in supervision and monitoring activities and provision of specialist advice. Ngā Hapū o Ōtaki will be informed of all works on site and invited to be present for all works, particularly in regards to initial topsoil stripping.

Contact must also be maintained with Muaupoko Tribal Authority (MTA) in accordance with MTA agreement and confirmed accidental discovery protocols, summarised in Appendix E.

4.6 Archaeology

All works under this SSEMP will be carried out in accordance with the approved archaeological authority and the Archaeological Site Management Plan. The Archaeological Site Management Plan outlines high, medium, and low risk archaeological areas across the project footprint.

One area is considered to be a “high risk” archaeological area referred to in the Archaeological Management Plan as ‘Matenga Moroati’s House’. Pre-construction site investigations have been undertaken at this property. During initial topsoil stripping, an Archaeologist and Kaitiaki will be present on site to monitor works.

All remaining areas covered under this SSEMP are deemed to be low-risk areas and will be covered by ‘Accidental Discovery Protocols’. Accidental discovery protocols are outlined in the Archaeological Site Management Plan and must be adhered to in instances where subsurface archaeological remains, koiwi tangata, or taonga are exposed during construction.

The agreed protocols are summarised in Appendix E.

4.7 Noise and vibration

The Construction Noise and Vibration Management Plan (CNVMP) identifies the noise and vibration performance standards that must, where practicable, be complied with. It also sets out best practicable options for noise and vibration management for the Project, including mitigation measures, monitoring requirements, and communication and complaint procedures. All works under this SSEMP will be carried out in general accordance with the CNVMP.

High-risk areas in regards to potential noise and vibration effects as a result of works have been identified in Appendix C. Individual dwellings located within the high risk areas have also been listed below.

In accordance with the CNVMP, works carried out under this SSEMP will generally be restricted to take place between the hours of:

- 0630 and 2000hrs on weekdays; and
- 0730 and 1800hrs on Saturdays.

As far as practicable, works will be scheduled to avoid noisy activities in areas identified as sensitive receivers on the attached drawings between 0630 – 0730hrs in the morning, and between 1800 – 2000hrs in the evening to align with noise level criteria outlined in the CNVMP.

It is not anticipated that works will be required to take place outside of normal working hours for works outlined in this SSEMP. In the event that this changes, the procedures outlined in the CNVMP will be followed. Any works outside of the hours of 7am to 7pm require written approval from the Project Engineer.

The primary mitigation measure in regards to reducing the impacts from construction noise and vibration will be ongoing effective community consultation, particularly when transitioning from one works phase to another.

Noise and vibration monitoring will take place throughout the works to assess the impacts on adjacent properties at various locations. In the event that noise or vibration criteria is exceeded, mitigation options will be reassessed in an effort to comply with the construction limits, and a site specific noise 'schedule' will be submitted to Kapiti Coast District Council in accordance with the CNVMP.

Dwellings located within the noise and vibration boundary are as follows:

- 34 Ōtaki Gorge Road
- 45 Ōtaki Gorge Road
- 15 Ōtaki Gorge Road
- 9 Old Hautere Road
- 10 Old Hautere Road
- 32 School Road
- 34 School Road
- 36 School Road

Dwellings within the vibration boundary only are as follows:

- 32 Ōtaki Gorge Road
- 44 Ōtaki Gorge Road
- 19 Old Hautere Road
- 38 School Road
- 42 School Road
- 45 Gear Road
- 95 Gear Road
- 96 Gear Road
- 97 Gear Road

4.7.1 Pre-condition building surveys

Section 7 of the CNVMP outlines activities that are expected to generate vibration that will potentially cause medium and high level vibration and therefore must be assessed to determine whether a pre-condition building survey is required.

One property falls within the 'high risk' category using a distance criteria to potential high risk activities in regards to vibration (i.e. vibrating roller). However, this property is owned by NZTA and is not occupied and therefore a pre-condition building inspection is not necessary prior to works commencing in the area.

4.8 Air quality

There is potential for works to generate dust discharge if the site is not managed effectively. The Construction Air Quality Management Plan (CAQMP) outlines methods to be used to prevent dust and odour nuisance during construction from the site. All works under this SSEMP will be carried out in general accordance with the CAQMP.

To ensure that dust does not become an issue across the boundary of the site, the following measures will be implemented as a minimum:

- Use of water carts as required during earthworks and pavement construction
- Imposing a speed limit if required
- Use of stabilising agents such as polymers if required
- Assessing wind speed and direction on a daily basis

Certain properties fall within the 'high risk air quality' zone as identified in Appendix C drawings. Provided that the site is managed effectively, it is not anticipated that these works will cause an adverse impact in these locations.

5 TRAFFIC

There are no additional site access / egress points required for works covered under this SSEMP. Existing site access points will be utilised for these works from Ōtaki Gorge Road (SAP-9 and SAP-10), Old Hautere Road (SAP-8), School Road (SAP-6) and Gear Road (SAP-5) as originally identified through SSTMP PW2 'Vegetation Clearance and Enabling Works' and highlighted on the drawings in Appendix C. Two temporary road diversions will be constructed at Ōtaki Gorge Road and immediately north of School Road. A Site Specific Traffic Management Plan (SSTMP) has been included as Appendix H which outlines the location of each temporary diversion and general site layout relevant to traffic management.

APPENDIX A – SSEMP AUTHORS

Name	Role	Company	Input
Alice Naylor	Environmental Manager	Higgins	All
Richard Rakovics	Project Civils Manager	Fletcher Construction	Enabling Earthworks Methodology
Julia Roberts	Pavement Engineer	Higgins	Pavement construction methodology
Macu Waga	Site Engineer	Fletcher Construction	General sequencing and works methodology
Genevieve Smith	Beca Environmental	Beca	Contaminated Land

APPENDIX B – CONSULTATION RECORD

Group	Date
Community Liaison Group	Discussed at CLG meeting 26/03/18
	Distributed to CLG Group for comment

Outstanding Queries

The following outlines any queries (relevant to works covered under this SSEMP) that have not been resolved through the SSEMP preparation process, but will instead be closed out via alternative project stakeholder and communication channels:

NIL

APPENDIX C – DRAWINGS

Works Methodology / Layout Plan

LEGEND:

DESIGNATION BOUNDARY



SILT FENCE



A silt fence may be required during initial construction to prevent runoff. Given that Bridge Lodge compound currently sits higher, this may not be required and will be confirmed and documented through the E.6 certification process.

Temporary road to link to new section of Otaki Gorge Road

Construction of Otaki Gorge Road offline from the existing road

Old Hautere Road construction

Tie-in to existing road under temporary traffic management

Access point

Expected low point based on local road design. A decant will be fitted within swale as a contingency.

Landscape bund / temporary stockpile

Fill source / haul road

High point along western boundary.

LEGEND:

DESIGNATION BOUNDARY 

DIRTY WATER DIVERSION BUND 




High point along western boundary.


Fill source / haul road


Old Hautere Road construction


Landscape bund / temporary stockpile



LEGEND:

DESIGNATION BOUNDARY 

DIRTY WATER DIVERSION BUND 



High point along western and southern boundary.

Indicative location for worker conveniences, portaloos and parking

Fill source / haul road


Landscape bund / temporary stockpile area


Old Hautere Road construction


Access point

Tie-in to existing road under temporary traffic management

LEGEND:

DESIGNATION BOUNDARY 

DIRTY WATER DIVERSION BUND 

CLEAN WATER DIVERSION BUND 

Dirty water diversion bunds are to tie into the high access point location to prevent discharge from site,

Access point (SAP6)

Dirty water diversion bunds 650mm. Decant at low point.

Stockpile locations

Temporary road diversion to tie into new section of road

Construction of School Road

Tie-in to existing road under temporary traffic management

Existing School Road




HOLD POINT:
SCHOOL ROAD DRAIN DIVERSION PRIOR TO FINAL ROAD TIE-IN (SSEMP SC1)


Construction of Gear Road

Clean water diversion bunds 650mm



LEGEND:

- DESIGNATION BOUNDARY 
- DIRTY WATER DIVERSION BUND 
- CLEAN WATER DIVERSION BUND 



Existing Gear Road (higher than the site)

Construction of Gear Road

Haul Road / temporary stockpile location in landscape bund footprint

Clean water diversion bunds 650mm

Indicative location for worker conveniences, portaloos and parking

Dirty water diversion bunds 650mm with decant fitted at low point


HOLD POINT: PERMANENT CULVERT 35 REQUIRED (SSEMP SC1)

Existing Drain


Access point (SAP5)

Tie-in to existing road under temporary traffic management


Existing ground levels north of Old Hautere Road (mRL)



Indicative cross section of existing ground vs planned works north of Old Hautere Road



Environmental Constraints Drawing



NOTE:
REFER TO DRAWING PP20-DR-CE-0800 FOR LEGEND

ORIGINAL IN COLOUR

**FOR INFORMATION
NOT FOR CONSTRUCTION**

No.	Revision	By	Chk	Appd	Date
B	SSEMP FOR INFORMATION	WW			14.09.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17

Scale (A1)	Design	Drawn	Dag Verifier	Dtg Check	Approved For Construction
1:1000	AN	AK			13.07.17
Scale (A3)					Date

* Refer to Original Handcopy for Signature




Peka Peka to Otaki Expressway



Subject:	SSEMP PW2
Title:	SHEET 07 OF 18

Discipline:	CIVIL
Drawing No.:	SSEMP-PW2-07
Rev.:	B

Document No. WPPSP-FCC-INTERNAL\DA\WWW\ROOT\2002\2017\SECTOR GENERAL\PRECAST WORKING SHOP DRAWINGS\PP20\DR-CE-0800-0818-29-09-SET2.DWG



FOR INFORMATION
NOT FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
B	SSEMP FOR INFORMATION	WW			14.09.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17

Scale (A1)	1:1000	Design	AN	15.07.17	Approved For Construction
		Drawn	AK	15.07.17	
		Dwg Verifier			
		Dwg Check			
Scale (A3)					Date

* Refer to Original Handcopy for Signature




Peka Peka to Otaki Expressway



Subject:	SSEMP PW2
Title:	SHEET 08 OF 18

Discipline:	CIVIL
Drawing No.:	SSEMP-PW2-08
Rev.:	B

Document No. WPPSP-FCC-INTERNAL\DWG\ROOT\2002\2020 SECTOR GENERAL PRECAST WORKING SHOP DRAWINGS\PP20\DR-CE-0801-0818-29-09-SET2.DWG



NOTE:
REFER TO DRAWING PP20-DR-CE-0800 FOR LEGEND

ORIGINAL IN COLOUR

**FOR INFORMATION
NOT FOR CONSTRUCTION**

No.	Revision	By	CHK	Appd	Date
B	SSEMP FOR INFORMATION	AK	GD	AN	14.08.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17

Scale (A1)	Design	AN	13.07.17	Approved For Construction
1:1000	Drawn	AK <td>13.07.17 <td></td> </td>	13.07.17 <td></td>	
Scale (A3)	Design	AN	13.07.17	Approved For Construction
	Drawn	AK <td>13.07.17 <td></td> </td>	13.07.17 <td></td>	
	Checked			
	Drawn			
	Checked			


* Refer to Original Handcopy for Signature

NZ TRANSPORT AGENCY | **Peka Peka to Ōtaki Expressway** | **HIGGINS** | **BECA** | **Tonkin+Taylor**

Subject	SSEMP PW2
Title	SHEET 11 OF 18

Discipline	CIVIL
Drawing No.	SSEMP-PW2-11
Rev.	B

Document No.: \\MCPSP\FCC\INTERNAL\DWG\WV\0012007270\SECTOR_GENERAL\PRECAST_WORKING_SHOP_DRAWINGS\PP20\DR-CE-0801-0818-2017-08-28-STANDARD\PP20-DR-CE-0801-0818_20-08-SET2.DWG



NOTE:
REFER TO DRAWING PP20-DR-CE-0800 FOR LEGEND

ORIGINAL IN COLOUR **FOR INFORMATION NOT FOR CONSTRUCTION**


No.	Revision	By	CHK	Appd	Date
B	SSEMP FOR INFORMATION	WW			14.08.17
A	SSEMP FOR INFORMATION	AK	GD	AN	20.07.17

Scale (A1) 1:1000	Design AN	13.07.17	Approved For Construction
	Drawn AK	13.07.17	
Scale (A3)	Design Verifier		Date
	Dwg Check		
* Refer to Original Handcopy for Signature			

Subject	SSEMP PW2
Title	SHEET 12 OF 18

Discipline	CIVIL
Drawing No.	SSEMP-PW2-12
Rev.	B

Document No.: \\MCPSP\FCC\INTERNAL\DWG\WV\0012007270 SECTOR GENERAL\PRECAST WORKING SHOP DRAWINGS\PP20\DR-CE-0801-0818 2017-08-28 STANDARD\PP20-DR-CE-0801-0818_23.08-SET.DWG



NOTE:
REFER TO DRAWING PP20-DR-CE-0800 FOR LEGEND

ORIGINAL IN COLOUR

**FOR INFORMATION
NOT FOR CONSTRUCTION**

No.	Revision	By	CHK	Appd.	Date
B	SSEMP FOR INFORMATION	WW			14.09.17
A	SSEMP FOR INFORMATION	AK	GD	AN	30.07.17

Scale (A1)	Design	AN	13.07.17	Approved For Construction
1:1000	Drawn	AK	13.07.17	
Scale (A3)	Disp. Verifier			
	Disp. Check			
				Date

* Refer to Original Handcopy for Signature

NZ TRANSPORT AGENCY WAIKATO REGIONAL COUNCIL

Peka Peka to Otaki Expressway

HIGGINS **BECA** **Tonkin+Taylor**

Subject	SSEMP PW2	Discipline	CIVIL
Title	SHEET 13 OF 18	Drawing No.	SSEMP-PW2-13

Rev.	B
------	---

Document No. \\MPPSP\FCC\INTERNAL\DAV\WORK\02027270\SECTOR GENERAL\PRECAS\WORKING SHIP DRAWINGS\PP20-DR-CE-0818-0818-25-05-SETZDWG


Contaminated Land Summary

LEGEND:

- DESIGNATION BOUNDARY
- PROPERTY BOUNDARY
- RAIL DESIGNATION
- + RAIL EXISTING
- + RAIL PROPOSED
- █ STRUCTURE
- PROPOSED CONCRETE SHARED PATH
- PROPOSED CONCRETE FOOTPATH
- POTENTIAL SHARED PATH
- EXISTING PATHS
- EXISTING STREAM
- EXISTING STREAM TO BE REMOVED
- PROPOSED CULVERT
- PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- VEHICLE MAINTENANCE ACCESS
- PEDESTRIAN MAINTENANCE ACCESS
- █ LAND NOT ACCESSIBLE
- SWALE/CUT-OFF DRAIN
- FENCE
- ITS INFRASTRUCTURE - REFER ITS DRAWINGS

NOTES:

1. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-005 FOR RESIDENTIAL VEHICLE CROSSING.
2. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-006 FOR COMMERCIAL AND INDUSTRIAL HEAVY DUTY VEHICLE CROSSING
3. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-011 FOR PEDESTRIAN REFUGE DETAIL.
4. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-011 FOR PEDESTRIAN KERB RAMP
5. FOR BARRIER ROPES, REFER TO BARRIER AND LIGHTING LAYOUT PLAN PP20-DR-CL-0530 TO 0535.
6. FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.



MATCHLINE - REFER PP20-DR-CL-0501

MATCHLINE - REFER PP20-DR-CL-0503

FOR CONSTRUCTION

ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Design	S.Perman	15.08.17	Approved For Construction
Drawn	A.Kochar	15.08.17	B.Symmans
Dwg Verifier	P.Chatterley	09.03.18	
Dwg Check	G.Down	09.03.18	Date 09.03.18

* Refer to Original Handcopy for Signature



Peka Peka to Otaki Expressway



Subject:	ŌTAKI GORGE ROAD & OLD HAUTERE ROAD	Discipline:	CIVIL
Title:	Contaminated Land Summary	Drawing No.:	PP20-DR-CL-0502
		Rev.:	1



NOTES:

- FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.

LEGEND:

- DESIGNATION BOUNDARY
- PROPERTY BOUNDARY
- RAIL DESIGNATION
- RAIL EXISTING
- RAIL PROPOSED
- STRUCTURE
- PROPOSED CONCRETE SHARED PATH
- PROPOSED CONCRETE FOOTPATH
- POTENTIAL SHARED PATH
- EXISTING PATHS
- EXISTING STREAM
- EXISTING STREAM TO BE REMOVED
- PROPOSED CULVERT
- PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- VEHICLE MAINTENANCE ACCESS
- PEDESTRIAN MAINTENANCE ACCESS
- LAND NOT ACCESSIBLE
- SWALE/CUT-OFF DRAIN
- FENCE
- ITS INFRASTRUCTURE - REFER ITS DRAWINGS

MATCHLINE - REFER PP20-DR-CL-0502

MATCHLINE - REFER PP20-DR-CL-0504

34 Otaki Gorge Road

36 Otaki Gorge Road

G
CL-0552
Cross Section 32

4.0m POTENTIAL SHARED PATH

LANDSCAPE BUND

OLD HAUTERE ROAD

LANDSCAPE BUND

BH820

SOUTHBOUND ON-RAMP

MAINLINE SOUTHBOUND

MAINLINE NORTHBOUND

NORTHBOUND OFF RAMP

BH821

GROUNDWATER MONITORING STANDPIPES TO BE PROTECTED DURING EARTHWORKS AND CONSTRUCTION

NIMT RAILWAY

EXISTING SH 1

ORIGINAL IN COLOUR

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Scale (A1)	Design	Date	Approved For Construction
1:500	S.Perman	15.08.17	B.Symmans
Scale (A3)	Drawn	Date	Drawn
	A.Kochar	15.08.17	P.Chatterley
	P.Chatterley	09.03.18	G.Down
	G.Down	09.03.18	

* Refer to Original Handcopy for Signature

Subject:	OLD HAUTERE ROAD	Discipline:	CIVIL
Title:	Contaminated Land Summary	Drawing No.:	PP20-DR-CL-0503
		Rev.:	1



LEGEND:

- - - - - DESIGNATION BOUNDARY
- - - - - PROPERTY BOUNDARY
- - - - - RAIL DESIGNATION
- +++++ RAIL EXISTING
- +++++ RAIL PROPOSED
- █ STRUCTURE
- █ PROPOSED CONCRETE SHARED PATH
- █ PROPOSED CONCRETE FOOTPATH
- █ POTENTIAL SHARED PATH
- - - - - EXISTING PATHS
- - - - - EXISTING STREAM
- - - - - EXISTING STREAM TO BE REMOVED
- - - - - PROPOSED CULVERT
- - - - - PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- - - - - VEHICLE MAINTENANCE ACCESS
- - - - - PEDESTRIAN MAINTENANCE ACCESS
- █ LAND NOT ACCESSIBLE
- → → → SWALE/CUT-OFF DRAIN
- ○ ○ ○ FENCE
- ⊕ ⊗ ⊞ ⊚ ITS INFRASTRUCTURE - REFER ITS DRAWINGS

NOTES:

1. FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.

MATCHLINE - REFER PP20-DR-CL-0503

MATCHLINE - REFER PP20-DR-CL-0505

38 Otaki Gorge Road

9 Old Hautere Road

4.0m POTENTIAL SHARED PATH
LANDSCAPE BUND

OLD HAUTERE ROAD

MAINLINE SOUTHBOUND

MAINLINE NORTHBOUND

NIMT RAILWAY

EXISTING SH1

HOLD:
EARTHWORKS TO BE UPDATED

ORIGINAL IN COLOUR

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Design	S.Perman	15.08.17	Approved For Construction
Drawn	A.Kochar	15.08.17	B.Symmans
Dwg Verifier	P.Chatterley	09.03.18	
Dwg Check	G.Down	09.03.18	Date 09.03.18

* Refer to Original Handcopy for Signature



Peka Peka to Otaki Expressway



Subject:	OLD HAUTERE ROAD	Discipline:	CIVIL
Title:	Contaminated Land Summary	Drawing No.:	PP20-DR-CL-0504
		Rev.:	1




MATCHLINE - REFER PP20-DR-CL-0504

LEGEND:

- - - - - DESIGNATION BOUNDARY
- - - - - PROPERTY BOUNDARY
- - - - - RAIL DESIGNATION
- +++++ RAIL EXISTING
- - - - - RAIL PROPOSED
- STRUCTURE
- PROPOSED CONCRETE SHARED PATH
- PROPOSED CONCRETE FOOTPATH
- POTENTIAL SHARED PATH
- EXISTING PATHS
- EXISTING STREAM
- EXISTING STREAM TO BE REMOVED
- PROPOSED CULVERT
- PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- VEHICLE MAINTENANCE ACCESS
- PEDESTRIAN MAINTENANCE ACCESS
- LAND NOT ACCESSIBLE
- - - - - SWALE/CUT-OFF DRAIN
- FENCE
- ⊕ ITS INFRASTRUCTURE - REFER ITS DRAWINGS

NOTES:

- FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.



FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Scale (A1)	Design	Date	Approved For Construction
1:500	S.Perman	15.08.17	B.Symmans
Scale (A3)	Drawn	Date	Drawn
	A.Kochar	15.08.17	B.Symmans
	P.Chatterley	09.03.18	
	G.Down	09.03.18	

* Refer to Original Handcopy for Signature

NZ TRANSPORT AGENCY
WAIKATO KAITIHI

Peka Peka to Ōtaki Expressway

Fletcher HIGGINS

BECA

Tonkin+Taylor

Subject:	OLD HAUTERE ROAD	Discipline:	CIVIL
Title:	Contaminated Land Summary	Drawing No.:	

Rev.	1
------	---


Construction Drawings

NOTES:

1. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-005 FOR RESIDENTIAL VEHICLE CROSSING.
2. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-006 FOR COMMERCIAL AND INDUSTRIAL HEAVY DUTY VEHICLE CROSSING
3. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-011 FOR PEDESTRIAN REFUGE DETAIL
4. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-011 FOR PEDESTRIAN KERB RAMPS
5. FOR BARRIER ROPES, REFER TO BARRIER AND LIGHTING LAYOUT PLAN PP20-DR-CL-0530 TO 0535.
6. FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.

LEGEND:

- DESIGNATION BOUNDARY
- PROPERTY BOUNDARY
- RAIL DESIGNATION
- RAIL EXISTING
- RAIL PROPOSED
- STRUCTURE
- PROPOSED CONCRETE SHARED PATH
- PROPOSED CONCRETE FOOTPATH
- POTENTIAL SHARED PATH
- EXISTING PATHS
- EXISTING STREAM
- EXISTING STREAM TO BE REMOVED
- PROPOSED CULVERT
- PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- VEHICLE MAINTENANCE ACCESS
- PEDESTRIAN MAINTENANCE ACCESS
- LAND NOT ACCESSIBLE
- SWALE/CUT-OFF DRAIN
- FENCE
- ITS INFRASTRUCTURE - REFER ITS DRAWINGS



FOR CONSTRUCTION

ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Scale	Design	Drawn	Design	Date	Approved For Construction
Scale (A1) 1:500	S.Perman	A.Kochar	15.08.17	15.08.17	B.Symmans
Scale (A3)		P.Chatterley	09.03.18	09.03.18	
		G.Down	09.03.18	09.03.18	

* Refer to Original Hardcopy for Signature



Peka Peka to Otaki Expressway

Fletcher HIGGINS

BECA **Tonkin+Taylor**

Subject:	OTAKI GORGE ROAD & EX SH1 TO OTAKI GORGE ROAD
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 1


Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0501
Rev.:	1

LEGEND:

	DESIGNATION BOUNDARY
	PROPERTY BOUNDARY
	RAIL DESIGNATION
	RAIL EXISTING
	RAIL PROPOSED
	STRUCTURE
	PROPOSED CONCRETE SHARED PATH
	PROPOSED CONCRETE FOOTPATH
	POTENTIAL SHARED PATH
	EXISTING PATHS
	EXISTING STREAM
	EXISTING STREAM TO BE REMOVED
	PROPOSED CULVERT
	PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
	VEHICLE MAINTENANCE ACCESS
	PEDESTRIAN MAINTENANCE ACCESS
	LAND NOT ACCESSIBLE
	SWALE/CUT-OFF DRAIN
	FENCE
	ITS INFRASTRUCTURE - REFER ITS DRAWINGS

NOTES:

1. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-005 FOR RESIDENTIAL VEHICLE CROSSING.
2. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-006 FOR COMMERCIAL AND INDUSTRIAL HEAVY DUTY VEHICLE CROSSING
3. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-011 FOR PEDESTRIAN REFUGE DETAIL
4. REFER KCDC STANDARD DETAILS DRAWING KCDC-RD-011 FOR PEDESTRIAN KERB RAMP
5. FOR BARRIER ROPES, REFER TO BARRIER AND LIGHTING LAYOUT PLAN PP20-DR-CL-0530 TO 0535.
6. FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.



MATCHLINE - REFER PP20-DR-CL-0501

MATCHLINE - REFER PP20-DR-CL-0503

ORIGINAL IN COLOUR **FOR CONSTRUCTION**

No.	1	FOR CONSTRUCTION	Revision	AK	SP	BS	9.03.18
				By	Chk	Appd	Date

Design	S. Perman	15.08.17	Approved For Construction
Drawn	A. Kochar	15.08.17	B. Symmans
Dwg Verifier	P. Chatterley	09.03.18	
Dwg Check	G. Down	09.03.18	Date 09.03.18

* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY **Peka Peka to Otaki Expressway** **Fletcher HIGGINS** **BECA** **Tonkin+Taylor**

Subject:	OTAKI GORGE ROAD & OLD HAUTERE ROAD
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 2

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0502
Rev.:	1



NOTES:


- FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.

LEGEND:

- DESIGNATION BOUNDARY
- PROPERTY BOUNDARY
- RAIL DESIGNATION
- RAIL EXISTING
- RAIL PROPOSED
- STRUCTURE
- PROPOSED CONCRETE SHARED PATH
- PROPOSED CONCRETE FOOTPATH
- POTENTIAL SHARED PATH
- EXISTING PATHS
- EXISTING STREAM
- EXISTING STREAM TO BE REMOVED
- PROPOSED CULVERT
- PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- VEHICLE MAINTENANCE ACCESS
- PEDESTRIAN MAINTENANCE ACCESS
- LAND NOT ACCESSIBLE
- SWALE/CUT-OFF DRAIN
- FENCE
- ITS INFRASTRUCTURE - REFER ITS DRAWINGS

MATCHLINE - REFER PP20-DR-CL-0502

MATCHLINE - REFER PP20-DR-CL-0504



GROUNDWATER MONITORING STANDPIPES TO BE PROTECTED DURING EARTHWORKS AND CONSTRUCTION

ORIGINAL IN COLOUR

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Scale	Design	Drawn	Dwg Verifier	Dwg Check	Date	Approved For Construction
Scale (A1) 1:500	S.Perman	A.Kochar	P.Chatterley	G.Down	15.08.17	B.Symmans
Scale (A3)					09.03.18	

* Refer to Original Hardcopy for Signature



Peka Peka to Ōtaki Expressway



Subject:	OLD HAUTERE ROAD	Discipline:	CIVIL
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 3	Drawing No.:	PP20-DR-CL-0503

Rev.	1
------	---



LEGEND:


- - - - - DESIGNATION BOUNDARY
- - - - - PROPERTY BOUNDARY
- - - - - RAIL DESIGNATION
- + + + + + RAIL EXISTING
- + + + + + RAIL PROPOSED
- ▭ STRUCTURE
- ▭ PROPOSED CONCRETE SHARED PATH
- ▭ PROPOSED CONCRETE FOOTPATH
- ▭ POTENTIAL SHARED PATH
- - - - - EXISTING PATHS
- - - - - EXISTING STREAM
- - - - - EXISTING STREAM TO BE REMOVED
- - - - - PROPOSED CULVERT
- - - - - PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- - - - - VEHICLE MAINTENANCE ACCESS
- - - - - PEDESTRIAN MAINTENANCE ACCESS
- ▭ LAND NOT ACCESSIBLE
- → → → SWALE/CUT-OFF DRAIN
- ○ ○ ○ FENCE
- ⊕ ⊗ ⊞ ⊚ ITS INFRASTRUCTURE - REFER ITS DRAWINGS

NOTES:

1. FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.

MATCHLINE - REFER PP20-DR-CL-0503

MATCHLINE - REFER PP20-DR-CL-0505



FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Scale (A1)	Design	Drawn	Dwg Verifier	Dwg Check	Date	Approved For Construction
1:500	S.Perman	A.Kochar	P.Chatterley	G.Down	09.03.18	B.Symmans
Scale (A3)					09.03.18	

* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY
WAIKA KOTIRI

Peka Peka to Ōtaki Expressway

Fletcher HIGGINS

BECA

Tonkin+Taylor

Subject: OLD HAUTERE ROAD	Discipline: CIVIL
Title: GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 4	Drawing No. PP20-DR-CL-0504
	Rev. 1

Document No. R3000 - DESIGN DEVELOPMENT GENERAL/CAD/DRAWINGS/PP20-DR-CL-0504-0505.DWG




MATCHLINE - REFER PP20-DR-CL-0504

LEGEND:

- - - - - DESIGNATION BOUNDARY
- - - - - PROPERTY BOUNDARY
- - - - - RAIL DESIGNATION
- + + + + + RAIL EXISTING
- + + + + + RAIL PROPOSED
- ▭ STRUCTURE
- ▭ PROPOSED CONCRETE SHARED PATH
- ▭ PROPOSED CONCRETE FOOTPATH
- ▭ POTENTIAL SHARED PATH
- - - - - EXISTING PATHS
- - - - - EXISTING STREAM
- - - - - EXISTING STREAM TO BE REMOVED
- - - - - PROPOSED CULVERT
- - - - - PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- - - - - VEHICLE MAINTENANCE ACCESS
- - - - - PEDESTRIAN MAINTENANCE ACCESS
- ▭ LAND NOT ACCESSIBLE
- - - - - SWALE/CUT-OFF DRAIN
- FENCE
- ⊕ ITS INFRASTRUCTURE - REFER ITS DRAWINGS

NOTES:

- FOR STORMWATER DETAILS, REFER TO PP20-SK-SW-0101 TO 0147.



ORIGINAL IN COLOUR

FOR CONSTRUCTION

1	FOR CONSTRUCTION	AK	SP	BS	9.03.18
No.	Revision	By	Chk	Appd	Date


Scale (A1)	1:500	Design	S. Perman	15.08.17	Approved For Construction	B. Symmans
Scale (A3)		Drawn	A. Kochar	15.08.17		
		Dwg Verifier	P. Chatterley	09.03.18		
		Dwg Check	G. Down	09.03.18	Date	09.03.18

* Refer to Original Hardcopy for Signature

Peka Peka to Ōtaki Expressway

Subject:	OLD HAUTERE ROAD
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 5

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0505
Rev.:	1




LEGEND:

- DESIGNATION BOUNDARY
- LOCAL ROAD
- STRUCTURE
- PROPOSED SHARED PATH
- POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY

GEOMETRY LEGEND:

- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100

- NOTES:**
- ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 - DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).
 - FOR PATH TYPES, REFER TO LANDSCAPE DRAWINGS PP20-DR-LA-0011 TO PP20-DR-AL-0028.



FOR CONSTRUCTION

1	FOR CONSTRUCTION	AK	SP	BS	9.03.18
No.	Revision	By	Chk	Appd	Date


Design	S. Perman	15/08/17	Approved For Construction
Drawn	A. Kochar	15/08/17	B. Symmans
Design Check	P. Chatterley	09.03.18	
Design Check	G. Down	09.03.18	Date 09.03.18

* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY
Peka Peka to Otaki Expressway
Fletcher HIGGINS
BECA
Tonkin+Taylor

Subject:	OTAKI GORGE ROAD
Title:	PLAN & LONGITUDINAL SECTION ALIGNMENT STRING MCU0

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0510
Rev.:	1




LEGEND:

- DESIGNATION BOUNDARY
- LOCAL ROAD
- STRUCTURE
- PROPOSED SHARED PATH
- POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY

GEOMETRY LEGEND:

- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100

- NOTES:**
1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 2. DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).
 3. FOR PATH TYPES, REFER TO LANDSCAPE DRAWING PP20-DR-LA-0011 TO PP20-DR-AL-0028.



LONGITUDINAL SECTION ON CONTROL STRING MCS1 - EXISTING SH1 LINK TO OTAKI GORGE ROAD
SCALE HORIZ=1:1000 VERT=1:200

FOR CONSTRUCTION

No.	1	FOR CONSTRUCTION	Revision	AK	SP	BS	9.03.18
				By	Chk	Appd	Date

Design	S. Perman	15/08/17	Approved For Construction
Drawn	S. Gadgil	15/08/17	B. Symmans
Dwg Verifier	P. Chatterley	09.03.18	
Dwg Check	G. DOWN	09.03.18	Date 09.03.18

* Refer to Original Hardcopy for Signature


NZ TRANSPORT AGENCY
Peka Peka to Otaki Expressway

Fletcher HIGGINS
BECA
Tonkin+Taylor

Subject:	EXISTING SH1 LINK TO OTAKI GORGE ROAD
Title:	PLAN & LONGITUDINAL SECTION ALIGNMENT STRING MCS1

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0511
Rev.:	1

MATCHLINE - REFER PP20-DR-CL-0513



GEOMETRY LEGEND:


- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100

LEGEND:

- DESIGNATION BOUNDARY
- LOCAL ROAD
- STRUCTURE
- PROPOSED SHARED PATH
- POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY

PLAN
SCALE 1:1000

- NOTES:**
1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 2. DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).
 3. FOR PATH TYPES, REFER TO LANDSCAPE DRAWING PP20-DR-LA-0011 TO PP20-DR-LA-0028



LONGITUDINAL SECTION ON CONTROL STRING MCE0 - OLD HAUTERE ROAD
SCALE HORIZ=1:1000 VERT=1:200

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18

Scale (A1)	Design	Drawn	Checked	Date	Approved For Construction
1:1000	S. Perman	S. Gadgil	P. Chatterley	15/08/17	B. Symmans
Scale (A3)	Dwg Check	G. Down		09.03.18	

Subject:	OLD HAUTERE RD	Discipline:	CIVIL
Title:	PLAN & LONGITUDINAL SECTION ALIGNMENT STRING MCE0 SHEET 1 OF 2	Drawing No.:	PP20-DR-CL-0512
		Rev.:	1

Document No. R3000 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/SC/PP20-DR-CL-0512.DWG




LEGEND:

- DESIGNATION BOUNDARY
- LOCAL ROAD
- STRUCTURE
- PROPOSED SHARED PATH
- POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY


GEOMETRY LEGEND:

- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100



PLAN
SCALE 1:1000

- NOTES:**
1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 2. DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).
 3. FOR PATH TYPES, REFER TO LANDSCAPE DRAWING PP20-DR-LA-0011 TO PP20-DR-LA-0028.



LONGITUDINAL SECTION ON CONTROL STRING MCE0 - OLD HAUTERE ROAD
SCALE HORIZ=1:1000 VERT=1:200

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18


Scale	Design	Date	Approved For Construction
Scale (A1) 1:1000	S. Perman	15/08/17	B. Symmans
Scale (A3)	S. Gadgil	15/08/17	
	P. Chatterley	09.03.18	
	G. Down	09.03.18	

* Refer to Original Hardcopy for Signature

Peka Peka to Ōtaki Expressway

Subject:	OLD HAUTERE RD
Title:	PLAN & LONGITUDINAL SECTION ALIGNMENT STRING MCE0 SHEET 2 OF 2

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0513
Rev.:	1




LEGEND:

- DESIGNATION BOUNDARY
- LOCAL ROAD
- STRUCTURE
- PROPOSED SHARED PATH
- POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY

GEOMETRY LEGEND:

- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100

- NOTES:**
1. ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 2. DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).
 3. FOR PATH TYPES, REFER TO LANDSCAPE DRAWING PP20-DR-LA-0011 TO PP20-DR-LA-0028.



LONGITUDINAL SECTION ON CONTROL STRING MCUI - ŌTAKI GORGE ROAD
SCALE HORIZ=1:1000 VERT=1:200

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	SP	BS	9.03.18


Design	S. Perman	15/08/17	Approved For Construction
Drawn	S. Gadgil	15/08/17	B. Symmans
Dwg Verifier	P. Chatterley	09.03.18	
Dwg Check	G. Down	03.09.18	Date 09.03.18
* Refer to Original Hardcopy for Signature			

Peka Peka to Ōtaki Expressway


Subject:	ŌTAKI GORGE ROAD
Title:	PLAN & LONGITUDINAL SECTION ALIGNMENT STRING MCUI

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0514
Rev.:	1


NOTE: REFER PAVEMENT PLANS FOR SUBSOIL LOCATION



C ŌTAKI GORGE ROAD CH 520
0502 MCU0
1:50 AT A1



B ŌTAKI GORGE ROAD CH 400
0501 MCU0
1:50 AT A1



A ŌTAKI GORGE ROAD CH 150
0501 MCU0
1:50 AT A1

ORIGINAL IN COLOUR


No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	SG	SP	BS	9.03.18

Design	S.Perman	15/08/17	Approved For Construction
Drawn	S.Gadgil	15/08/17	B.Symms
Dwg Verifier	P.Chatterley	09.03.18	
Dwg Check	G.Down	09.03.18	Date 09.03.18


* Refer to Original Hardcopy for Signature

Subject:	ŌTAKI GORGE ROAD	Discipline:	CIVIL
Title:	TYPICAL CROSS SECTIONS	Drawing No.:	PP20-DR-CL-0550
	SHEET 1 OF 2	Rev.:	1

NOTE: REFER PAVEMENT PLANS FOR SUBSOIL LOCATION



E ŌTAKI GORGE ROAD EAST APPROACH CH 50
 0502 MCUI
 1:50 AT A1



D ŌTAKI GORGE ROAD EAST APPROACH CH 180
 0502 MCUI
 1:50 AT A1

ORIGINAL IN COLOUR

FOR CONSTRUCTION	SG	SP	BS	9.03.18
No.	By	Chk	Appd	Date

Design	S.Perman	15/08/17	Approved For Construction
Draw	S.Gadgil	15/08/17	B.Symmans
Dwg Verifier	P.Chatterley	09.03.18	
Dwg Check	G.Down	09.03.18	Date 09.03.18




Peka Peka to Ōtaki Expressway




Subject:	ŌTAKI GORGE ROAD	Discipline:	CIVIL
Title:	TYPICAL CROSS SECTIONS	Drawing No.:	PP20-DR-CL-0551
	SHEET 2 of 2	Rev.:	1

Document No. R3000 - DESIGN DEVELOPMENT GENERAL09 CAD/DRAWINGS/SC/PP20-DR-CL-0551-0552.DWG


NOTE: REFER PAVEMENT PLANS FOR SUBSOIL LOCATION



H EXISTING SH1 LINK TO OTAKI GORGE ROAD
0501 MCS1
1:50 AT A3



G OLD HAUTERE ROAD
0503 MCE0
1:50 AT A1



F OTAKI GORGE ROAD ROUNDABOUT
0502 1:100 AT A1

FOR CONSTRUCTION
ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	SG	SP	BS	9.03.18

Design	S.Perman	15/08/17	Approved For Construction
Drawn	S.Gadgil	15/08/17	B.Symms
Dwg Verifier	P.Chatterley	09.03.18	
Dwg Check	G.Down	09.03.18	Date 09.03.18

* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY WAIKATO REGION

Peka Peka to Otaki Expressway


Fletcher HIGGINS

BECA **Tonkin+Taylor**

Subject	OTAKI GORGE RD ROUNDABOUT, OLD HAUTERE RD AND EX SH1 LINK
Title	TYPICAL CROSS SECTIONS

Discipline	CIVIL
Drawing No.	PP20-DR-CL-0552
Rev.	1

Document No. R3000 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/CE/PP20-DR-CL-0552-0552.DWG



LEGEND:

- - - - - DESIGNATION BOUNDARY
- - - - - PROPERTY BOUNDARY
- - - - - RAIL DESIGNATION
- + + + + + RAIL EXISTING
- + + + + + RAIL PROPOSED
- ▭ STRUCTURE
- ▭ PROPOSED CONCRETE SHARED PATH
- ▭ PROPOSED CONCRETE FOOTPATH
- ▭ POTENTIAL SHARED PATH
- ▭ EXISTING PATHS
- ▭ EXISTING STREAM
- ▭ EXISTING STREAM TO BE REMOVED
- ▭ PROPOSED CULVERT
- ▭ PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- ▭ VEHICLE MAINTENANCE ACCESS
- ▭ PEDESTRIAN MAINTENANCE ACCESS
- ▭ LAND NOT ACCESSIBLE
- ▭ SWALE/CUT-OFF DRAIN
- FENCE
- ⊕ ITS INFRASTRUCTURE - REFER ITS DRAWINGS

FOR CONSTRUCTION
 ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	BH	BS	16.03.18

Design	IL & BH	22.02.18	Approved For Construction
Drawn	A. Kochar	22.02.18	B. Symmans
Dwg Verifier	P. Chatterley	16.03.18	
Dwg Check	G. Down	16.03.18	Date 16.03.18

* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY
WAIKA TŪKURI

Peka Peka to Ōtaki Expressway

Fletcher HIGGINS

BECA

Tonkin+Taylor


Subject:	SCHOOL ROAD	Discipline:	CIVIL
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 5 OF 8	Drawing No.:	PP20-DR-CL-0605

Rev.	1
------	---

Document No. R3000 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/PP20-DR-CL-0601-0608.DWG

LEGEND:

- DESIGNATION BOUNDARY
- PROPERTY BOUNDARY
- RAIL DESIGNATION
- RAIL EXISTING
- RAIL PROPOSED
- █ STRUCTURE
- PROPOSED CONCRETE SHARED PATH
- PROPOSED CONCRETE FOOTPATH
- POTENTIAL SHARED PATH
- EXISTING PATHS
- EXISTING STREAM
- EXISTING STREAM TO BE REMOVED
- PROPOSED CULVERT
- PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- VEHICLE MAINTENANCE ACCESS
- PEDESTRIAN MAINTENANCE ACCESS
- █ LAND NOT ACCESSIBLE
- SWALE/CUT-OFF DRAIN
- FENCE
- ITS INFRASTRUCTURE - REFER ITS DRAWINGS



█ █ █ █ █ **FOR CONSTRUCTION**
 ORIGINAL IN COLOUR

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	BH	BS	16.03.18

Scale	Design	IL & BH	Date	Approved For Construction
Scale (A1) 1:500	Drawn	A Kochar	22.02.18	B Symmans
Scale (A3) 1:1000	Dwg Verifier	P Chatterley	16.03.18	
	Dwg Check	G Down	16.03.18	Date 16.03.18

* Refer to Original Hardcopy for Signature

Subject:	SCHOOL ROAD & GEAR ROAD
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 6 OF 8

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0606
Rev.:	1

Document No. R3000 - DESIGN DEVELOPMENT GENERAL09 CADDRAWINGS\PP20-DR-CL-0601-0608.DWG




MATCHLINE - REFER PP20-DR-CL-0606

MATCHLINE - REFER PP20-DR-CL-0608

LEGEND:

- - - - - DESIGNATION BOUNDARY
- - - - - PROPERTY BOUNDARY
- - - - - RAIL DESIGNATION
- + + + + + RAIL EXISTING
- + + + + + RAIL PROPOSED
- ▭ STRUCTURE
- ▭ PROPOSED CONCRETE SHARED PATH
- ▭ PROPOSED CONCRETE FOOTPATH
- ▭ POTENTIAL SHARED PATH
- - - - - EXISTING PATHS
- - - - - EXISTING STREAM
- - - - - EXISTING STREAM TO BE REMOVED
- - - - - PROPOSED CULVERT
- - - - - PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- - - - - VEHICLE MAINTENANCE ACCESS
- - - - - PEDESTRIAN MAINTENANCE ACCESS
- ▭ LAND NOT ACCESSIBLE
- → → → SWALE/CUT-OFF DRAIN
- ○ ○ ○ FENCE
- ⊕ ⊕ ⊕ ⊕ ITS INFRASTRUCTURE - REFER ITS DRAWINGS



ORIGINAL IN COLOUR

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	BH	BS	16.03.18

Scale	Design	IL & BH	Date	Approved For Construction
Scale (A1) 1:500	Drawn	A Kochar	22.02.18	B Symmans
Scale (A3) 1:1000	Dwg Verifier	P Chatterley	16.03.18	
	Dwg Check	G Down	16.03.18	Date 16.03.18

* Refer to Original Hardcopy for Signature

Subject:	GEAR ROAD	Discipline:	CIVIL
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 7 OF 8	Drawing No.:	PP20-DR-CL-0607



Rev.	1
------	---



MATCHLINE - REFER PP20-DR-CL-0607

LEGEND:

- - - - - DESIGNATION BOUNDARY
- - - - - PROPERTY BOUNDARY
- - - - - RAIL DESIGNATION
- + + + + + RAIL EXISTING
- + + + + + RAIL PROPOSED
- ▭ STRUCTURE
- ▭ PROPOSED CONCRETE SHARED PATH
- ▭ PROPOSED CONCRETE FOOTPATH
- ▭ POTENTIAL SHARED PATH
- ▭ EXISTING PATHS
- ▭ EXISTING STREAM
- ▭ EXISTING STREAM TO BE REMOVED
- ▭ PROPOSED CULVERT
- ▭ PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- ▭ VEHICLE MAINTENANCE ACCESS
- ▭ PEDESTRIAN MAINTENANCE ACCESS
- ▭ LAND NOT ACCESSIBLE
- ▭ SWALE/CUT-OFF DRAIN
- FENCE
- ⊕ ITS INFRASTRUCTURE - REFER ITS DRAWINGS



FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	AK	BH	BS	16.03.18


Scale	Design	IL & BH	Date	Approved For Construction
Scale (A1) 1:500	Drawn	A Kochar	22.02.18	B Symmans
Scale (A3) 1:1000	Dwg Verifier	P Chatterley	16.03.18	
	Dwg Check	G Down	16.03.18	Date 16.03.18

* Refer to Original Hardcopy for Signature

Peka Peka to Ōtaki Expressway

Subject:	GEAR ROAD
Title:	GENERAL ARRANGEMENT LAYOUT PLAN - SHEET 8 OF 8

Discipline:	CIVIL
Drawing No.:	PP20-DR-CL-0608
Rev.:	1



LEGEND:


- DESIGNATION BOUNDARY
- LOCAL ROAD
- STRUCTURE
- SHARED PATH
- POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY

GEOMETRY LEGEND:

- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100

PLAN
SCALE 1:1000

- NOTES:**
- ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 - DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).



LONGITUDINAL SECTION ON CONTROL STRING MCC0 - SCHOOL ROAD
SCALE HORIZ=1:1000 VERT=1:200

FOR CONSTRUCTION

1	FOR CONSTRUCTION	AK	BH	BS	16.03.18
No.	Revision	By	Chk	Appd	Date


Scale (A1)	Design	IL & BH	22.02.18	Approved For Construction
AS SHOWN	Drawn	A. Kochar	22.02.18	B. Symmans
Scale (A3)	Dwg Verifier	P. Chatterley	16.03.18	
AS SHOWN	Dwg Check	G. Down	16.03.18	Date 16.03.18

NZ TRANSPORT AGENCY
Peka Peka to Ōtaki Expressway

Fletcher HIGGINS
BECA
Tonkin+Taylor

Subject:	SCHOOL ROAD	Discipline:	CIVIL
Title:	PLAN AND LONGITUDINAL SECTION ALIGNMENT STRING MCC0 SHEET 2 OF 2	Drawing No.:	PP20-DR-CL-0613
		Rev.:	1

Document No. R:\3000 - DESIGN DEVELOPMENT GENERAL\09 CAD\DRAWINGS\06\PP20-DR-CL-0610\0615.DWG



LEGEND:


- DESIGNATION BOUNDARY
- ▭ LOCAL ROAD
- ▭ STRUCTURE
- ▭ SHARED PATH
- ▭ POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY

GEOMETRY LEGEND:

- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100

PLAN
SCALE 1:1000

- NOTES:**
- ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 - DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).



LONGITUDINAL SECTION ON CONTROL STRING MCD0 - GEAR ROAD
SCALE HORIZ=1:1000 VERT=1:200

FOR CONSTRUCTION

1	FOR CONSTRUCTION	AK	BH	BS	16.03.18
No.	Revision	By	Chk	Appd	Date

Scale (A1) AS SHOWN
Scale (A3) 1/2 AS SHOWN

Design	IL & BH	22.02.18	Approved For Construction
Drawn	G.Down	22.02.18	B.Symmans
Dwg Verifier	P.Chatterley	16.03.18	
Dwg Check	G.Down	16.03.18	Date 16.03.18


* Refer to Original Hardcopy for Signature

NZ TRANSPORT AGENCY WAIKA TOIWA
Peka Peka to Otaki Expressway

Fletcher HIGGINS
BECA **Tonkin+Taylor**

Subject:	GEAR ROAD	Discipline:	CIVIL
Title:	PLAN AND LONGITUDINAL SECTION ALIGNMENT STRING MCD0 SHEET 1 OF 2	Drawing No.:	PP20-DR-CL-0614
		Rev.:	1

Document No. R\3000 - DESIGN DEVELOPMENT GENERAL\09 CAD\DRAWINGS\CE\PP20-DR-CL-0610\0615.DWG



LEGEND:


- DESIGNATION BOUNDARY
- LOCAL ROAD
- STRUCTURE
- SHARED PATH
- POTENTIAL SHARED PATH
- EXISTING RAILWAY
- PROPOSED RAILWAY

GEOMETRY LEGEND:

- D = STRAIGHT LENGTH
- R = RADIUS
- CL = TRANSITION
- L = LENGTH
- P = GRADIENT
- K = R/100

PLAN
SCALE 1:1000

- NOTES:**
- ALL DIMENSIONS ARE IN METRES UNLESS NOTED OTHERWISE.
 - DIGITAL TERRAIN MODEL DERIVED FROM TOPOGRAPHIC SURVEY AND LIDAR DATA PROVIDED BY THE NZ TRANSPORT AGENCY (REFER PR APPENDIX D).



LONGITUDINAL SECTION ON CONTROL STRING MCD0 - GEAR ROAD
SCALE HORIZ=1:1000 VERT=1:200

FOR CONSTRUCTION

1	FOR CONSTRUCTION	AK	BH	BS	16.03.18
No.	Revision	By	Chk	Appd	Date


Design	IL & BH	22.02.18	Approved For Construction	B. Symmans
Drawn	G. Down	22.02.18		
Dwg Verifier	P. Chatterley	16.03.18		
Dwg Check	G. Down	16.03.18	Date	16.03.18

Scale (A1) AS SHOWN
Scale (A3) 1/2 AS SHOWN
* Refer to Original Hardcopy for Signature


NZ TRANSPORT AGENCY
Peka Peka to Otaki Expressway

Fletcher HIGGINS
BECA TTT Tonkin+Taylor


Subject:	GEAR ROAD	Discipline:	CIVIL
Title:	PLAN AND LONGITUDINAL SECTION ALIGNMENT STRING MCD0 SHEET 2 OF 2	Drawing No.:	PP20-DR-CL-0615
		Rev.:	1



C SCHOOL ROAD - CH 900
0606 SCALE 1:75 (A1)



B SCHOOL ROAD - CH 550
0605 SCALE 1:75 (A1)



A SCHOOL ROAD - CH 200
0604 SCALE 1:75 (A1)

- NOTES:**
- REFER TO PAVEMENT DRAWINGS FOR AREAS OF SUBSOIL DRAINAGE INSTALLATION.
 - REFER TO UTILITY DRAWINGS FOR TELECOM UTILITIES.

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	GD	BH	BS	16.03.18

Scale (A1)	Design	I.Leask	15.08.17	Approved For Construction
AS SHOWN	Drawn	I.Leask	15.08.17	B.Symmans
Scale (A3)	Dwg Verifier	P.Chatterley	16.03.18	
AS SHOWN	Dwg Check	G.Down	16.03.18	Date 16.03.18


*Refer to Original Hardcopy for Signature



Peka Peka to Otaki Expressway




Subject:	SCHOOL ROAD, GEAR ROAD AND WINIATA LINK	Discipline:	CIVIL
Title:	TYPICAL CROSS SECTIONS	Drawing No.:	PP20-DR-CL-0650
	SHEET 1 OF 2	Rev.:	1



E GEAR ROAD - CH 450
0609 SCALE 1:50 (A1)

- NOTES:**
- REFER TO PAVEMENT DRAWINGS FOR AREAS OF SUBSOIL DRAINAGE INSTALLATION.
 - REFER TO UTILITY DRAWINGS FOR TELECOM UTILITIES.



D WINIATA LINK - CH 900
0602 SCALE 1:50 (A1)

FOR CONSTRUCTION

No.	Revision	By	Chk	Appd	Date
1	FOR CONSTRUCTION	GD	BH	BS	16.03.18

Design	I.Leask	15.08.17	Approved For Construction
Drawn	I.Leask	14.08.17	B.Symans
Dwg Verifier	P.Chatterley	16.03.18	
Dwg Check	G.Down	16.03.18	Date 16.03.18

AS SHOWN *Refer to Original Hardcopy for Signature

Peka Peka to Ōtaki Expressway

Subject:	SCHOOL ROAD, GEAR ROAD AND WINIATA LINK	Discipline:	CIVIL
Title:	TYPICAL CROSS SECTIONS	Drawing No.:	PP20-DR-CL-0651
	SHEET 2 OF 2	Rev.:	1

Document No. R13000 - DESIGN DEVELOPMENT GENERAL/09 CAD/DRAWINGS/CE/PP20-DR-CL-0651.DWG

APPENDIX D – PROGRAMME

Activity Name	Orig Dur	Rem Dur	Start	Finish	2018												2019												2020												2021
					Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan
Peka Peka to Otaki Expressway - Master	560d	560d	14-Mar-18	26-Jun-20																																					
Construction	560d	560d	14-Mar-18	26-Jun-20																																					
Zone 1 (North): Ch 0 - 3800	361d	361d	29-Mar-18	13-Sep-19																																					
Drainage	361d	361d	29-Mar-18	13-Sep-19																																					
Zone 1 Culverts Complete	0d	0d		22-Feb-19																																					
Stream Diversions	10d	10d	11-May-18	24-May-18																																					
Culvert 10 Stream Diversion	10d	10d	11-May-18	24-May-18																																					
Box Culverts	155d	155d	25-May-18	14-Jan-19																																					
Culvert 9/10 - 80.6m (2.5m x 3.5m) [Ch 2000] - In Situ Box	60d	60d	25-May-18	17-Aug-18																																					
Culvert 7 - 29m (5m x 1m) [Ch 2080] - In Situ Box	20d	20d	20-Aug-18	14-Sep-18																																					
Culvert 15e - 37m (27U5-11) [Ch 3000] - CSP	15d	15d	17-Sep-18	05-Oct-18																																					
Culvert 18A - 37m (2.4m x 2.4m) [Ch 3340] - PC Box	20d	20d	18-Sep-18	15-Oct-18																																					
Culvert 18 - 43m (CM Pipe 52P) [Ch 3340] - CSP	20d	20d	08-Oct-18	05-Nov-18																																					
Culvert 3 - 57m (27U5-11) and 57m (0.75m) [Ch 940] - CSP	20d	20d	06-Nov-18	03-Dec-18																																					
Culvert 2 - 75m (1.2m Dia. - 10 Barrels) [Ch 750] - PC Pipe	25d	25d	06-Nov-18	10-Dec-18																																					
Culvert 1 - 75m (20PA5-13) Main Alignment Section [Ch 410] - CSP	10d	10d	11-Dec-18	07-Jan-19																																					
Culvert 1 - 75m (20PA5-13) Taylor's Rd Section [Ch 410] - CSP	5d	5d	08-Jan-19	14-Jan-19																																					
Circular Culverts	220d	220d	29-Mar-18	22-Feb-19																																					
Carriageway Drainage	336d	336d	08-May-18	13-Sep-19																																					
Local Road Drainage	305d	305d	08-May-18	01-Aug-19																																					
Local Roads	337d	337d	24-Apr-18	03-Sep-19																																					
Taylor's Road (Ch 280-775)	16d	16d	27-Mar-19	17-Apr-19																																					
Otaki North Main Road (Ch 1575-1950)	44d	44d	30-Aug-18	31-Oct-18																																					
East Embankment	14d	14d	30-Aug-18	18-Sep-18																																					
West Embankment	11d	11d	16-Oct-18	31-Oct-18																																					
Rahui Road (Ch 2000-2100)	337d	337d	24-Apr-18	03-Sep-19																																					
Connection to County Road	74d	74d	22-May-18	03-Sep-18																																					
Temporary Link South of Existing Rahui Rd	10d	10d	24-Apr-18	08-May-18																																					
Dairy Factory Accessway	10d	10d	04-Sep-18	17-Sep-18																																					
Western Lead in to Rahui Bridge	74d	74d	22-May-19	03-Sep-19																																					
Eastern Lead in to Rahui Bridge	11d	11d	15-May-19	29-May-19																																					
Zone 2 (South): 3800 - 12200	560d	560d	14-Mar-18	26-Jun-20																																					
Drainage	341d	341d	14-Mar-18	01-Aug-19																																					
Zone 2 Culverts Complete	0d	0d		01-Aug-19																																					
Stream Diversions	65d	65d	14-Mar-18	18-Jun-18																																					
Culvert 24 Steam Diversion	10d	10d	14-Mar-18	27-Mar-18																																					
Culvert 28 Steam Diversion	10d	10d	23-Mar-18	09-Apr-18																																					
Culvert 39 Steam Diversion	10d	10d	06-Apr-18	19-Apr-18																																					
Culvert 36 Steam Diversion	10d	10d	05-Jun-18	18-Jun-18																																					
Box Culverts	314d	314d	23-Mar-18	04-Jul-19																																					
Culvert 35 - 23.25m (21PA5-14) Gear Rd [Ch 8600] -CSP	10d	10d	23-Mar-18	09-Apr-18																																					



**Peka Peka to Otaki
Drainage and Local Programme**

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- ▼ Milestones
- Critical Re...
- ▼ Milestone



APPENDIX E – ACCIDENTAL DISCOVERY PROTOCOLS

Accidental Discovery Protocols

The protocols for accidental archaeological discovery set out below will be followed if subsurface archaeological remains, koiwi tangata (human remains) or taonga are exposed during construction in areas that are not being monitored by an archaeologist or when archaeologists are not present on site.

Information provided below outlines procedures to be followed in the case of suspected unrecorded archaeological sites being located during the course of work.

Discovery of Suspected Archaeological Features or Deposits

If suspected archaeological remains are exposed in the course of works, the following procedure will be implemented:

1. Contractors shall cease all work within the vicinity of the suspected archaeological site, and immediately notify the Site Project Manager.
2. The area of the suspected archaeological deposit or feature is to be made secure, ensuring that the area (and any objects contained within) remains undisturbed and meets health and safety requirements.
3. The Project Manager will arrange for the Project Archaeologist to visit the site, to confirm the nature of the archaeological site, and to define the extent of the deposit or feature.
4. Following confirmation of the site as archaeological, the Project Manager will notify the Regional Archaeologist HNZPT, The Transport Agency, Nga Hapū o Ōtaki and M.T.A representatives and, if appropriate, district and city council representatives.
5. The archaeological remains will be investigated and recorded in accordance with archaeological best practice, and in line with the legal conditions of any authority granted by HNZPT.
6. Works can resume once the Project Archaeologist confirms that the required investigation and recording are complete and Nga Hapū o Ōtaki and M.T.A representatives and HNZPT give their agreement.

Discovery of Koiwi Tangata (Human Remains)

If suspected human remains are identified, the following protocol will be adopted:

1. Earthworks shall cease within **20 meters** of the find while an appropriately qualified archaeologist is consulted to establish whether the bone is human.
2. The area of the site containing koiwi will be secured, ensuring that the area (and any objects contained within) remains undisturbed and meets health and safety requirements.

3. If it is determined that bone is human, earthworks will not resume in the immediate vicinity (as determined by the Project Archaeologist) until HNZPT, Nga Hapū o Ōtaki and M.T.A representatives, the New Zealand Police and district council representatives have been notified.
4. Nga Hapū o Ōtaki and M.T.A representatives will be given the opportunity to conduct karakia in association with appropriate tikanga Māori prior to the removal of koiwi for reburial.
5. If Nga Hapū o Ōtaki and M.T.A representatives so request, koiwi may be further analysed by a specialist osteo-archaeologist prior to reburial.
6. Work within the area can recommence as soon as the remains have been removed from site, and with the agreement of all relevant agencies.

Discovery of Taonga

Maori artefacts such as carvings, stone adzes, and greenstone are considered to be taonga (treasures). These objects are identified as taonga tuturu in the Protected Objects Act 1975. Taonga may be discovered in isolated contexts, but are generally found within archaeological sites, modification of which is subject to the provisions of the HNZPT Act.

If taonga are discovered, the procedure established for the discovery of archaeological sites (as detailed above) must be followed, and the following procedure will apply to the taonga itself:

1. The area of the site containing the taonga will be secured in such a way that protects the taonga from further disturbance or damage.
2. The archaeologist will inform HNZPT and Nga Hapū o Ōtaki and M.T.A representatives so that appropriate actions can be determined, and appropriate tikanga protocols to be undertaken.
3. If the object is identified as taonga tuturu the Project Archaeologist will notify the Ministry for Culture and Heritage of the finding, as required under the Protected Objects Act 1975.
4. The Ministry for Culture and Heritage, in consultation with Nga Hapū o Ōtaki and M.T.A representatives, will decide on custodianship of the taonga. If the taonga requires conservation treatment this can be carried out by the Archaeological Conservation Laboratory, University of Auckland.

Specific Tikanga Maori Protocols

1. Nga Hapū o Ōtaki and M.T.A shall be informed **48 hours** before the start and finish of the archaeological work.
2. Any alterations to the Archaeological Site Management Plan will be discussed with Nga Hapū o Ōtaki and M.T.A.
3. Access for Nga Hapū o Ōtaki and M.T.A shall be enabled in order to undertake tikanga Maori protocols consistent with any requirements of site safety.

4. Nga Hapū o Ōtaki and M.T.A shall be provided with a copy of all reports completed as a result of the archaeological work associated with this authority(s) and be given an opportunity to discuss it with the archaeologist if required.
5. Nga Hapū o Ōtaki will notify other iwi parties of any archaeological finds (e.g. taonga or kōiwi tangata) and subsequent ceremonies as deemed appropriate by Nga Hapū o Ōtaki and M.T.A.

APPENDIX F – SITE SPECIFIC TRAFFIC MANAGEMENT PLAN

Site Specific Traffic Management Plan – Peka to Ōtaki Project

Southern Local Roads

April 2018

Contents

Southern Local Roads.....	1
1 INTRODUCTION	3
1.1 The SSTMP and TMP Process	4
2 SSTMP CONSENT CONSIDERATIONS	5
2.1 Proposed Temporary Traffic Management Measures - BOI condition 34 b (i).....	5
2.2 Assessment of delays - BOI condition 34 b (ii).....	5
2.3 Detour Routes - BOI condition 34 b (iii)	5
2.4 Existing Accesses - BOI condition 34 b (iv).....	5
2.5 Pedestrian and Cyclist Access - BOI condition 34 b (v)	5
2.6 Maintaining Existing Transport Services - BOI condition 34 b (vi).....	5
2.7 Temporary Speed Limits (TSL) - BOI condition 34 b (vii).....	6
2.8 Access to & From the Construction Site - BOI condition 34 b (viii)	6
2.9 Communications and Stakeholders - BOI condition 34 b (ix)	6
3 ADDITIONAL CTMP CONSIDERATIONS.....	6
3.1 Kiwirail NIMTR - CTMP section 2.1.2.....	6
3.2 Emergency Action Plan(s) – CTMP section 3.2.3.8.....	6
3.4 Monitoring, Auditing & Reporting – CTMP sections 3.3 & 3.4	7
3.5 Complaints – CTMP sections 3.5.....	7
Appendix A – Temporary Diversion Locations	8
Appendix B – Site Access Point (I.D) and Location.....	11

1 INTRODUCTION

This Site Specific Traffic Management Plan (SSTMP) provides the necessary information to demonstrate how the project team plan to avoid or mitigate potential construction traffic effects from activities associated with the construction of Otaki Gorge Road, Old Hautere Road, School Road and Gear Road including two temporary roads at Otaki Gorge and School Roads.

This SSTMP reflects the requirements of the Construction Traffic Management Plan (CTMP) including sections 1.3 (Performance Standards) and section 3.2.1 - specifically the need to interface with TTM on other networks. This plan is also consistent with the requirements set out in the over-arching Construction Environmental Management Plan (CEMP).

This document is intended to be utilised by the construction team to clearly identify any site specific traffic management requirements that must be adhered to prior to, and during works in any given area.

The temporary traffic management required to carry out these works across the site will consist of various types of Temporary Closures including, but not limited to, Site Access, Shoulder, Footpath, Stop/Go, Contra Flow and Temporary Concrete Barrier installations with works undertaken on Local Roads as covered by this SSEMP.

Specific Traffic Management methodologies will be finalised and submitted to the relevant Road Controlling Authority as the construction programme is finalised and becomes more detailed. These more specific Traffic Management Plans (TMPs) will cover specific mitigation for each individual temporary traffic management requirement. This document will be a living document that will have multiple stages and traffic layouts that will be amended as and when required to suit varying construction stages and required traffic management.

1.1 The SSTMP and TMP Process

This SSTMP provides the necessary information from a project level on how the effects of construction traffic related to the site activities will be avoided or mitigated across the two roading networks in the location of the expressway works i.e. the State Highway Network (NZTA) and the local road network (KCDC)

Each of the two Road Controlling Authorities (RCA's) has its own processes and procedures for the approvals (TMP's) and implementation of temporary Traffic management within their respective networks which is separate to the SSTMP process.

It is recognised that approval / implementation of TMPs associated with this SSTMP will be staged and implemented at differing times over the course of the works. In addition, it is recognised that the TMP's themselves may alter due to both project and surrounding community requirements.

The purpose of this SSTMP is to provide the base (minimum) standard of service / maximum practical level of mitigation to be incorporated into the development of the respective TMP's all the while ensuring that the BOI consent conditions and subsequent CTMP requirements are met during the construction process.

2 SSTMP CONSENT CONSIDERATIONS

Reference should also be made to section 3.2 of the CTMP.

2.1 Proposed Temporary Traffic Management Measures - BOI condition 34 b (i)

Each of the work areas will have the required (CoPTTM) signage and early warning delineation provided by a combination of cones and line marking – all in accordance with the respective RCA TMP requirements. Each Traffic Management Plan will be submitted to the relevant RCA and Approved prior to implementation. Until site specific construction plans are finalised a location specific Traffic Management Plan cannot be prepared. Once methodologies are finalised location specific Traffic Management plans will be prepared and submitted to KDC for approval.

2.2 Assessment of delays - BOI condition 34 b (ii)

Each Traffic Management plan will incorporate an assessment of expected delays and will also provide delay calculations where any are expected to occur. It is not envisaged that any significant delays will occur at any time.

Any oversized loads will be escorted with Pilot Vehicles again with no anticipated delays with their operations covered by Oversized Vehicle Permits. These oversized movements will be of an occasional nature only to move large plant in and off site.

2.3 Detour Routes - BOI condition 34 b (iii)

Detours required will be for short term activities only (i.e. temporarily for Otaki Gorge Road and School Road as outlined in attached drawings) will be approved on a case by case basis by the RCA.

2.4 Existing Accesses - BOI condition 34 b (iv)

The proposed Temporary Traffic Management measures do not knowingly affect existing accesses to private or commercial properties. Should this occur consultation will be undertaken with affected parties to ensure they retain access at all times.

2.5 Pedestrian and Cyclist Access - BOI condition 34 b (v)

The work area does not affect any dedicated cycle paths or lanes though their set out and operation will be mindful of cyclists in accordance with CoPTTM and applicable RCA requirements.

2.6 Maintaining Existing Transport Services - BOI condition 34 b (vi)

The proposed Temporary Traffic Management measures for implementation of the work areas will not affect any existing public transport services and facilities such as bus stops.

2.7 Temporary Speed Limits (TSL) - BOI condition 34 b (vii)

The use of TSL's will be kept to a minimum and will be identified as and when required in Site Specific Traffic Management Plans submitted to and approved by the relevant RCA. It is expected that a Temporary Speed Limit of 30km/h will only be used during Stop Go operations or should an unsealed surface be required to be left trafficked.

2.8 Access to & From the Construction Site - BOI condition 34 b (viii)

The primary objective of this SSTMP is the planning (TMP's), approvals (RCA's) and incorporation of Site Access Points (SAP's) as outlined in this SSTMP appended to **SSEMP SLR1** to ensure the safe and efficient access to and from site of construction related traffic.

The operating hours of the SAP's will be in accordance with the proposed hours of work included within the **CNVMP i.e.**

- Monday to Friday 6.30am to 8pm
- Saturday 7.30am to 6pm

Operation outside those hours will be at the approval of the Engineer and in accordance with the provisions of the **CNVMP**.

2.9 Communications and Stakeholders - BOI condition 34 b (ix)

As the effects of the proposed measures are as yet unknown, implementation and operation of the SSTMP's will be communicated to stakeholders, road users and the community via the methods and processes as included within the project Stake Holder and Communications Management Plan, with particular emphasis on the key groups identified in Section 3.1 of the CTMP as required.

3 ADDITIONAL CTMP CONSIDERATIONS

3.1 Kiwirail NIMTR - CTMP section 2.1.2

The implementation and operation of some SSTMP's may involve the need to collaborate with Kiwirail as sites may cross the NIMT Railway or existing at grade carriageway crossings. Traffic Management strategies will include having no delays created for Kiwirail and the NIMT.

3.2 Emergency Action Plan(s) – CTMP section 3.2.3.8

All emergency services shall have unimpeded access along all State Highway and local roads 24 hrs. per day. Should any roads be affected by temporary traffic management any likely delays will be

communicated prior to works to all Emergency Service Providers by way of weekly Road Works Reporting procedures as required by both RCA's. All major works that impact the roading network will have SSTMP's developed with consultation of Emergency Services.

3.3 Access to KCDC Owned and Operated Water and Waste Water Assets – CTMP section 3.2.1.1.7

Access to existing KCDC water and waste water assets will not be impeded by any SSTMP's.


3.4 Monitoring, Auditing & Reporting – CTMP sections 3.3 & 3.4

Monitoring, Auditing and Reporting of the Traffic Management Measure (once implemented) shall be in accordance with the CTMP and CoPTTM guidelines.

3.5 Complaints – CTMP sections 3.5

Feedback including complaints received related to the implementation of Temporary Traffic Management measures covered within this SSTMP shall be recorded and processed in line with the CTMP.

Appendix A – Temporary Road Diversion Locations



- PROPOSED CONCRETE SHARED PATH
- PROPOSED CONCRETE FOOTPATH
- PROPOSED CYCLEWAY
- EXISTING PATHS
- EXISTING STREAM
- EXISTING STREAM TO BE REMOVED
- PROPOSED CULVERT
- PROPOSED STREAM DIVERSION/ FLOOD DIVERSION CHANNEL
- ON-SITE BORROW SOURCE
- LAND NOT ACCESSIBLE
- SWALE/CUT-OFF DRAIN

Final Alignment

Intermediate Alignment

School Rd

Existing Alignment

SH1

Gear Rd

NMT RAILWAY

MANLINE SOUTH

MANLINE NORTH

SCHOOL ROAD

www.invarion.com

Author	AK	EL	BS	15.08.17	Scale (1:100)	City/Draw	Date
	By	Chk	Appr	Date	*Refer to Original/History for Signatures		

reka Peka to Ōtaki Expressway

Fletcher HIGGINS
BOCA **TTT** Tonkin+Taylor

ORIGNAL SEE AT | DO NOT SCALE

Appendix B – Site Access Point (I.D) and Location


Note that these Site Access Points were originally covered under SSEMP PW1 'Vegetation Clearance and Enabling Works'.

Site Access Point No	Location
5	Gear Road
6	School Road
8	Old Hautere Road
9	Ōtaki Gorge Road
10	Ōtaki Gorge Road




Situation: Site Access Point 5 - Gear Rd	Drawing No: SAP 5	Revision: 1
		Drawing By: Chris Harmer
Drawing Title:		Checked:
		Date: 17/07/17
		TMC Approval:







Situation: Site Access Point 6 - School Rd	Drawing No: SAP 6	Revision: 1
		Drawing By: Chris Harmer
Drawing Title:		Checked:
		Date: 17/07/17
		TMC Approval:





Situation: Site Access Point 8 - Old Hautere Rd	Drawing No: SAP 8	Revision: 1
		Drawing By: Chris Harmer
Drawing Title:		Checked:
		Date: 17/07/17
		TMC Approval:





Situation: Site Access Point 9 & 10 - Otaki Gorge Rd

Drawing No: SAP 9 & 10

Revision: 1
Drawing By: Chris Harmer

Drawing Title:

Checked:
Date: 17/07/17

TMC Approval:

HIGGINS®